
**United Nations Development Program (UNDP)** 



## **Sensitive But Unclassified**

OFFICE OF INSPECTOR GENERAL
U.S. AGENCY FOR INTERNATIONAL DEVELOPMENT

## REPORT OF INVESTIGATION

Case Title: United Nations Development Program (UNDP)

Status:

Closed

Period of Investigation: 08/06/07-05/16/08

Case Number:

OIG/I Office: Manila

#### Synopsis:


USAID Agreement No. 306-A-00-03-00509-00, Quick Impact Projects (QIP), a \$25.6 million cooperative agreement to build small-scale infrastructure projects throughout Afghanistan, was signed on 9/30/03 and ended on 12/31/06. Pursuant to this agreement, the United Nations Development Program (UNDP) subcontracted 100% of these projects to the United Nations Office for Project Services (UNOPS). UNOPS then subcontracted the projects to local contractors. On 8/1/07, an anonymous complainant contacted the Regional Inspector General, Investigations (RIG/I), Manila office to convey allegations of abuse by the UN. Allegations provided included:

- In spite of being told in writing that UNDP could only bill "nominal" close out costs after 12/31/06, UNOPS claimed to expend \$1.7 million in 2007. UNDP inexplicably drew \$5.1 million from its USAID letter of credit (LOC) in 5/07 and then another \$1.9 million.
- UNDP and UNOPS staff are unwilling to meet with USAID to explain the draw downs.
- Projects worked by UNOPS were not completed as claimed and others have defects and
  warranty issues that UNDP refuses to address. There are numerous design errors, neglected
  repairs and uninstalled equipment and materials all of which was billed as complete. Some
  incomplete work includes life-threatening oversights on a bridge and several buildings.
  Building parts are missing from some sites.

The investigation largely substantiated these allegations. RIG site visits in the city of Qalat revealed examples of QIP projects which were reported to USAID as "complete" when in fact the structures contained significant deficiencies, oftentimes rendering the projects unusable.

Little support documentation was provided to USAID from UNOPS or UNDP. Local contractors were initially to be paid 90% of their contracts; the final retention payment was to be paid after the warranty period expired and any outstanding issues were addressed. Insufficient documentation was provided to the Mission which rendered it impossible to ascertain if these final 10% payments were paid, as claimed, and if so, if they were paid after the warranty periods expired or before.

REPORT MADE BY:	Name: Signature:	SA	Date Signed: 6/20/08
APPROVING OFFICIAL:	Name: Signature:		Date Signed:
-			6/01/08



Documents requested by the Agency and by this office were never furnished by the UN offices. Bills of Quantities (BOQ), for example, list the number of items used in all projects. US Army Corps of Engineers (ACE) personnel assigned to monitor these projects could have used these documents to compare the number of all items listed (door knobs, sinks, etc.) with the count they took at each site, the reconciliation of which would determine if the government had been overcharged for material. This task remains undone.

The investigation confirmed that UNDP withdrew an approximate total of \$6,706,242 in 2007 – after the project ended and without consultation with USAID. A UNDP official advised in several emails to the Mission that these withdrawals covered expenditures incurred prior to 12/31/06. However, no support for this was provided. UNOPS provided a letter accounting for approximately \$1.9 million of the amount drawn in 2007, including over \$175,000 in fees. According to the UNOPS Advisor to the Director who drafted this letter, it completed the QIP cost accounting. He was unaware of additional UNDP draw downs. Over \$1 million of the expenses identified in the letter constituted transfers of funds back to other United Nations projects that had been "loaned" to the QIP. United Nations officials have acknowledged that the UN participated in a system in which millions of dollars were systemically transferred to and from USAID projects without the knowledge or consent of USAID.

Interviews with USAID/Afghanistan and UN staff (both current and former) and document reviews revealed that the United Nations' financial systems were inadequate for this project. The UN was uninformed regarding how much it had drawn from the LOC and how much it had spent on the project. Attempts to ascertain how much was loaned from other projects or paid back proved fruitless and are on-going. Nevertheless, the Final Project Report from UNOPS and UNDP, received by the Mission on 6/4/07, indicates a total expenditure of \$25,652,473.04 – exactly \$0.04 more than the USAID obligated amount for the QIP. This would be a feat of precision spending and accounting for any contractor, particularly one working in a challenging environment such as Afghanistan. However, as of 6/30/07, a full six months after the project ended, UNDP had only withdrawn \$24,706,242 from the letter of credit. By 12/31/07, one year after the award ended, \$946,231 still remained in the LOC.

Due to the refusal of the United Nations to cooperate with this investigation, questions remain unanswered. The UN enjoys broad immunity and the QIP, as written, allowed only for UN audits - not external or USAID audits, unless allowed by the UN. Though some UN officials agreed to be interviewed, others, notably including the UNDP Afghanistan Country Director, did not. Multiple official IG attempts to request documentation from the UN were ignored.

This case was worked provisionally with the Assistant United States Attorney's Office for the Southern District of New York (SDNY) until 4/8/08 when the matter was declined in lieu of administrative action by USAID.

08/06/07-05/16/08 Page 3 of 14

## Details of Investigation:

An anonymous caller advised the Manila RIG/I on 8/1/07 that UNDP incurred \$1.7 million in expenses in 2007 in spite of being told in writing from the Mission that only nominal expenses could be incurred after the project ended on 12/31/06. The caller advised that \$5.1 million was withdrawn from the letter of credit (LOC) in the spring of 2007 and another withdrawal occurred soon after that. The caller advised that the projects were poorly executed and UNDP had been reluctant to provide support to the Mission to properly address these issues. (Attachment 1)

Lieutenant Colonel Army Corps of Engineers (ACE), was interviewed on 8/2/07. He worked on the QIP since late 2006. He advised that a number of the UNDP's projects still had defects and warranty issues which UNDP refused to address. There were also claimed project costs which include work not performed and equipment and materials not installed. He advised that UNDP/OPS had refused to complete necessary repairs and walked off some projects, requiring other contractors to complete the work. (Attachment 2)

The case agent traveled to Afghanistan in 8/07. On 8/16, he interviewed a civilian employee with the ACE and LTC They advised that in the city of Qalat alone, there were significant problems on numerous projects. The Tarnak Bridge, if savable, would require about \$200,000 to fix. The Women's Center would need \$20,000; the Da Afghan Bank would require about \$25,000 and two district centers would each require some \$40,000 - though one of them may need to be scrapped altogether. The problems ranged from installation of windows so poor that water enters structures, to application of extremely poor engineering practices which render structures unsafe and unusable. The USAID/UNOPS Subproject Monitoring Reports constitute the only progress report received from UNDP or UNOPS on the more than 100 projects under the QIP. Much of the information therein is inaccurate, such as reporting projects, including those mentioned above, to be "complete."

They further explained that during the warranty period, if any problems were reported to UNOPS by USAID, UNOPS was responsible for fixing it. On many projects, UNOPS received a report of problems before the six month warranty period expired. In virtually every case, the necessary repairs were not undertaken. Further, 10% of each project's financing was supposed to be withheld until the warranty period ended or all repairs were completed. UNOPS paid itself and its contractors the full 100% before the warranty period expired.

project. As the cognizant engineers, they were supposed to receive a copy of the BOQ for each project. This would tell them how many sinks, for example, were to be installed in a building and how much each would cost. Projects were undertaken between UNOPS and the local contractors on a cost plus fee basis. Without the BOQ, there was no way to know exactly what costs were incurred. (Attachment 3)

08/06/07-05/16/08 Page 4 of 14

the QIP Cognizant Technical Officer (CTO), was also interviewed on 8/16/07. She advised that UNDP undertook an unusually small number of draw downs from the LOC and submitted too few certifications of proper use of funds (Forms 272). On 12/31/06, the day the agreement was to expire, she received a formal extension request from UNDP at 5:01 PM. [Note: the request was approved by Carlos Haddad, UNDP Country Director.] The request was rejected. From that moment, UNOPS took the attitude that the project was over and they were done. No one at USAID could get a UNOPS representative on the telephone. Emails were not responded to and they refused to meet. The UN even refused to provide requisite close out documents. In spite of her requests for BOQ data, the UNDP refused to provide it.

Toward the end of 5/07, after the UNDP withdrew remaining funds from the LOC, she attended a meeting with USAID personnel and UNDP staff, including Carlos Haddad. They provided AID with a final narrative report. Upon review of it, found fault with much of the information contained therein. (Attachments 4 and 5)

the USAID/Afghanistan Deputy Controller, was interviewed on 8/18/07. He confirmed that the Mission received a report from UNDP indicating that \$1.792 million was spent on the QIP in 2007, purportedly for costs incurred in 2006. The UN resisted providing support documents and then resisted his visiting their office to interview people and look at original files. Eventually, the Mission received six binders and he was allowed to go to the UN offices. At the time of this interview, he was still undertaking his review. (Attachment 6)


was interviewed. He served in Afghanistan with the ACE and On 8/20/07, LTC oversaw the OIP from 12/05 to 11/06. He learned from UNOPS Project Manager, that UNOPS was using USAID OIP funds for non-OIP projects, including building a new office in Dubai. There were many problems with the QIP until took over, including missing paperwork, lack of requested information and a train of unresponsive project managers. Helseth fired saying she was too close to AID. He thinks she was fired because she confronted him about misusing money and told him he had to return the \$1.5 million spent on another project. The Qalat airstrip was initially to cost around \$332,000. UNOPS said the data on the BOO was wrong and the price went up to around \$600,000. He disagreed with that. The airstrip would have cost millions if they built it where they initially planned to. He had them move it to has monthly spreadsheets on this. They demonstrate that the UN was short on funds. Bailey Bridge was another problem site. UNOPS spent \$2 million in parts and when he left no one knew where those parts were. Material was procured for three bridges but only one was built. (Attachment 7)

On 8/22/07 agents from the RIG Manila office conducted a site visit in Qalat, Zabul Province. The following was noted:

The Qalat Airstrip was originally budgeted at \$300,000. According to the ACE, the UN resisted repeated requests regarding site selection. The airstrip was supposed to be gravel and sufficiently drained to allow for a variety of uses, including by the US Military. LTC gave UNOPS a runway design used by another contractor on May 14, 2006 because UNOPS was not providing one. After spending approximately \$749,000 on the airstrip, it was completed – unpaved, and little more than a dirt strip; the USAID design had been ignored. The US military once landed a C-130 transport but, according to the ACE, determined that high spots prevented continued usage. Consequently, C-130s have subsequently landed at the Kandahar airport, equipment then transported overland to Qalat.







According to the ACE, one side of the airstrip is approximately one foot higher than the other. A clay binding sealant was used as a stabilizer and the soil was not compacted. When it rains, the runway is unusable as it becomes saturated and rutty. It will always have settlement issues. There is a dirt berm on both sides of the strip which UNDP calls "drainage." Side ditches were supposed to have been made with outlets. As there is no side drainage, erosion rills or ruts will continue to expand until they reach the runway itself, destroying it completely.

The Tarnak Bridge cost approximately \$250,000 and, while operable, is only open due to an outside infusion of work after the United Nations "completed" its construction. According to ACE – and UNOPS - engineers, the bridge is poorly sited and was designed too small for the site where it was built. These factors led to significant damage in 2006 (when these photos were taken; the bridge has subsequently been partially repaired by another contractor). UNOPS claims that the damage was pursuant to extreme flooding, however (as other photos and analysis by the ACE demonstrate) the water level may not have risen as high as UNOPS claimed.







According to the December 31, 2006 USAID/UNOPS Sub Project Monitoring Report emailed to the USAID/Kabul Mission by UNOPS, the Tarnak River Bridge was "100% completed" by 12/31/05.

By the time of the case agent's site visit, it was clear that significant work still needed to be done to make this bridge safe.







08/06/07-05/16/08 Page 7 of 14


The Da Afghan Bank was built at a cost to the US taxpayer of approximately \$375,000. While it is currently in use, the wiring for a generator was never hooked up as UNDP did not complete electricity or plumbing. At the time of the RIG visit, electric cords from other energy sources were run to the bank for power. An extension cord from a small mobile generator powers computers. Windows were not sealed and leak. Poor site drainage, according to the ACE, led to continuous basement flooding. The vault is in the basement and stacks of local currency have been ruined from the water.






When this tree is watered, water runs to the bank and goes under the wall, down the stairs and into the vault. The manager built a clay dam at the base of the stairs in an unsuccessful attempt to stop this.

When it rains, water sinks into the building through the foundation, down the steps, to the vault. At the time of the RIG visit, water was seen to be rotting the walls through capillary action. UNOPS advised USAID in its December 31, 2006 Sub Project Monitoring Report that this project was "100% complete" as of November 15, 2006.




The Qalat Judicial Center was not being used at the time of the RIG visit. Billed to the QIP project, and thus to the US taxpayer, for more than \$344,000, it was replete with code violations and poor construction. The sidewalk was improperly installed; gravel or dirt with a smear of cement over the top provides the most superficial appearance of a sidewalk - until weather or slight prodding crumbles it. The walls, which should have received three coats of paint, received only one and were readily stripped of paint altogether at the touch. UNOPS reported in its cmailed report that the building was 100% complete: "Final finishes in progress" by 11/7/06. Walls at the judicial center are cracked through, doors and fittings are falling apart. Poor site








drainage allows water to run toward the building. Part of the building is settling as there is no proper foundation. This is resulting in structural cracks.










UNDP was told on several occasions that it needed to bolster the structure where water tanks would be located as they can weigh up to 3 tons. The tanks were nevertheless placed on the roof off-line from beams or columns. Structure sections were thus vulnerable to collapse.





So little thought went into the design and construction of this building that a row of windows was built 6 inches from a wall. As seen here, the windows past the ledge face a wall and cannot be opened.

James Ahn served as USAID/Afghanistan Controller from 8/06-8/07. He was interviewed on 9/28/07. In the spring of 2007, he attended a meeting with the USAID CTO and UNDP at which the funding situation, specifically that there was still money in the LOC, was discussed. Soon after that, the UNDP withdrew most of the remaining money. His office tried to follow up with UNDP staff to ascertain the exact amount of the draws and what they were for, but no answers



were provided by the time he left Afghanistan. The Mission had a lot of trouble with UNDP and UNOPS, primarily with over-disbursements. He does not know what value UNDP provided to the QIP. It may have been involved because UNOPS could not open its own bank account. (Attachment 8)


was interviewed on 10/1/07. He is with the USAID Office of General Counsel and took two trips to Afghanistan in 1/06 and 5-6/07. During his second trip he attended a meeting with contracting staff who were concerned about money drawn by UNDP on its QIP cooperative agreement after the award had ended. There was also a meeting at the Mission with three UNDP representatives [including Haddad]. They said that the money drawn was solely for activities that had occurred prior to 12/31/06, the last day of the award and that the reason the money was drawn late was because they did not have their billing in order. He wanted to freeze the remaining money in the letter of credit. He spoke with the controller and deputy director about this. They did not like that option. So far as he was concerned, UNOPS did not demonstrate trustworthiness. (Attachment 9)

refused to be interviewed for months. After she refused email and telephonic contact in 8/07, the case agent went to her residence and left voice mail messages while in the Washington, DC area in 9/07. remained unresponsive. In 10/07, additional attempts were made to interview her. (Attachment 10)

On 10/3/07 the case agent provided the SDNY Civil Division with a case summary. The Civil Division forwarded a copy to the Criminal Division. Thus began several months of emails, discussions and meetings about this matter that ultimately culminated in a declination from the SDNY on 4/7/08. (Attachments 11, 12)

On 10/26/07, the case agent conducted a review of PSC 272s/Federal Cash Transaction Reports submitted to HHS by UNDP to account for UNDP's QIP disbursements. According to the reports, \$2 million was disbursed in the second quarter of calendar year 2004. Thereafter, a total of \$18 million was disbursed in the last quarter of 2005, \$23,116,520 in the first quarter of 2007 and \$24,406,242 in the second quarter of 2007. The final 272 received was for the final quarter of 2007 and indicates that the UNDP fully disbursed this award. However, a system inquiry by IIHS revealed that \$946,231 remains in the LOC - even though the UNDP indicated that it incurred all expenses on the 272.

All but the first 272 include the following certification: I certify to the best of my knowledge and belief that this report is true in all respects and that all dishursements have been made for the purpose and conditions of the grant or agreement. The certifications were electronically submitted by UNDP staff with titles such as Comptroller, Manager, and Treasurer. The total amount obligated for this award, according to the 272s, was \$25,652,473. (Attachment 13)




was interviewed on 11/5/07. He is CTO for the UNOPS Secondary Roads grant, a \$365 million road rehabilitation and construction project. He advised that UNOPS receives funding directly through a letter of credit. It always had its own bank account. According to UNOPS purposefully understated its cost estimate to USAID and then signed more contracts than it had budgeted for, assuming, correctly, that USAID would approve the extension rather than take the political heat for closing down a contract that was already underway. The grant was initially for \$18 million but UNOPS signed \$23 million in contracts. UNOPS later got another \$300 million added to its grant. UNOPS signed the subcontracts but another company, Louis Berger, did the daily oversight and monitoring. UNOPS then received 5.8% overhead – a lot of money for a little work.

UNOPS has admitted to him that it has terrible systems. Funds are commingled and UNOPS staff cannot clearly state how much it overspent. He has not received a financial report on the Southern Strategy (due monthly) since 6/07. In 2/07, UNOPS' Country Director, Mark Oviatt, reported that UNOPS had about \$5.9 million in "recoverables." This referred to Secondary Roads money that UNOPS had lent to other projects – without USAID's knowledge or permission. UNOPS advised that this was owed back to the project. A letter dated 5/1/07 from Wayne Curry, UNOPS Program Manager, later advised that \$2,209,000 had been recovered, however no additional details were provided. (Attachment 14)

Mark Oviatt, UNOPS Country Director, was interviewed on 11/11/07. He has heard about several problems with the QIP projects but added that there were some explanations. He said that initially even he did not realize that UNDP and not UNOPS had the QIP contract. The two UN agencies never signed a mutual contract and there was no guarantee that UNDP would pay UNOPS for its expenses. The project was overrun by \$2 million and UNOPS had to make up the shortfall. He said that UNOPS was "hung out to dry" by UNDP. He said he had "no idea" what value UNDP added to this project; going through UNDP made things more inefficient. He could not explain what donors got for the fees charged by UNDP. Until this meeting, Oviatt did not know that UNDP withdrew LOC funds in 2007. He also said that he did not remember signing the 7/1/07 letter to the Mission supporting 2007 expenditures. He said he was "flabbergasted" that the letter's attachment recorded over \$1 million in transfers to other projects. He advised that an audit was being conducted and findings regarding money transfers would be provided when completed. Oviatt was provided with a list of related documents requested by the RIG for review. No documents were received by the RIG. (Attachment 15)

Tushar Dighe is the Advisor to the UNOPS Country Director. He was interviewed on 11/12/07 and explained that when working with UNOPS, UNDP provides two functions: it looks at programmatic issues to determine if a proposed project fits in the UN strategy for that country and it manages funds. He did not know that UNDP withdrew funds in 2007 but he drafted the 7/1/07 letter signed by Oviatt regarding 2007 expenditures. Accounts to which QIP funds were transferred include Secondary Roads, UNOPS Admin Budget, and PRT New Zealand. These transfers served to repay money that UNOPS had to pull from other projects because UNDP was



slow in funding the QIP. USAID was never advised of these transfers. UNOPS received around \$2 million from UNDP in 2007. He does not know why additional funds would have been withdrawn from the LOC in 2007. (Attachment 16)

The 5/1/07 letter referenced by from Wayne Curry, UNOPS Program Manager for USAID Secondary and District Roads, to USAID (Mark Oviatt among those copied) also updated construction progress. Curry wrote that, "As previously reported, UNOPS has made substantial progress implementing the USAID Secondary and District Roads Program. Given the successful program implementation to date, UNOPS is very reluctant to consider cancelling or de-scoping any ongoing road construction...At this time, UNOPS forecasts completion of all 94 km of Segment 1 by end of December 2007." (Attachment 17)


On 9/15/07, the Mission sent Curry a letter asking UNOPS to examine the following in a pending audit: cost overruns, procedures for inventory control, internal financial controls, accuracy of billings and voucher examination and payment to UNOPS subcontractors. (Attachment 18)

On 11/14/07, Mark Oviatt sent a letter to USAID advising that UNOPS was immediately suspending construction on Segment A of the Southern Task Force Road Project (part of Secondary Roads) due to insufficient funding. (Attachment 19)

completed his review of the UNDP/UNOPS 2007 expenditures and filed a report to the Contracting Officer on 11/21/07. "Substantial amounts" of these expenditures were not allowable and/or not adequately supported. According to an accompanying spread sheet, \$1,569,158.15 of the \$1,725,611 in 2007 expenditures was questioned. (Attachment 20)

On 11/23/07, was interviewed. He worked for UNOPS from 6/05 until 12/06 and managed the Secondary Roads project for most of that time. He called the project a "mess." Construction was six months behind schedule and finances were "out of control." No one knew what the costs were. The grant started at \$35 million and was increased to about \$200 million before he joined. When he started, the project was overcommitted by about \$80 million. He resigned because the UNOPS Country Director, Mark Oviatt, was "corrupt and a total buffoon." Oviatt selected his own guesthouse and used USAID grant money to renovate it. He paid for an armored vehicle and bodyguards the same way. Oviatt forced him to hire someone Oviatt knew from Iraq, was not qualified and the best he could do was offer him a \$70,000 salary. Oviatt instructed him to hire was at \$140,000.

According to \_\_\_\_\_ about \$10 million of USAID grant money went to projects in other countries, to include Sudan, Haiti, Sri Lanka and Dubai. This was done by Gary Helseth, Country Director before Oviatt. Helseth personally told him about these money transfers. Helseth wanted to set up a regional office in Dubai and he sent money there. UNOPS saw Secondary Roads as its cash cow. (Attachment 21)




was interviewed on 11/26/07. She served as Senior Program Support Officer ror the Secondary Roads project from 4/06 and was departing soon. She said she was "completely disgusted with UNOPS." UNOPS made it a habit of conducting questionable financial practices and spent money freely whether it had the money in hand or not. Gary Helseth started the practice of moving money to and from other projects. She is aware of about \$6 million that went from Secondary Roads to other projects in and out of Afghanistan, including Dubai. (Attachment 22)

After multiple attempts to contact her, UNDP Afghanistan Assistant Country Director Sophia Baranes emailed the case agent on 12/4/07 advising that she was on leave, had no files and was not able to speak with the agent. She suggested the agent contact others at the UNDP, including Country Director Carlos Haddad, whom she copied on the email. On 12/12, the agent emailed the other person suggested, Eugena Song, UNDP Donor Relations Officer. Song never responded. (Attachment 23)

On 12/6/07 the case agent reviewed a copy of the Report of the UNDP Office of Audit and Performance Review (OAPR) on internal audit services to UNOPS in 2006. The overall rating of the Afghanistan Programme Implementation Facility was "partially satisfactory" except in the area of managing project budgets and expenditures, which was considered "deficient." A key issue was the incurring of expenditures in the absence or in excess of approved budgets. OAPR provided advice on the unreconciled difference in the inter-office vouchers between UNOPS and UNDP records. OAPR identified this balance as \$7.1 million, stating that it had decreased from the initial amount of \$69.6 million at the start of 2006. (Attachment 24)

in the Pharman and former UNOPS project manager for the QIP, was interviewed on 12/11/07. He said the UNDP was a money holder for the QIP and opined that UNOPS would have been better off if it did everything itself. When he arrived, he identified a \$2.5 or \$3 million financial shortfall. This was the result of several factors, including expenses such as security personnel not being properly accounted for and confusion between expenditures and commitments as reported to AID. He reported this to AID. UNOPS contributed \$1 million and AID covered the rest. From his perspective, USAID got what it asked for on the project, including all relevant and requested paperwork. (Attachment 25)

Former USAID/Afghanistan Deputy Mission Director was interviewed on 12/12/07. He opined that UNOPS overspent, committed money not allocated, left projects uncompleted and was unresponsive to complaints on projects they did complete. That said, USAID had no basis to question UNDP's 2007 draw downs, in spite of its questionable appearance and seeming lack of support. He believed that this project never should have been financed through an LOC. (Attachment 26)



In 9/07, the case agent established contact with Francois Dubois, UNDP OAPR. Dubois agreed to assist the OIG investigation any way he could. On 12/17/07 the agent made an official request to Dubois, asking for specific documents. In spite of several reminders from the case agent and occasional responses from Dubois, no information was received. (Attachment 27)

On 3/7/08, an email was sent to Carlos Haddad, requesting an interview. No response was received. On 3/16/08, the case agent called Haddad from Kabul and requested an in-person interview. Haddad refused, claiming that he had limited personal knowledge of the QIP. He asked instead that the agent email him a list of specific questions. The agent did this on the same day and followed up with the list of requested documents on 3/24. As of the date of this memo, none of the questions have been answered and no documents received. (Attachment 28)

After being served a federal grand jury for testimony by the SDNY, agreed to be interviewed by the case agent on 3/25/08. She advised that she worked for UNOPS from 10/05-6/06, and served for some of that time as project manager of the QIP. She flew to Qalat two or three times and reported to her boss, Gary Helseth, that the airstrip and other projects were not progressing. The corrective plan was to re-bid the project however construction had not begun by the time of her departure. No one from UNOPS had been to Qalat to report on progress, yet reports were being completed and sent to AID as if visits were undertaken. When she reported on the "shocking" state of the Qalat airstrip, Helseth removed her predecessor and put her in charge. Possibly believing that she was not loyal to UNOPS, Helseth fired her; she never even received her final paycheck.

also provided information about under the table payments made by her predecessor to the dean of a local school in which UNOPS was doing work. She stopped these payments. She was told that the payments were small and were not funded by AID. She thinks that Helseth approved the payments. (Attachment 29)

#### Defendants/Suspects:

United Nations Development Program United Nations Office for Project Services

Undeveloped Leads:

None

Disposition of Evidence, Contraband or Personal Property:

None

## Judicial and Administrative Actions:

SDNY Grand jury subpoena served on witness by SDNY. After service and interview, subpoena cancelled by AUSA. No copy provided to OIG.

Att	tachments:	
1.	MOI: Anonymous, 8/1/07	
	MOI: 8/2/07	
3.	MOI: 8/16/07	
4.	MOI: 8/16/07	
5.	Memorandum For Record, 6/12/07	
6.	MOI: 8/16/07	
7.	MOI: 8/20/07	
8.	MOI: Ahn, 9/28/07	
9.	MOI: 10/1/07	
10.	Memo: Attempts to contact 10/3/07	
11.	Referral memo to SDNY	
12.	Memo: SDNY declination, 5/13/08	
13.	RR: 272s, 10/26/07	
14.	MOI: 11/5/07	
15.	MOI: Oviatt, 11/11/07	
16.	MOI: Dighe, 11/12/07	
17.	UNOPS letter to USAID Agreement Officer, 5/1/07	
18.	USAID letter to UNOPS, 9/15/07	
19.	UNOPS (Mark Oviatt) letter to USAID, 11/14/07	
	USAID/Afghanistan memorandum: 2007 Expenditure Review of UNDP/OPS PRT, 11/2	1/07
21.	MOI: 11/23/07	
22.	MOI: 126/07	
23.	Memo: Attempts to contact UNDP Personnel, 6/20/08	
24.	RR: Report of the UNDP OAPR on Internal Audit Services to UNOPS in 2006, 12/6/07	
25.	MOI 12/11/07	
26.	MOI: 12/12/07	
27. 1	Email with attachment from RIG/I to Francis Dubois, 12/17/07	
	Fmail with attachment from RIG/I to Carlos Haddad, 3/08	
29.	MOI:  3/25/08	



Memorandum Of Interview		
Case Title:	UNDP	Case Number:
Date of Interview:	August 1, 2007	Access of
Person Interviewed:	Anonymous	
Place of Interview:	Telephonic - USAID/Afghanistan	

On the above referenced date, an anonymous caller contacted the case agent telephonically. The caller requested strict confidentiality and identified him/herself as a USAID employee in Kabul. The caller stated the following, in substance:

The Quick Impact Program is a \$26 million cooperative agreement to do construction projects in different parts of Afghanistan. Two contractors, IOM and UNDP, are executing the award. UNDP subcontracted its award to UNOPS. UNOPS has done a terrible job both in the execution of the award and in responding to USAID's questions about its work.

The award ended on 12/31/06. The letter of credit (LOC) should have been closed at that time. A letter was sent from the Mission to UNDP in 12/06 advising that only nominal costs were allowed to be billed after 12/31/06. In 5/07, UNDP advised that it had incurred expenses of \$1.7 million in 2007. There was a discussion among USAID stakeholders, such as the controller, CTO, contracting officer and others. The discussion became heated as some wanted the LOC to be closed and others did not. In the end, the LOC remained open. Two days later, as if they knew it might soon be closed, the UNDP drew down \$5.1 million.

Regional Contracting Officer, was told of this soon thereafter and was very upset. He ordered that the LOC be closed immediately. This was Jim Ahn's (Controller) responsibility. Ahn did not close it and within a couple days, UNDP withdrew the rest of the money in the LOC, about \$1.9 million.

UNDP has been reluctant to provide any information on the use of the money drawn, saying the UNOPS did the work. UNOPS has been saying that their contract is with UNDP, not USAID and refuses to explain what it did with the money.

Meanwhile, the projects themselves are a disaster. Many were left unfinished and some, including bridges, left in states of disrepair that are very dangerous. is an Army Corps of Engineers engineer and has filed reports on this. He has been rebuked, as have others who have tried to close the LOC or hold UNDP/OPS accountable. This is a very political project and no one at high levels wants to hear about problems.

REPORT MADE BY:	Name:	Date Signed:
	Signature:	1/1/2
		21601



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP August 2, 20 LTC. Telephonic –	07 USAID/Afghan	Case Number:
On the above referenced of the following, in substance:			was contacted by the case agent. he nature of the call. stated the
late 2006 when he to been beset with probl	ok over from LTC ems from the beg espection and trip	rinning.	ed on this project since on or about The Quick Impact Project (QIP) has can speak to that and so can he. He enstruction projects which have
address. There are al equipment and mater has refused to comple another contractor to has a variety of excus	so a number of pricals not installed. ete necessary reparts to consess for the failures. This falls between	roject costs whic There are a nun irs and has walk inplete repairs ar s of its projects, i	arranty issues which they refuse to the include work not performed and other of design errors. UNDP/OPS and off some projects, necessitating and save certain structures. UNOPS including "flash flooding" which impetence and a lie; the project was
some of the construct	ion projects perso uld be contacted o	nally. He can a	o show him his files and bring him to lso provide the agent with a list of ad will forward some of his reports for
REPORT MADE BY:	Name: Signature:		Date Signed:

This document is the property of the Office of Inspector Cambridge and Cauriot pe reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C.§552.




Memorandum Of Interview				
Case Title: Date of Interview Person Interview Place of Interview	ved: and	Case Number:		
himself, however	é Compound Trailers, USAID/Kab he had already been in touch with l	were interviewed at their desks ul. The case agent officially identified both men telephonically and via email. ject and were thus interviewed together.		
Army Corps of the Director of they inspect a (QIP).	d arrived in Kabul in 1/06. He work returned to Texas around 10/06. Of of Engineers and arrived in Kabul 1 of the Office of Infrastructure, Engineer under the Provincial Reconstructure was not involved with the prive to their findings and concerns	a Civil Engineer, is a reservist in the		
	arrived, the QIP was ending [C	ders and to inspect projects and final close QIP ended 12/31/06]. His job was primarily		
and inspect. I 100 projects r work to local	Under their QIP cooperative (sub) a anging from schools to bridges and contractors. They were almost nev	been exceptionally difficult to work with agreement, UNOPS was to construct over laroads. UNOPS subcontracted 100% of the er consulted, did not receive change orders hey visited, which totaled around 65 or 70.		
Tarnak Bridge and is unusabl would require	e, if savable, would require about \$ le. The Women's Center would no about \$25,000 and two district cen	oblems with numerous projects. The 200,000 to fix. It is now in total disrepair ed \$20,000 to fix; the Da Afghan Bank sters would each require some \$40,000 altogether. The problems ranged from		
REPORT VIADE BY:	Name: Signature:	1) 19/0 7		

This lies property of the COD of the of the

poor installation of windows so that water enters structures to application of extremely poor engineering practices which render a structure unsafe and unusable. At this point, other contractors such as DAI are being contracted to repair what can be salvaged.

After a project was completed, a warranty period would ensue. UNDP contracted with USAID for a warranty period of six months unless otherwise specified. UNOPS, however, then signed contracts with locals for only three months of warranty coverage. Some systems, such as bridges and generators, should have been warrantied for a year, which is standard US and European engineering practice. That bit is not in the contract and is USAID's fault for not checking. During the warranty period, if any problems were reported to UNOPS by USAID, UNOPS was responsible for fixing it. In virtually every case, UNOPS received a report of problems before the UNDP-USAID six month warranty period expired. In virtually every case, the necessary repairs were not undertaken. Further, 10% of each project's financing was supposed to be withheld until the warranty period ended/all repairs were completed. UNOPS, they now know from data received, paid itself and its contractors the full 100% before the warranty period expired.

A bill of quantities (BOQ) is a list of materials and supplies to be used on a project. As the cognizant engineers, they were supposed to receive a copy of the BOQ for each project. This would tell them how many sinks, for example, were to be installed in a building and how much each would cost. Projects were undertaken between UNOPS and the local contractors on a cost plus fee basis. Without the BOQ, there was no way to know exactly what costs were incurred.



# Memorandum of Interview - Page 3


provided the interviewing agent with a copy of the 25-Sep-06 and 31-Dec-06 USAID/UNOPS Sub Project Monitoring Reports.

These reports constitute the only type of progress report received from UNDP or UNOPS on the more than 100 projects under the QIP. Much of the information in the reports is inaccurate, which they know, in part, from site visits. Most of the columns are self-explanatory. The USAID Est. Cost. comes from the USAID Field Program Officer. The BOQ should reflect the total cost of a project, including material, labor, equipment and fee. As UNDP subcontracted to UNOPS, UNOPS should have served as USAID's agent. It created a BOQ and should have then negotiated with the local contractor who submits an initial BOQ. Alternatively, UNOPS should have aimed to get the lowest competent bid possible. It is rumored that UNOPS gave the local contractors completed BOQs, eliminating the opportunity for price negotiation.



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP August 16, 2007 USAID/Afghanist	Case Number:	
On the above referenced of USAID/Kabul complex. she stated the following in	After being apprised of	interviewed at the Café Compound, on the f the official identity of the interviewing agent,	
personal services con in Kabul on 12/6/06.	tractor (PSC). This is	O) for the Quick Impact Program (QIP). She is ther first direct contract with USAID; she arrived for implementers, including UNDP in Kosovo, a to leave.	
to do quick impact prassistance, dig some not meant to go above the few USAID/Afgh. There are now 19 PO became too big. Und came from many place	rojects that would look wells and provide thing e \$250,000. The Providential programs with a sin Afghanistan. Assider it, they were building the sto expand the scope sion Director. Meanwold	from the beginning. This was a political idea – good. It was designed to provide technical gs like school books and desks. Projects were noted Reconstruction Teams (PRT) are one of staff, called Program Officers (PO), in the field gned under the PRT, the QIP grew and soon g schools, bridges and courthouses. Pressure of the QIP: Washington, the embassy, the hile, the implementers never said No and just	
around 12/15. From relationship with the	that time, she then-Mission Director, la Ph.D. in conflict mit her 20 people, two too	was in charge of the office. (had a bad a bad a and his chief of start, and hi	
undertook very few d a "ridiculous" number	raw downs on its letter r. They would pile up	ion and grew into the twenties. UNDP of credit (LOC) – maybe five over three years, a huge number of expenses and then do a big for this cooperative agreement and they have	
REPORT MADE BY:	Name: Signature:	Date Signed:	

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C. §552



not provided as many certifications of proper use of funds (on a Form 272) as required [they are to be submitted quarterly]. One of the problems with this has been the difficulty in tracking expenditures. Forms 269 and 272 should have gone to Washington. Few were submitted. Some went to Kabul.



good idea," but never acted. did eventually send a letter asking for it. The statement never arrived from UNDP
In 5/07, UNDP drew down about \$5.1 million from the still-open letter of credit. This caused a big stir in some quarters as the project ended 12/31 and only nominal costs were to have been incurred in 2007. Soon thereafter a meeting was held with her, (Controller), (Acting PRT Director), (Acting PRT Director), and others. It was a long discussion. Ahn's and Rahmann's position was that the UNDP is a Public International Organization and further, USAID had limited oversight and limited rights under a cooperative agreement. Ahn said PIOs tended to get their bills in late, sometimes years late. (Section 2018) said there was still about \$2 million in the LOC and asked if they could close it. (Section 2018) and Ahn instructed that it be left open, in case more bills came in. A day or two later the UNDP withdrew the rest of the money.
At the end of 5/07, she did manage to have a higher level meeting with UNDP. Carlos Haddad and Sophie Baranes, two deputies, were very apologetic. They provided a final narrative report and they all had a good discussion. A representative from the USAID/Kabul Office of Financial Management later went to UNOPS to inspect their documents in support of these draw downs. Things were still tough, but better.
Upon receipt, (Line Land) Army Corps of Engineers, tore the UNOPS final narrative apart. He found fault in seemingly every project reported. She was on leave when he reviewed it.  In the boss, was new to this whole project and panicked when he saw comments. A response to the UNOPS submission never went out. A response is a required part of close out. This is all administrative but remains an open issue. Meanwhile, UNDP's position is that it did not receive written comments on its project deficiencies. Before, and arrived, this may have been done verbally.
There are many issues here. The USAID engineers – and others - say that the works are so poor, many cannot be used. The COs, and and have a problem with the fact that the agreement was with UNDP, however UNOPS did all the work. Even that is not true, as the work was in fact subcontracted out to local companies. There is no clause in the file allowing subcontracting, though the agency knew it and no one acted. No quality control mechanism was followed.
Of all the problematic projects, the Tarnak Bridge in Qalat is the worst. It is a "disaster". But the project was approved by the AID engineers. Once problems arose, AID cried foul.

UNOPS said they would fix it for a price but it was handed over. USAID and the locals

accepted it.





12 June 2007

#### MEMORANDUM FOR RECORD

SUBJECT: United Nation's Office for Project Services (UNOPS) for the Quick Impact Program (QIP); project ID: UNDP QIP/PRT 306-A-00-03-00509-00

- The following comments are provided in response to the final project report submitted by the United Nation's Office for Project Services (UNOPS) for the Quick Impact Program (QIP); project ID: UNDP QIP/PRT 306-A-00-03-00509-00.
- a. Reference page 4, "Executive Summary", first sentence; and page 15, sub-paragraph "Limited coordination of partnerships between lead agencies". The cooperative agreement for the QIP program was between USAID and UNDP. The fact UNDP decided to utilize UNOPS as THEIR implementing partner to execute the engineering, design, and construction portion of their QIP responsibilities, for better or for worst, was a decision made by UNDP.

## b. Reference Performance Review:

- Page 7, sub-paragraph ii, Impact on direct and indirect beneficiaries. Not all of the
  projects listed in this final report were completed and a number of projects still have defects
  and warranty issues UNDP has refused to address. In addition, there are a number of project
  costs which include work that was not performed and equipment and materials that were not
  installed.
- 2) Page 8, sub-paragraph iv, Sustainability. Given USAID contributed 100% of the QIP funding, USAID now owns the remaining Swedish Bridge Parts. Where is the inventory for those remaining parts? As for the reference to sustainability, providing basic instruction on bridge maintenance to the local community for stone masonry structures is one thing and something they would more than likely understand. Completing repairs on a Class-60 steel-girder Swedish Bridge is another and I highly doubt the local community can complete any repairs outside of minor welding, painting, and riprap installation, assuming they even have the equipment to do so.

## c. Reference page 9, Management Effectiveness Review:

1) <u>Sub-paragraph i, Quality of Monitoring.</u> If the UNOPS engineering staff completed inspections on a weekly basis why are they not able to provide USAID with the locations of all of their projects? Why haven't all their designs been signed and certified by a qualified and licensed professional engineer? Why are there still so many design flaws and warranty issues yet to be addressed? Why were projects constructed contrary to the design parameters?

### OIEE/PRT

SUBJECT: United Nation's Office for Project Services (UNOPS) for the Quick Impact Program (QIP); project ID: UNDP QIP/PRT 306-A-00-03-00509-00

2) Page 10, sub-paragraph iv, Cost-effective use of inputs, paragraph 2. If concrete reinforced bridges would have been more cost effective and prudent, then why didn't UNDP specify their use? UNDP, in cooperation with their implementing partner, UNOPS, was responsible for determining, designing, and constructing the best and most cost effective bridge to be installed. That is what they were funded to do.

## d. Reference page 11, Project Results Summary:

1) Third paragraph (incomplete sub-projects). The sub-projects identified in this report as PRTBYN012A, PRTQLT002, PRTQLT003, PRTQLT011, and PRTKDH005 are all incomplete but not listed. In addition, there exist a number of design errors and warranty issues remaining in these and other projects which UNDP has yet to address.

## 2) Page 12, Table 3: Buildings Constructed/Rehabilitated by the PRT-QIP (page 12).

- a) The Department of Women's Affairs Building (PRTQLT002) still has a number of construction defects, engineering design errors, and warranty issues that need to be corrected.
- b) The Courthouse/Prosecutor's Office (PRTQLT003) still has a number of construction defects, engineering design errors, and warranty issues that need to be corrected. In addition, some of the work paid for in this project such as sidewalks on the back of the facility were not installed.
- c) The De Afghan Bank (PRTQLT011) still has a number of construction defects, engineering design errors, and warranty issues that need to be corrected.
- d) Deficiency reports for these three structures were provided to the Contracting Officer, the CTO, UNDP, and UNOPS, and are available upon request.

## 3) Reference page 13, Table 5: Constructed/Rehabilitated Bridges.

- a) The bridge listed under PRTBYN012A (Erection of Bailey Bridge at Shar-Naw, Waras, Bamyan) was never constructed. Due to a gross design error in the alignment of the abutments (sub-project PRTBYN012) it was physically impossible to install the bridge.
- b) The bridge listed under PRTKDH005 (Erection of a concrete bridge at Tarnak River, Qalat, Zabul) was not constructed as designed and without a hydraulic analysis ever being completed. The resulting gross construction errors led to the failure of the approaches and protection walls. To date, UNDP/UNOPS has failed to complete the necessary repairs and has walked away from the project. Another contractor is now being engaged to complete the repairs needed to save the structure and place it into service. A deficiency report detailing these issues was provided to the Contracting Officer, the CTO, UNDP, and UNOPS, and is available upon request.

### OIEE/PRT

SUBJECT: United Nation's Office for Project Services (UNOPS) for the Quick Impact Program (QIP); project ID: UNDP QIP/PRT 306-A-00-03-00509-00

- e. Reference page 15, Project Implementation Challenges:
  - 1) Second paragraph, "Implementation of 'blue-print' non-context specific designs".
- a) UNDP's program was supposed to take care of any and all A&E and construction work required in the implementation of the QIP program, to including the completion of all design, specification, BOQ, and certification requirements and that is exactly what UNDP was funded to do. The fact UNOPS' failed to do so was an internal matter for UNDP and UNOPS to sort out, not a matter for USAID to resolve. The role of the USAID engineers was simply to provide oversight and technical assistance to the CTO and Contracting Officer in approving projects and follow-on modifications, not to engage in performing engineering services for UNDP.
- b) UNDP & UNOPS' engineering staff relied heavily on the use of standard architectural drawings which had numerous, and at times, significant design defects, including poor foundation designs and inadequate drainage requirements. These defects were pointed out to UNOPS on numerous occasions by the USAID engineers, both through design reviews and field inspections, and reported to the CTO and UNOPS in their trip/inspection reports. While some of the issues were addressed by UNOPS, many were not and remain as warranty issues to this day.
- c) Oversight of all construction activities, the completion of standard field tests, and the completion of modifications as needed were the responsibility of UNDP, and again, that is what they were funded to do. However, many times oversight during construction operations was not conducted and few if any standard field tests were even performed. Modifications were at times negotiated between the contractor and the UNOPS field representative on site without approval of UNOPS' certifying design engineer or USAID, most of which lead to project creep, cost overruns, or both. And again, the fact UNDP passed their responsibilities for these activities on to UNOPS was an internal issue between those two organizations, not a matter for USAID.
- 2) Third paragraph, "Severe weather conditions". UNOPS' contention flash flooding damaged or destroyed the sub-project output of PRTKDH005 is absurd and falls between absolute incompetence and a lie. The "flash-flood" purported to be the cause of that structure's failure never rose above the elevation of the low bank or even topped the poorly design protection walls. The structure's failure was simply a matter of improper construction and UNOPS' failure to construct the structure as designed. As for the repair works alluded to in the last sentence of this paragraph, again, UNDP and their implementing partner, UNOPS, has walked away from this project and another contractor is now being engaged to complete the required repairs to bring the structure into serviceable condition.
- 3) Fourth paragraph, "Limited coordination of partnerships between lead agencies". See paragraph 1.a. above.
- 4) Page 16, first paragraph, "Limited sub-contractor capacity and availability". The fact limited capacity existed in Afghanistan to complete modern infrastructure projects utilizing local contractors and materials was a given from the start and should not have been a surprise to UNDP. Given the more than apparent situation in the country, UNDP should have staffed up accordingly and planned for such, either by reducing design requirements to the

#### OIEE/PRT

SUBJECT: United Nation's Office for Project Services (UNOPS) for the Quick Impact Program (QIP); project ID: UNDP QIP/PRT 306-A-00-03-00509-00

basic capabilities local resources would allow for, or by gearing up their operations to allow them to adequately deliver the expected project outcomes they themselves were responsible for designing. USAID was not staffed to provide design and construction services to execute the UNDP's responsibilities under the QIP program, hence; the very purpose for entering into the cooperative agreement with UNDP. In all of UNDP's areas of responsibility, there were both good quality projects and poor quality projects. Those which proved to be of even fairly good quality resulted from good work using proven methods overseen by competent personnel. Those which resulted in poor quality projects were for the most part a simple matter of poor designs, utilizing poor material and construction techniques executed by unqualified personnel whose activities were not properly supervised, if at all. All of these factors were internal issues UNDP should have addressed and resolved. That is what they were funded to do.


## 2. Reference the two attached inventories, enclosures Encl-1 and Encl-2.

a. Reference item number 2 (Encl-1), Pin-panel; and item number 14 (Encl-2), MC307

Panel Pin - 201mm (CA371: 2.63 KG). These are in fact the same bridge components, the description provided in Encl-2 is simply the actual description taken from the Bailey Bridge Manual. According to Encl 1, UNDP/UNOPS break down for these items is as follows:

Number ordered	-1	1,295
Number deleted from order		430
Remaining total		865
Number installed on bridges		646
Number remaining on-hand		219
Number on-hand in Kabul		219
Number on-hand in Bamyan	+	0
Total on-hand		219

b. The date Encl-1 was submitted to USAID was 27 May 2007. On June 4, 2007, the USAID engineers conducted an inventory of Bailey bridge parts at the UNOPS yard in Bamyan, see Encl-2. At that time 337 panel pins were on hand, bringing into question either the number of bridges actually installed the need for such an excessive order, the accuracy of UNOPS' inventory, or all of these issues.



Encls-2



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP August 18, 2007 ) USAID/Afghanistan	Case Number:	
On the above referenced USAID/Kabul complex he stated the following in	After being apprised of the	interviewed at the Café Compound, on the ne official identity of the interviewing agent,	
		bul on 2/3/07 to start a one-year assignment. was just Deputy Controller at USAID/Peru.	
Governance and Pro- he started going to m PRT Quick Impact P negotiator, was having	vincial Reconstruction Tea neetings to familiarize him rogram needed to be close ng problems getting the ne	assigned him the Democracy and am (PRT) activities. Around March or April self with issues. He soon learned that the ed but that the contract eded documents. was having trouble UNOPS, and could not get the necessary	
said that their office incorrect information	was just behind and said the control of the control	ddat and Sophie Baranes from UNDP. They hat they did not want to rush and provide ere waiting for their NY headquarters to had poor accounting systems.	
to get current letter o drew down some \$5 related issues – possi His understanding is	f credit (LOC) information million after the award end ble fraud, incomplete pape that by the time Ahn got in	Financial Management (OFM) in Washington  In. That was how the Mission learned UNDP  Ided.  was concerned about this and  crwork, etc. She wanted to close the LOC.  Involved, all the money was drawn from the  cally instructing that the LOC not be closed.	
spent on the project i	n 2007. Ahn instructed his	r April indicated that \$1.792 million was m to see if these expenditures were incurred y way the bulk would be considered	
REPORT MADE BY:	Name:	Date Signed:	



Page 2

dealt with getting binders from UNDP to support the 2007 disbursements. Mark Oviatt, UNOPS Country Director, was initially reluctant to provide anything. Once received, he ( wanted an opportunity to review them. ' who served as Acting Controller for two weeks at the end of July, wanted him to go to UNOPS to interview people and check out their accounting system. Upon his return, Ahn concurred with ( so position that he go in person before having an opportunity to properly review the binders. Oviatt initially refused to let him come. He relented at second request and he and ( so position ( so posit


He and met with Tushar Dighe, the UNOPS Director of Accounting/Assistant to the Director. Dighe is a "sharp" guy. '(b)(7)(c) , the Deputy Director and Sophie Baranes were also present. They were well received; UNOPS was "open." He asked for a lot of things, basically to try and understand their systems and reporting to UNOPS headquarters. No documents were provided; they said that they would provide them, however. At the time, the UNOPS headquarters was in New York. It is now moving to Europe, possibly Geneva.

The six binders, upon cursory review, seem to include explanations for all the costs expended in 2007. Documents include invoices from vendors, internal documents for approval and additional support. He expects to complete his review in early September.



Memorandum Of Interview								
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP August 20, 2007 Telephonic –	Case Number:						
On the above referenced of TX. After being apprised following in substance:		viewed telephonically from Fort Worth, interviewing agent, he stated the						
Afghanistan with the By 7/06, h	Corps of Engineers from 12/0 ne was Alternate	-						
replaced as QIP projects in his pro	ojects, including building a ne CTO, spoke with Gary Helse esence. This meeting was in out \$1.5 million. LTC. was going to allow UNDP and him that	that UNOPS was using USAID OIP ew office in Dubai. , who eth about UNOPS using money for non- June or July 2006. UNOPS had already , his predecessor, oversaw that. He an increase of \$1.5 million to cover the h made a deal to increase the amount by						
decisions.  about (1) (1) (2)  UNOPS and too close  (15)((2))  cutting deals with con- look into it.	who oversaw IOM for US overed for the former in	o one was briefed or had input on her SAID and is now in the US, can advise was on leave. was too close to Mission Director. He personally spoke to boy, about by boyfriend was said he would						
Control of the contro	USAID/Afghanistan Contract ld just say he needed more m	ting Officer, also made deals with noney and would take care of it.						
Things started to turn and things improved.		r. UNOPS started to hire good people and 5/06, progress ended. Helseth fired						
REPORT MADE BY:	Name: Signature:	Date Signed: 9/6/07						

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C. §552.



Bailey Bridge is another problem site. UNOPS spent \$2 million in parts and when he left no one knew where those parts were. Material was procured for three bridges but only one was built.

People from USAID went out to the field who knew nothing about construction and making commitments. UNOPS took advantage of this. He told UNOPS, including Gary Helseth, many times that they could not make commitments in the field but they kept doing so with the approval of a USAID field rep who knew nothing about construction. UNOPS knew they would get more money because just kept giving it to them. In and the female USAID field reps had lots of parties with UNOPS. He thought it inappropriate and never went to one.



Memorandum Of Interview									
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP September 28, 2007 James Ahn Telephonic –	Case Number:							
		riewed telephonically from Northern f the interviewing agent, Ahn stated the							
2007 he attended a m time the funding situ letter of credit. Very wanted to confirm th	receting with UNDP and the lation was discussed, that is soon after that, UNDP with the exact amount of the draw P to get answers from them He told' (1997) the Color of experience.	on this. They tried to but by the time he left post, they had not ontracting Officer (CO), the Regional CO in Bangkok, was lin't give.							
disbursements. The November 2006, his	UN's position was that they office was questioning a bu	d UNOPS, primarily with over- were not overdisbursed. By October or ench of their commitments. None of these ot obligated, just committed.							
	않는데 얼마나 아무리 아이들이 가지 않는데 아니는 아니는 그 아니는 그 아니는 아니는 아니는 아니는 아니다.	inges in the way UNOPS was funded. On to liquidate advances before it could get							
He thinks UNDP was	s involved in the QIP becau	se UNOPS couldn't open a bank account.							
He maintained all his	emails and will forward th	em to the agent.							
	me leave. He begins langua n he may go to Iraq. His pe	age training on $10/29/07$ . His next post will resonal email is; $(7)(c)$							
REPORT MADE BY:	Name:	Date Signed							



	Memorandum C	Of Interview
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP October 1, 2007 Telephonic –	Case Number:
On the above referenced d Kenya. After being appris following, in substance:		interviewed telephonically from Nairobi, of the interviewing agent, (bx/)(c)
serving as Regional L		el and recently arrived in Kenya where he is he served in Washington. From there, he 07.
about money drawn do ended. The Controller also a meeting at the M drawn was solely for a	own by UNDP on its QIP and Deputy Mission Direction with three UNDP activities that had occurred	th contracting staff who were concerned cooperative agreement – after the award had ector, among others, were there. There was representatives. They said that the money I prior to 12/31/06, the last day of the award. late was because they did not have their
the CTO, adv		rojects had not been completed though they cout report.
did not have enough le The US Government h he thought this might b come, he believes, thro	the money in 2007. He sponsor, about this. They werage on UNDP but thou ad agreed to give UNDP to withheld. In no way we	letter of credit, if that was even possible, poke with Jim Ahn [Controller] and did not like that option. felt they aght that leverage might be found elsewhere, additional money to cover past activities and as the new money for UNDP, which was to to be construed as a license for any UN ard projects.
He was later told that a that one.	nother draw down occurr	ed. He doesn't know anything else about
REPORT MADE BY:	Name: Signature:	Date Signed: 10/4/07

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U S C.§552.

# Memorandum of Interview –

He does not recall if he spoke with the Regional Contracting Officer. If he did, did not take a strong position on the matter. Other USAID programs, such as Education, were also giving UNOPS money at this time. He considered this to be a concern as UNOPS had not demonstrated its trustworthiness. He brought this up to however said that no one else had the capacity to do the work. Also, the Government of Afghanistan wanted to work with UNOPS.



MEMO TO FILE	<u>C</u>				
FROM:					
DATE:	6/20/08				
CASE:					
RE:	Attempts to con	ntact	j.		
On several occasion contact (manager for that or	a former emp		ne reporting age S who served a	nt (RA) attempted to s QIP project	
8/17 that she was we have that "previous program on its way to being bringing the program on what projects not afghanistan at the was working with departure. I know was spent. Gary H UNDP/USAID fundaments."	am back to a more stated to be complet time was the author USAID on completi USAID/PRT wante telseth I believe info	nich responses mishandled when I took over table way of be ted. Gary Helse rity on fundinging and winding a complete unagreed to be agreed to be	know more about onded on 8/19. If funds, but the er for a short time ing managed. It is the UNOPS and transfer of it is down the prograderstanding of of what and how interviewed in	She wrote, in part, PRT program was ne. I had only started worked with director for funds. I believe he gram after my how their money he handled the a week's time, after	
interviewed but me from the RA. suffered a family do immediately brough immediate supervisattempt to try and fi Afghanistan rather not want to get invo	responded on 10/1 eath. She also wrote to the attention of the interest of the	8/07 advising to e, that her "disc f USAID to inc d USAID of we had me release wer what question that I have no in	hat she had been covery of misma lude tongdoing on Uld from the PRT ons you may have	r additional emails n very busy and naged projects was and his NOPS part and my	
On 9/17/07, the RA	)	, went to	residence ot answer the de		



MEMO TO FILE

FROM:

DATE:

10/25/07

CASE:

RE:

SDNY

The reporting agent (RA) has been in contact with the Southern District of New York (SDNY) with regard to this matter. While on TDY in Afghanistan, the RA contacted Affirmative Civil Enforcement Coordinator and Senior Litigation Counsel Sheila Gowan to inquire if the SDNY would consider a United Nations office as a possible target of investigation, considering its immunity protections. On 8/19/07, Gowan responded via email, advising that she did not see a problem proceeding with the target. Investigation continued with a flight to Qalat for site visits.

During the week of 9/17/07, the RA communicated telephonically with Gowan in regard to the service of an administrative IG subpoena on the UN for documents. Gowan conceded that the UN might not be obligated to comply with a subpoena and suggested that the RA contact a UN or UNDP investigator, in spite of the fact that such a position is not independent and would report to the UN. The RA accepted this advice, located and contacted Francis Dubois, Head of Investigations, UNDP Audit and Performance Review, tel:

Mr. Dubois telephonically advised that he would help any way he could and then responded to an email from the case agent on 9/26/07 confirming his willingness to assist.

On 10/3/07 the RA asked Gowan if she would be interested in reviewing a developing summary of the case. Gowan responded in the affirmative and the RA provided her with the attached summary. On 10/20/07 Gowan advised that she forwarded the summary to Boyd Johnson, Chief of the SDNY Public Corruption Division (Criminal). The RA contacted Johnson the next day and Johnson advised that his office had other UN cases already underway and would evaluate the UNDP case summary. The RA advised that the summary was done for civil consideration and provided additional investigative details. The RA requested that a teleconference be held prior to 11/1/07, his last day in the office prior to departing for Kabul. At the time of this writing, a meeting had not yet been set up to discuss.



### **MEMO TO FILE**

FROM:

DATE:

5/13/08

CASE:

RE:

SDNY Meetings

The reporting agent (RA) met with Southern District of New York (SDNY) Criminal Division Assistant United States Attorney (AUSA) Pablo Quinones in an SDNY conference room on 4/7/08. Also present for part of this meeting were AUSAs Sheila Gowan and Sean Cenawood of the SDNY Civil Division. This case was discussed. The Civil Division opined that it would not be able to go forward due to the immunity of the United Nations.

After Gowan and Cenawood left the meeting, Quinones and the RA met with Boyd Johnson, Chief of Public Corruption, later that day and the following day. After discussions, it was determined that the SDNY Criminal Division would not pursue this matter either, in lieu of administrative action by USAID.



### RECORDS REVIEW

Case Title:

UNDP

Case Number:

Date of Review:

October 26, 2007

Place of Review:

RIG Manila

On 10/26/07 the reporting agent (RA) received a 31 page fax from , US Department of Health and Human Services (HHS), Division of Payment Management. The fax contained a series of PSC 272s, Federal Cash Transaction Reports, submitted to HHS by UNDP which the case agent had requested. The following was noted:

The 272s pertain to numerous UNDP awards, including that under investigation, 306A03050900. Signed signature pages are not included, however sheets indicating who prepared the reports are. Reports are submitted quarterly and are reflected in this memo as such.

04/01/04 - 06/30/04

New UNDP disbursements: missing sheet

Total expense reported for USAID OIP cooperative agreement: \$0

Cumulative UNDP QIP expenditure: \$2,000,000

Certification: missing

Cert by (unsigned name and title): missing

Submitted: missing

Information prepared by: UNDP

07/01/04 - 09/30/04

New UNDP disbursements: \$3,115,312

Total expense reported for USAID QIP cooperative agreement: \$2,000,000

Cumulative UNDP QIP expenditure: \$2,000,000

Certification: I certify to the best of my knowledge and belief that this report is true in all respects and that all disbursements have been made for the purpose and conditions of the grant

or agreement [Standard].

Cert by (unsigned name and title):

Comptroller

Submitted: 12/29/04

Information prepared by

. UNDP

REPORT MADE HY:

Name.

Signature:



Date Signed: 10/26/07

Notice:

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C §552

# Records Review - 10/2.6/07

rage 2

10/01/05 - 12/31/05

Net UNDP disbursements: \$120,930,046

Total expense reported for USAID QIP cooperative agreement: \$2,000,000

Cumulative UNDP QIP Expenditure: \$18,000,000

Certification: Standard

Cert by (unsigned name and title): Manager GACS

Submitted: 2/23/06

Information prepared by UNDP

01/01/06 - 03/31/06

Net UNDP disbursements: \$2,810,981

QIP NOT LISTED

01/01/07 - 03/31/07

Net UNDP disbursements: \$81,813,748

Total expense reported for USAID QIP cooperative agreement: \$18,000,000

Cumulative USAID QIP expenditure: \$23,116,520

Certification: Standard

Cert by (unsigned name and title): Manager GACS

Submitted 5/17/07

Information prepared by UNDP

04/01/07-06/30/07

Net UNDP disbursements: \$10,370,969

Total expense reported for USAID QIP cooperative agreement: \$23,116,520

Cumulative USAID OIP expenditure: \$24,706,242

Authorized: \$25,652,473 Certification: Standard

Cert by (unsigned name and title): Treasurer

Submitted: 08/03/07

Information prepared by UNDP

NOTE:

On 4/23/08, the RA was advised by that while the total authorized amount was \$25,652,473, the actual amount of funds drawn by the grantee was \$24,706,242. A report had been filed for the quarter ending 12/31/07 in which UNDP reported this award fully disbursed. However, \$946,231 remained on the award that the grantee has not requested even though they indicated that they incurred the expense on the 272 reporting.



	INVESTIGATIONS								
Memorandum Of Interview									
Case Title: Date of Interview: Person Interviewed: Place of Interview:		er 5, 2007 Afghanistan	Case Number:						
meeting held to discuss si email on 11/24/07.  The is a civil engineer	milar topics of stated the f	on 8/18/07. Collowing, in substanted services contra	ance: actor who arrived in Kabul in 9/06. He						
The state of the s	A Principle of the Control of the Co		ent two years on a USAID project in after Hurricane Mitch working on roads						
rehabilitation and cor District Center Roads signed 2/5/04. It is no	struction proj s, District Roa ow expected to	ect made up of sed ds and Southern So o end in 12/07. U	ds Project, a \$365 million road veral sub-programs: Secondary Roads, strategy Roads. The original project was NOPS receives funding through a letter onstruction work is subcontracted out.						
than it had budgeted i	for, assuming,	correctly, that US	USAID and then signed more contracts SAID would approve the extension contract that was already underway.						
Berger Group (LBG) money. They needed LBG award which we another \$300 million engineering firm. UN to an international pul of government scrutin	had a \$700 m another \$300 ould make it a added to its gr IOPS was con olic organizati y UNOPS sig	illion contract call million but it was billion dollars wit rant and LBG was venient because U ion without compe gned contracts wit	gned \$23 million in contracts. Louis led REFS that was fast running out of a too dicey politically to augment the thout competition. Instead, UNOPS go to manage it and serve as its USAID can unilaterally increase a grant etition or passing through extra layers the subs but LBG did the daily overhead – a lot of money for a little						
EPORT MADE BY:	Name: Signature:	SA	Date Signed: 11/26/07						

Notice:

# Memorandum of Interview – Page 2

Around 10/06, UNOPS gave AID a warning about its cost overruns. Security and cost overruns were claiming an extra \$3-\$4 million. UNOPS asked if AID would pay or if it should cancel its subcontracts. AID paid about \$10 million in the end.

UNOPS itself admits that it has terrible systems. Funds are commingled and it cannot clearly state how much it has overspent. He has not received a financial report on the Southern Strategy (due monthly) since 6/07. In 6/07 UNOPS came in and asked if AID had obligated all the money for their project. They didn't know if they had even received the money for their own project! They were told "yes" – and then UNOPS asked for copies. The excuse was that the UNOPS headquarters had moved to Copenhagen and they now needed to provide that office with information.

In 2/07, UNOPS' Country Director Mark Oviatt reported that UNOPS had about \$5.9 million in "recoverables." This referred to Secondary Roads money that UNOPS had lent to other projects – without USAID's knowledge or permission. UNOPS advised that this was owed back to the project, however no additional information was provided, including confirmation of the amount or details regarding its content. A letter dated 5/1/07 from Wayne Curry, UNOPS Program Manager, later advised that \$2,209,000 had been recovered, however no additional details were provided.

former UNOPS project manger who had improved matters before quitting, would know more about this. He was present with Oviatt when this was first raised. Gary Helseth was the head of all UNOPS programs in Afghanistan and worked out of Dubai. Rumor has it that the UNOPS CFO came to Kabul to look at this in mid 2006 and then Helseth was let go.

UNOPS has had problems with inventory control. That which was submitted was not complete. It was missing serial numbers, purchase prices, depreciation item conditions, etc.

UNOPS promised an internal audit for months but kept pushing it back. It is now supposed to start imminently.



	Memorandum (	Of Inte	rview
Case Title:	UNDP		Case Number
Date of Interview:	November 11, 2007		
Person Interviewed:	Mark Oviatt		
Place of Interview:	USAID/Afghanistan		

On the above referenced date, Mark Oviatt was interviewed in the USAID Mission in Kabul.

Also present for the duration of the interview and participating therein was Special Agent

After being apprised of the official identities of the agents, Oviatt stated the following, in substance:

He was raised by an "AID family." Before coming to Afghanistan he spent two years as a USAID contractor in Bangladesh. He came to Afghanistan as a UNOPS contractor in 10/06. On 1/1/07 he became country director.

He has KPMG doing an audit on the Secondary Roads project to address the rumors circulating about it, including that the reports were not timely or accurate and the construction was not happening fast enough or in accordance with the award. He will include a review of money transfers and forward findings to the RIG. He wants to help USAID but he also has responsibilities to the UN and its immunity.

He has heard about several other problems. The site for a bridge designed by the Minister of Public Works was moved by the local governor. It was relocated but not redesigned and then a "100 year flood" washed the embankment away. The sound room at an air force base could not get done because subcontractors could not get on the base due to clearance issues. PRT [Provincial Reconstruction Team advisor] said she would get the contractor in to complete the job but he is not sure what nappened. Projects in a remote area were designed by people who did not realize how inaccessible that place is. Conditions are impossible; one needs to use burros on foot paths.

He did not realize initially that the Quick Impact Program [QIP] was awarded to UNDP, not UNOPS. He realized when he became director and asked for a list of all contracts. UNOPS and UNDP never signed a contract. There was no guarantee that UNDP would pay UNOPS. The project was overrun by \$2 million and UNOPS made up the shortfall. UNOPS was "hung out to dry" by UNDP. UNOPS is the only non-core funded United Nations agency; it gets no backing from the UN. "We eat what we kill." He believes that all the relevant UNDP personnel are no longer in country.

REPORT MADE BY:	Name: Signature:	21	Date Signed: 11/21/07	
		Notice:		

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C.§552.

# Memorandum of Interview - Oviatt

Page 2

He has "no idea" what UNDP did for this project; everything was done by UNOPS. Going through UNDP made it more inefficient. UNOPS did not owe USAID reports or information – it only owed that to UNDP. He heard that UNDP staff had asked UNOPS personnel why they were giving documents to USAID.

He has asked other donors why they are going through UNDP. The Spanish Ambassador told him it was because they were conveniently located in New York. UNDP charges a 7% fee. He is not sure what the donors are getting for that 7%. He prefers donors deal directly with UNOPS. That is more efficient and they can save their 7%.

He and all his employees have local bank accounts at Standard Charter Bank. One needs cash in a cash economy like Afghanistan. Money is received by bank transfer. UNOPS could not open an account here. Now, however, an account was opened for the Schools project. He had a meeting with AID to discuss this. UNOPS is getting three month advance funding. This is a great way to control funds. The UNOPS Director of Finance, will open the first account for a specific project that UNOPS has ever had. He has no idea why this wasn't done for the QIP.

At this point, the interviewing agent produced a spread sheet for Oviatt to review. At the top it is labeled: 31-Dec-06 USAID/UNOPS Sub Project Monitoring Report.

He has never seen such a report before. He may have forwarded it to AID but he did not review it. He does not recognize it. However, now that he is seeing it, it "looks great."

His definition of a "complete" project is when someone, a stakeholder, signs off on it. That may or may not equate to full compliance with the award. He presumes UNOPS has the same definition. He does not know what the project warranty period means or how long it is. He will find out. He believes that it starts at the end date of the project. It is typically six to twelve months. He is not sure how long it was for the QIP. Generally retention payments are made at the end of the warranty period.

Gary Helseth was country director before him. He is retired and is leaving Afghanistan tomorrow. Helseth is a US citizen with property in Australia. His email may be

	is the project support officer for a USAID project. She also works on World
Ba	nk projects. She was brought in to close out the PRT work. Her mobile number is
	did not know that UNDP drew money down from the letter of credit in 2007 – after the P award was over.
hin	n in the spring of this year why UNDP had not drawn down money from the account en there was a shortfall on the elections project. Perhaps money was taken for that? He

# Memorandum of Interview - Oviatt Page 3

doesn't know. He did tell who is a very senior person at UNDP, now in Sudan. then met with Perhaps she issued orders to draw the money after that meeting. The UN is bad at accounting for receivables. When he first came on board, he heard that  $2\chi_{C}$ ) / signed a document guaranteeing that no money from the Roads project would be used to shore up any PRT shortfall. She had been concerned that money would be moved for that. At this point the interviewing agent produced a copy of a letter with attachments from Oviatt on UNOPS letterhead, dated 7/1/07, addressed to Senior Acquisition and Assistance Specialist, USAID/Afghanistan. He does not remember the letter. It is his signature, however. He is "flabbergasted" that the attachment records over \$1 million in transfers to other projects. He hasn't "the foggiest idea" about money moving in or out of the Secondary Roads project. He will ask ch who became his Deputy Director in July or August 2007. His (Oviatt's) involvement with the Secondary Roads project is limited. He never heard of any USAID funds being used outside Afghanistan. He will provide the case agent with a name of someone at UNDP who can explain how the rest of the 2007 UNDP draw down was spent. , the former UNOPS program manager, resigned in 1/07. had no faith in his (Oviatt's) management skills. He left Afghanistan on 2/14/07. UNOPS had no project manager until Wayne Curry filled that position in May or April 2007. He did tell , QIP CTO for USAID] and "IUSAID/Afghanistan Chief of Staff] that UNOPS would fix the Tarnak Bridge. He is not sure what happened. The last he heard, USAID told UNOPS to stand down. DAI was to subcontract CADG to

He wants the agents to appreciate that due to the immunity of the UN, he is not obligated to provide any of this information or documentation.

He stated: "I am the most powerful man in Afghanistan. In Afghanistan Development."

repair it.



	Mem	orandum (	of Intervie	w
Case Title: Date of Interview: Person Interviewed: Place of Interview:	Tushar I	per 12, 2007 Dighe and Afghanistan		Case Number:
Also present for the durat	ion of the int f UNOPS. A	erview and pa fter being ap	articipating t	UNOPS office space in Kabul, herein was Special Agent (b), official identities of the agents,
He is the Advisor to t served in this capacity			tor. is a	project support officer and
became the implement focused on development there. When the two	ter, serving lent. When U organizations and determin	UN bodies and NOPS came s work togeth es if a propos	d assisting go to Afghanist er, UNDP do	rganized in 1997 and UNOPS overnments. UNDP remained an in 2003, UNDP was already bes two things: It looks at ts in the UN strategy for that
know that funds were	drawn down was signed.	in 2007. He	does not kno counterpart	credit draw downs. He did not ow if UNOPS could open a ban at the UNDP, sent him reports
Secondary Roads; 543 prepared the mone the type of transaction	numbers refe 11, UNOPS y to be transf . The countr of approvals	erenced for m Administrativerred, attachery y director or	oney transfe we Budget; and the support deputy count	USAID, regarding 2007 ars are: 33267 which is and 41500, PRT New Zealand. ting documents and identified try director approved the twere provided to USAID as
USAID under QIP; ho	wever, as the	y are client o	riented, UN	onot have an agreement with OPS decided to do it. The y went from other projects to
EPORT MADE BY:	Name: Signature:	SA	()	Date Signed: 11/23/07

Notice:

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C.§552.

#### Memorandum of Interview - Dighe



the QIP initially and those monies were now being repaid to those other projects. UNDP did not provide funding to UNOPS on a timely basis and UNOPS was thereby obligated to borrow funds from other sources in order to ensure that QIP project progress was unaffected. When UNOPS received the money from UNDP in 2007 – it received \$2 million and he does not know where any additional funds went if in fact more than that was drawn from the letter of credit - it repaid the other projects it had borrowed from. All this is in the support documents sent to the Mission. He "guarantees" that fees were not levied twice on these transfers, that is, charged when the money came in and again when it went out.

USAID was never advised or consulted regarding these fund transfers.

UNOPS, UNDP and UNFPA (Population Fund) all use the same accounting system of multiple accounts. They have an imprest system for cash payments. They received cash at the beginning of the month and booked it in the system. Project Delivery Reports (PDRs) reconcile expenses.

is the UNOPS Project Support Officer for the Secondary Roads award. Her mobile is Money never should have come out of the Secondary Roads project. He is not sure what happened.

He had not heard that any of this project money might have gone to fund an office or project in Dubai. The United Nations has office space that is provided for free in Dubai.

A UN project is "complete" when the work is done, UNOPS regional engineers say it is done and the project is handed over. Retention fees are 10% and their length of time depends on the size of the project. If the project is big, more than \$100K, the retention period is one year; if it is small, less than \$100K, it is six months.

At the conclusion of the interview, the case agent asked if was available for an interview. Dighe said that she probably was and asked that the agent email him the following day to request a meeting. An email requesting a meeting was sent on 11/13. Later that day, Dighe responded. His email included the following passage:

I have checked with regarding her availability in the next couple of days to meet with you. Unfortunately, she has reported that it would not be possible for her to break away from her current duties during this period. As mentioned yesterday, the program is currently undergoing an audit and is engaged with providing the audit team with information they have requested. She is also engaged in conducting the cost-to-complete and other related financial analysis tasks that are required in the coming week.

was not interviewed.



Afghanistan Operations Centre (AGOC)

May 1, 2007

, Agreement Officer USAID/Afghanistan Kabul, Afghanistan

### Reference:

1. Letter to dated 16 April 2007; Financial Status Update and Estimate at Completion

2. Minutes of Meeting between USAID and UNOPS dated 16 April 2007

3. Email from ( tol dated 17 April 2007

4. Letter to ated 21 April 2007; Contractor Claims for Secondary Roads

5. Lette , STF Project Manager, to dated 16 April 2007; Southern Strategy Roads Progress Analysis

SUBJECT: USAID Secondary and District Roads Program and Southern Task Force; Revised Financial Status Update

Dear . (

With regards to the above referenced correspondence and meeting, UNOPS has revised the Financial Status Update to address USAID's questions and comments.

As previously reported, UNOPS has made substantial progress implementing the USAID Secondary and District Road Program. Given the successful program implementation to date, UNOPS is very reluctant to consider cancelling or de-scoping any ongoing road construction. Furthermore, we are certain that USAID agrees with the need to achieve this development assistance objective. For these reasons, UNOPS has taken a close look at the assumptions regarding program support costs.

As required by Grant Modifications 14 and 15, UNOPS tracks the Southern Task Force (STF) portion of the program separately. Therefore, the two portions of the overall roads program are discussed separately below.

### Secondary and District Roads (excluding STF)

The revised forecast for Secondary and District Roads is detailed by line item in Table 1 below. The total variance has been reduced from the previously reported \$32.3 million to approximately \$6.8 million, or only 2% of the original grant amount. The bulk of this overage continues to be associated with additional sub-project costs of \$6.6 million or 88% of the total variance. A significant portion of the additional sub-project cost is a result of Security costs which are approximately 40% higher than planned.



# United Nations Office for Project Services

Afghanistan Operations Centre (AGOC)

Table 1. Secondary & District Roads

			14				Variates	
1	Charles and the Charles and th	A last				Volence		
1	Personnel	\$ 11,959,682	\$	15,542,151	\$	3,582,469	30%	21%
2	Sub-Projects	\$ 260,442,317		276,874,903	\$	16,432,586	6%	98%
3	Equipment	\$ 9,222,250	\$	9,451,495	\$	229,245	2%	1%
4	Operations	\$ 10,900,386	\$	8,644,557	\$	(2,255,829)	-21%	-14%
5	Contingency	\$	\$	_	\$			0%
***	Program Recoverables	\$ à la company de	\$	(2,209,000)	\$	(2,209,000)	Lietarialization at 100	-13%
		022442	31. 12 31. 12			E	1.10	2000
6	F&A Total	\$ 18,475,365	\$	19,390,574	\$	915,209	5%	5%
			1 de	distribution of the same of		THE SAME	200 E	-
***	Additional Funding for Secondary Roads Claims	\$ 9,855,990	\$		\$	(9,855,990)	_	12
	CE OF CE THE PARTY			327 34 500	£",†	ERECED!		17.2

The reduced variance is a result of the following UNOPS actions and assumptions:

- USAID has indicated that additional funding totaling approximately \$9.8 million will be added to the Secondary Roads project to offset the cost of construction contractor claims approved by LBG. This amount has been added to the Grant Award Value for Sub-Projects.
- The additional funding set aside for UNOPS staff administrative oversight of the road maintenance period after December 2007 has been eliminated, at a cost savings of approximately \$3.3 million. The construction contractors will continue to be obligated by contract to provide these works; however, UNOPS staff will not be in a position to provide significant oversight.
- Air transport services after June 2007 will no longer be funded by UNOPS, resulting in a savings over the previous budget forecast of \$1.7 million. As previously presented to USAID, UNOPS believes that air support will be required through December 2007. It is understood that USAID plans to make this support available through other means, as the time lost and cost incurred due to inadequate air transportation to remote project areas cannot be underestimated.
- The original budget for operations included approximately \$2.3 million in construction contract retentions. These retentions have been subsequently costed against the construction contracts and are reflected under the Sub-Project line item. This value is reflected as a savings under operations.
- A total of approximately \$2.2 million of program recoverables have been credited by UNOPS back to the Secondary and District Roads Program.

Afghanistan Operations Centre (AGOC)

This revised budget does not include any contingency value, previously estimated at approximately \$6.4 million, or 15% of the cost-to-complete estimate. UNOPS has forecast cost and schedule; however, given the nature of works and security in Afghanistan, final costs cannot be known with certainty.

In addition to the above savings, UNOPS has identified an additional \$1.0 million in potential savings on operations and support costs. These include reducing the level of air transport through the end of the current contract, reducing the number of leased armored vehicles, and reducing personnel costs as the program winds down.

While this budget forecast contains less additional costs for personnel than the 16 April report, it still represents an overage of approximately 30% above the award value. A copy of UNOPS current staffing chart is attached for your information. As reflected on the chart, staffing levels are considered low for a program of this magnitude.

Based on current funding of \$311 million and cost-to-complete estimates provided above, UNOPS forecasts a funding shortfall by early July 2007. Assuming the Grant Award value is increased by \$9.86 million, as requested to offset contractor claims on the Secondary Roads project; UNOPS forecasts sufficient funding until September 2007. Opportunities for additional cost savings are discussed in further detail below.

### Southern Task Force

At this time, UNOPS forecasts completion of all 94km of Segment 1 by end of December 2007. The progress analysis provided in the 16 April letter from the STF Project Manager to Rob Helmerick forecast completion in May 2008; however, the forecast was based on several worst-case outcomes that UNOPS is currently working to resolve. It should be noted that this schedule is dependent on UNOPS ability to sole source the current contractor and assumes a lack of further significant security incidents. Assuming a December 2007 completion date, costs should be within the original estimates for this segment.

Due to the recent fatal security incident along the Segment 2 alignment, an increase in the general security threat level, and other delays; completion of Segment 2 is currently forecast for September 2008. Even assuming that construction costs would be within the original estimate of approximately \$17 million, it is envisioned that this delay will impact on operations and support costs. In addition, it is anticipated that security costs would increase to address the higher threat. Considering a monthly burn-rate of approximately \$675,000 for support and operations, the additional nine months of effort would result in a forecast overage of approximately \$6.1 million.

As previously reported, the current construction estimate of \$17 million may be impacted by several factors, including: I) an increase in materials costs; 2) need for additional culverts; 3) extended causeways; and 4) limited pool of contractors. In particular, the latter effect will probably have the greatest impact on costs. Due to the increased security threat and the reduced competition, construction contractors will likely charge a premium for these works. O'fsetting these impacts is the reduced complexity of gravel roads. Further savings are realized by not designing for "future-proofing" as this allows for the reduction of the all grament width and the use of corrugated it to piping instead of reinforced concrete for culvert construction (based on this design decision, the readway width to a Segment 2 would



# United Nations Office for Project Services

Afghanistan Operations Centre (AGOC)

be consistent with Segment 1 at 8 meters). As the relative impact of these factors can not be determined at this time, the total impact to estimated construction costs cannot be forecast reliably.

In consideration of the cost, schedule, and security impacts discussed above, UNOPS-AGOC and USAID have initiated discussions of a way forward for completion of the STF Segment 2 scope of work. As discussed at the referenced meeting, UNOPS was directed to prepare alternative proposals for the Segment B scope of works. In response, UNOPS has developed a package of subprojects that will enhance the benefits of works completed on Segment 1 and also meet the objectives of projecting construction into the Segment 2 region. A detailed proposal will be provided to USAID shortly, but in summary, the package consists of three distinct subprojects:

- Segment 1 to Segment 3 Connector: UNOPS proposes to provide a connection from Segment 1 to Segment 3 alignment. This would include survey, design and construction of an additional 10km of asphalt road, providing connectivity from Kandahar to Spin Boldak.
- Lura River Bridge and Link Road to Shinkay DCR: The Lura River Bridge is located close to Shinkay, Zabul Province. A gravel causeway across the Lura River was completed by others in December 2006, but has since failed due to poor build quality and abnormal flooding. As a permanent solution, UNOPS proposes construction of a 98 meter reinforced concrete bridge. To improve the linkage between Qalat and Shinkay DCR, UNOPS also proposes a 6.2km gravel road between the bridge and the DCR.
- Completion of the Shinkay DCR: As per the original Scope of Works, UNOPS believes that the Shinkay DCR can be completed with the provision of additional security arrangements.

It is estimated that construction and security costs for this proposal would total approximately \$10.6 million, as detailed in Table 2. The construction schedule is forecast to be approximately eight months. Assuming construction could start by end of June 2007, the project could complete by February 2008. The construction cost savings would offset any additional operational and support costs.

Table 2. Alternative STF Proposal

0	General Description - Co	onsortaldos Gasis	Costs	S		Profile	
1	Lura River Bridge and Connecting Road to Shinkay DCR	1,783,860.28			1,670,625.00		240 days
2	Shinkay DCR	\$ 1,119,136.82	\$ 12,660.47	\$	1,643,125.00	\$ 2,774,922.29	110 days
3	Connect Segment 1 with Segment 3	\$ 2,998,996.00	\$ 14,597.44	\$	1,372,030.00	\$ 4,385,623.44	90 days
	Total	\$ 5,901,993.10	\$ 35,550.64	\$	4,685,780.00	\$ 10,623,323.74	240 days

Based on this construction estimate, this proposal could result in cost savings of approximately \$6.4 million compared to the original scope of works. In addition, UNOPS



# United Nations Office for Project Services

Afghanistan Operations Centre (AGOC)

could realize additional cost savings on the order of \$1.0 million assuming that the Lura River Bridge and Shinkay DCR work could be completed concurrently. Savings would result from shared security resources.

Based on the above, it is estimated that the proposed rescoping of the STF Segment 2 would result in savings sufficient to offset additional costs on the Secondary and District Roads program.

In addition to the above financial update, please find attached copy of the UNOPS staffing charts and a breakdown of the District Centre Roads project as requested at our last meeting. We look forward to discussing our program with you in further detail. Meanwhile, please let me know if you have any questions.

Sincerely,

Wayne Curry, Program Manager USAID Secondary and District Roads Afghanistan Operations Centre United Nations Office for Project Services

#### Attachments:

- 1. UNOPS Secondary and District Roads Staffing Plan
- 2. District Centre Roads Summary

cc:

USAID Chief of OIEE
USAID Head of Roads
JSAID Senior A&A Specialist
, USAID CTO
Mark Oviatt, UNOPS Country Director
Wayne Curry, UNOPS Program Manager
UNOPS Deputy Program Manager
UNOPS Chief of Staff
UNOPS Operations Engineer
, UNOPS Procurement
UNOPS Program Support Officer





Office of Acquisition and Assistance

15 September 2007

Wayne Curry, Program Manager
USAID Secondary and District Roads
United Nations Office for Project Services (UNOPS)
Afghanistan Operations Center (AGOC)
House No. 30, A & B, Park Pump Station Street
Share-E-Naw, Kabul, Afghanistan

Subject:

Status Update to USAID Grant No. 306-G-00-00-04-00515-00

Reference:

1 UNOPS (W Curry) email to USAID, dated 8/13/07.

2. USAID

) follow up emails dated 9/3 & 9/12/07

Dear Mr. Curry,

I appreciate UNOPS' initiative to call for an audit of the subject Grant.

As a reminder, and because USAID is the sole contributor under this program, it is requested that UNOPS consider examining and reporting findings on the following issues:

- Cost overruns associated with Segment B of the Southern Strategy Roads;
- Procedures for inventory control, reporting and disposition (disposal and/or transfer):
- Internal financial controls as they relate to UNOPS' home office and field office;
- UNOPS field procurement procedures;
- Discerning the accuracy and reliability of UNOPS billings to USAID for the full period of the Grant;
- Voucher examination and payment of UNOPS field subcontractors

UNOPS shall provide a full copy of the final audit report to my attention soon after it is available.

I would also like to take this opportunity to remind UNOPS to comply with the all "Reporting Requirements" under the Grant including reporting requirements related to the Southern Strategy Roads Program added in Modification 15 to the Grant.

Let me know if you want to sit and discuss any of this or if anything needs further clarification.

Agreement Officer

CC:

M. Oviatt

UNOPS

U.S. Agency for International Development Great Massoud Road

Kabul Alghanistan Tel (202) 216-6288 Fax (202) 216-6288 ext 4162

ntto //www.usaid.gov/locations/asia near east/alghanistan



November 14, 2007

Agreement Officer
Office of Acquisition and Assistance

USAID/Afghanistan 6180 Kabul Place Dulles, VA 20523

Reference:

USAID Grant No. 306-G-00-00-04-00515-00

Secondary, District and Southern Task Force Roads Program.

Subject:

Notice of Suspension of Construction Work on Segment A (45 to 79 km

Section)

Dear

The United Nations Office for Project Services (UNOPS) hereby provides notification that we have issued an order to our contractor, SAITA, to immediately suspend construction work on Segment A (45 to 79 km section) of the Southern Task Force Road Project near Kandahar. The suspension of work is effective as of this date.

The reasons for the suspension of work are as follows:

UNOPS AGOC has been undergoing a detailed budget review of the entire Grant Program with specific emphasis on the STF Project and has found it necessary to immediately suspend construction operations on Segment A. In depth accounting scrutiny is ongoing and initial indications are there is insufficient funding to continue works on this project with certain exceptions mentioned below and or to allow for adequate funding to meet anticipated claim amounts. This work is suspended in accord with our Grant Agreement which precludes UNOPS from entering into financial obligations beyond provided funding. Exceptions to suspension of works include continuation of minor works on the segment from 45 to 52.6 kilometers; detailed survey and design work of the 45 to 79 kilometer segment. These two exceptions have already been funded and thus this ongoing work will not incur further costs.

UNOPS has received additional claims of approximately \$21 million from contractors associated with the Provincial (Secondary) Roads Program. We are currently in the process of reviewing the claims and arriving at decisions regarding each of them. We estimate the valid claims may be between \$3 million and \$3.5 million. As you know, UNOPS AGOC inherited the responsibility of the Provincial Roads claims from LBG, but had no responsibility for the errors in construction management that resulted in the previously settled and now additional new claims.

Initial indications are that should USAID wish to complete Segment A, additional funding and time will be required to do so. UNOPS is also developing this data for USAID's review as well. The level of funding and time required to do so are yet to be developed and will require complete survey, design and development of a BOQ.

Our initial reviews show that although Segment A was originally planned to be firm/fixed price based on preliminary information provided by USAID. This information subsequently proved, in many cases, to be inaccurate. Due primarily to this situation and increasing threat levels along the alignment, as well as the inability to perform full alignment survey and design (again due to security), this project transformed into cost plus.

UNOPS will detail key events and circumstances we believe have led to this need to suspend works.

Please note that this suspension of works on the STF is not impacting the timely (on schedule) completion of the District Roads projects whatsoever.

UNOPS very much regrets the need for this current action to suspend works and respectfully requests USAID's concurrence for this action until such time as UNOPS can meet with USAID once preliminary financial and chronological data is developed.

Thank you.

Sincerely,

Mark D. Oviatt, Director

Afghanistan Operations Center


United Nations Office for Project Service

CC:

USAID:

UNOPS:

Wayne Curry,





## MEMORANDUM

To:

, Contracting Officer

FROM:



USAID/Afghanistan, D/Controller

SUBJECT:

2007 Expenditure (Disbursement) Review of

UNDP/UNOPS Provincial Reconstruction Team Quick Impact Projects (PRT/QIP) Cooperative Agreement No.

306-A-03-00509

DATE:

November 21, 2007

## I. BACKGROUND AND OBJECTIVES

At the request of the Sr. A&A Specialist, (OAA) and with the concurrence of the Office of Acquisition and Assistance (OAA), the Office of Financial Management (OFM) conducted a review of 2007 Expenditures (Disbursements) of UNDP/UNOPS, which is a U.S. based P.I.O. with offices in Kabul, Afghanistan.

The main purposes of our review were to determine if 2007 Expenditures (Disbursements) in the amount of \$ 1,725,611.00 reported by UNDP/UNOPS were allowable costs under the agreement and were adequately supported by proper documentation.

## II. SUMMARY RESULTS

Our review disclosed that substantial amounts of UNDP/UNOPS 2007 Expenditures (Disbursements) were not allowable costs, and/or were not adequately supported by proper documentation as indicated in Attachment 1 (worksheet). It is OFM's recommendation that a full independent audit be conducted as soon as possible to determine eligibility of expenditures for the entire agreement (9/30/03 – 12/31/06), and 2007 Expenditures (Disbursements) claimed by UNDP/UNOPS.

#### III. REVIEW FINDINGS

## A. Organizational Structure

UNDP/UNOPS is a PIO that administers agreements with many international donors and has program and administrative/accounting staff to implement these programs, and signed this Cooperative Agreement on 9/30/03.

## **B. Operating Procedures**

We noted that employees associated with this program are no longer available since this program was completed on 12/31/06 and a few employees remained throughout 2007 (last day worked was o/a 07/31/07) to wind down final payments and close-out activities. UNDP/UNOPS did provide us with most copies of 2007 Expenditures (Disbursements) detailed transactions, however, many support documents are still missing as indicated in Attachment 1. In addition, UNDP/UNOPS did not provide us with a copy of its organizational chart and other operational documents including justification/authorization for 2007 'notional expenses' that we requested in our initial entrance conference.

## C. <u>Financial Management Policies and Procedures</u>

UNDP/UNOPS utilizes worldwide an automated (web-based) system called "ATLAS" to record its financial transactions. However, we did not review any of their systems during our initial entrance conference as that was not part of our review.

Mr. Tushar Dighe, Financial Manager, gave an overall presentation of their financial and accounting processes and how transactions are approved and recorded in their daily and monthly activities.

Monthly closing of all transactions are performed and reported to UNOPS N.Y. Headquarters who is responsible for the timely submission of the Financial Report to USAID (SF 269) and to the CTO's.



## C. Financial Management Policies and Procedures (continued)

Based on our discussions with the Financial Manager and other financial management staff in our initial entrance conference, it appeared that there was a good internal control system and proper segregation of duties/responsibilities.

However, our testing and observation of documents in support of the transactions indicated otherwise, and we noted that there was disarray in the filing and improper substantiation of documents for transactions, and general lack of adequate support for many of the expenditures (disbursements) selected for testing.

#### IV. Recommendation

Due to the selection and testing of 2007 Expenditure (Disbursement) transactions and our findings which are summarized in Attachment 1 (worksheet), we are recommending that an independent audit be conducted as soon as possible to determine the extent of unallowable/questioned costs (expenditures) for the entire agreement (9/30/03 – 12/31/06) and further substantiation be made of questioned 2007 Expenditures (Disbursements), and also to expedite close-out of the agreement.

We also noted that numerous payments to vendors were paid in cash without proper documents and/or signatures to indicate who was paid, the date of the payment, the amount of the payment, and the lack of witness name, signature and address to verify receipt of cash payment as is required on UNOPS payment forms.

It is recommended that all cash transactions be kept to an absolute minimum and be properly identified and supported by proper authorizations, signatures, and witness name, address, and signature.

Drafter: OFM (b)(b) (1)(1)(g)

Review Participants: (b)(6) (b)(1)(c) OFM F/Analyst (b)(b) (1)(1)(c) PE, PRT Field Engineer



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP November 23.2	Case Number:	
On the above referenced Afghanistan. After being following, in substance:	2000	was interviewed telephonically from call identity of the agent, (b) (A) stated the	
Kabul, when he was and he was asked to was running the proj Eight weeks after he He inherited a mess. control. No one kne The grant started at When he started, the figure himself after t	approached by UNC assist. He was hired ect for UNOPS at the joined, teleft a Construction was si w what the costs were safe million and was project was overcome USAID contact, H	d as project manager for the international airport at PS. Its Secondary Roads project was in trouble as a senior engineer on 6/24/05.  at time but she was simply not qualified for the job. and he took over. He resigned on 12/12/06.  Ex months behind schedule and finances were out of the UNOPS couldn't award additional contracts. Increased to about \$200 million before he joined. Inmitted by about \$80 million. He calculated that Howard Blood (now deceased), said he would close	
buffoon." Oviatt arr he resigned. Oviatt is selected his own gue paid for an armored someone Oviatt knew could do was offer his	the UNOPS Country ived in 10/06 and because self serving and most sthouse and took \$20 vehicle and bodyguar w from Iraq, im a \$70,000 salary.	Director, Mark Oviatt, was "corrupt and a total came Director that December. That was the month oved money around to serve his lifestyle. He 00,000 of USAID grant money to renovate it. He rds the same way. Oviatt forced him to hire was not qualified and the best he Oviatt instructed him to hire at \$140,000.	
include Sudan, Haiti Director before Oviat Oviatt, Helseth did n bright and knows the entrepreneurial. It m	Sri Lanka and Duba tt. Helseth personall ot do it to benefit hir UN system well. H ade the UN uncomfo	y went to other projects in other countries, to ii. This was done by Gary Helseth, Country y told him about these money transfers. Unlike nself or because he was corrupt. Helseth is very e was unconventional in his methods, almost ortable. He moved money to other projects that i needed in Afghanistan.	
REPORT MADE BY:	Name: Signature:	Date Signed:	

This document is the property of the Office of Inspector General and Lannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 C S C §552.

# Memorandum of Interview –

In September or October 2005, the \$80 million over commitment pushed his budget up to \$280 or \$300 million on the now-combined Louie Berger/UNOPS USAID Project. It was still expected that UNOPS would build 1,000 km of sealed road. Around 2/06 an amendment to the grant raised the budget to around \$310 million, which should have improved things. However as money had been diverted, his actual budget was \$300 million.

In 7/06 he sent a memo to USAID advising that he would be \$10 million short. AID brought him in and advised that they wanted him to augment the grant with the Southern Strategy – about 290 km of road outside Kandahar, a dangerous area - for another \$70 million. The grant was now approaching \$400 million but he was still missing \$10 million.

Helseth wanted to set up a regional office in Dubai. He heard that the Emeriti government gave the UN a building for free. Money was sent, however, to augment staff. UNOPS was moving its headquarters from New York and Helseth wanted the new location to be Dubai. He hired staff to ramp up for this and believes that is where the money went. In the end, the UNOPS headquarters was relocated to Copenhagen. He doesn't know what happened to the hired staff.  both Australian employees of UNOPS, were there – still are – and can provide more information on this. Helseth is now in Kabul consulting for the Afghan government.
is the UNOPS COO in Kabul. ( ) wife, has worked in finance for UNOPS for a long time – before he started working there. They both know about Oviatt's nepotism and how he diverted AID grant money to develop his guesthouse.
was his UNOPS CFO and is "outstanding." She knows the UN very well and can provide the story on misappropriated money, including Oviatt's expenditures. She was pressured by Oviatt to create ways to cover up her actions on his behalf. She leaves Afghanistan next week. He will get the interviewing agent her contact information.
He knew from the PRT [Provincial Reconstruction Team/QIP]. She spoke of similar problems with the QIP. She is very credible.

He returned to UNOPS for one month in 2/07. UNOPS asked him to help stabilize the program. He agreed to do it for four weeks until they found a replacement. In that time, he corrected another \$35 million in mistakes. On his last day, he met for two hours with his replacement. Wayne Curry, another friend of Oviatt's from Iraq.

He is now working for Afghan businessmen who approached him after he left UNOPS. His contract expires in 4.08.

1 NOPS saw this grant as its eash cow. It was the most powerful program in Alghanistan. The whole thing turned out to be very disappointing.



Memorandum Of Interview					
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP November 26 Telephonic	5. 2007		Case Number:	
On the above referenced Afghanistan. After being in substance:				telephonically from sent, stated the follo	wing
4/06. She is leaving needs to leave. She asked for a no cost e	the country in thre is "completely dis- extension beyond it is an opportunity to	ee days, on gusted with is planned l o leave earl	11/29/07. S UNOPS." 2/07 termin ly – to save	Secondary Roads project the cannot bear it anymor The project overspent and ation date. She used the the project her salary and the	e and
Party since 2/07. He prior to Afghanistan spread sheet and is to yet when things go w	was brought in by Curry cannot uncotally unqualified for ong – as they offens, project failings (phon.), ting Curry.	y Mark Oviderstand the for the job. en do under s - is her res a former H. a South	att and was e simplest re She has no r him – he b sponsibility, R officer, to African no	as Program Manager/Chi- in Iraq and the West Bank lated concept, cannot read authority or ability to del- lames her. None of this - but he is trying to make in ld her that she and Oviatt w in Dubai, knew she work was hired.	d a egate
To protect herself, sh	e plans to back up	all her reco	ords and em	ails before she goes home	
money or not, they sp other awards. Gary I \$2.2 million has been transfers – but are on	bend like money water Helseth, UNOPS Description of the returned to Secondly charged once. First She is aware of	vas no object Director befordary Roads Fees are char f about \$6 n	ct. Money work ore Oviatt, so s. Fees are a larged by the million that I	Whether the project has vas freely moved to and fi tarted the practice. About normally charged on the Copenhagen office. Internal has gone out of this project	rom it nal
REPORT MADE BY:	Name: Signature:	SA	X	Date Signed:	

This document is the property of the Office of Inspector General and gannot be reproduced or corporal without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C. §552

# Memorandum of Interview

She knows that some money was sent to Dubai to purchase furniture and to pay staff. Some 60 million Japanese yen was spent (approx US \$500,000), possibly on furniture.

She heard that Oviatt may have used some project funds to refurbish his house but she does not believe he did it with Secondary Roads money.

She has no friends at UNOPS and keeps to herself. She is not close enough to Oviatt for him to ask her or pressure her to cover for him. Tushar Dighe [Advisor to the Country Director], is the only competent, positive person there. He called her a couple weeks ago and asked if she could meet with someone from the Inspector General's office. She told him she was busy but could find time. He was supposed to call back but never did.

She will provide the agent with email address.

Her personal email address is





#### MEMO TO FILE

FROM:

خوا السيد

DATE:

6/20/08

CASE:

RE:

Attempts to contact UNDP Personnel

On several occasions throughout this investigation, the reporting agent (RA) attempted to contact UNDP Afghanistan Assistant Country Director Sophie Baranes. The first email was sent to her work email on 11/21/07. Another on 12/3/07. The next day, Baranes responded that she was on leave and did not have access to the Afghanistan files. She confirmed that the RA was interested in the UNOPS Quick Impact Program and suggested that he contact her colleague, Eugena Song, Donor Relations Officer who was "very familiar with the QIP background and should be able to answer your questions." Baranes suggested that official correspondences also be addressed to their Deputy Country Operations in Kabul, Mr. Carlos Haddad, whom she copied.

The RA forwarded that message to Song on 12/12 and requested an interview. Song never responded.



## RECORDS REVIEW

Case	Title:
	cm.

UNDP

Case Number:

Date of Review:

December 6, 2007

Place of Review: RIG Manila

During a visit to the USAID/Afghanistan Mission in Kabul, the reporting agent received a copy of the Report of the UNDP Office of Audit and Performance Review on internal audit services to UNOPS in 2006 from of Army Corps of Engineers. The following was noted:

- Overall rating of Afghanistan Programme Implementation Facility "partially satisfactory" except in the area of managing project budgets and expenditures, which is considered "deficient". The key issues are: (i) incurring expenditures in the absence or in excess of approved budgets; (ii) strengthening the monitoring and follow-up of long-outstanding cash advances...[Paragraph 31b]
- For four projects in Afghanistan (i) in one case, significant expenditures were incurred in
  the absence of funds received, resulting in a fund deficit; (ii) in one case, significant
  expenditures incurred during prior years were transferred to another project during activity
  year 2005, resulting in a significant credit balance and a mismatch of expenditures by year;
  (iii) in two cases, material adjustments in expenditures could not be verified because the
  supporting records were not made available at the time of the audit. [P 35b]
- Of the 75 recommendations in this report, 32 (43%) are considered of high importance
  (action considered imperative to ensure that UNOPS is not exposed to high risks, that is,
  where failure to take action could result in critical or major consequences for the
  organization) and 40 (53%) are of medium importance (action considered necessary to avoid
  exposure to significant risks). Total high/medium importance: 96%. [P 38]
- A recurrent high priority recommendation pertains to incurring of expenditures, specifically, those in excess of approved budget or funds received. [P 40a]
- An analysis of the causes of audit issues indicated that the most common is a failure to comply with pertinent regulations, rules and procedures. [P 41]
- OAPR provided advise on the unreconciled difference in the inter-office vouchers between UNOPS and UNDP records...OAPR reviewed the unreconciled balance of \$7.1 million...that remained from the initial amount of \$69.6 million at the start of 2006. [P 51]
- Annex 1: Afghanistan Programme Implementation Facility, recurrent and/or high priority recommendations #3: Efforts should be made to secure additional funding to cover the \$3.2 million deficit. UNOPS Mgmt Comments: UNOPS agrees that over-expenditure on project budgets, without agreement from the client violates the Financial Rules and Regulations. The UNOPS Deputy Executive Director has instructed the Country Coordinator, Afghanistan, to take appropriate corrective action...

REPORT MADE BY	Name	SA	Date Signed
	Signature:		7/1/7
			12/6/0 T

This document is the property of the Office of Inspector General and cannot be reproduced or copied without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C.§552.



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP December 11, 2007 Telephonic	Case Number:	
On the above referenced Israel. After being appris substance:		terviewed telephonically from Jerusalem, of the agent, stated the following, in	
for the USAID/Afgh ended in 12/06 but he	anistan Provincial Recons e stayed in country until a	e started serving as UNOPS Project Manager struction Team (PRT) in 6/06. The project round 4/07. He would have stayed in on with UNOPS in Jerusalem.	
answered to the done	or and undertook financial	for the Quick Impact Program (QIP). UNDP control and oversight. He is not sure that it have been better and clearer if UNOPS did it	
released from the pro communication prob in Afghanistan. The	ject, he heard, because he lems with AID. The last l y were not friends; he just	om 2005 until Jan or Feb 2006. He was was not up to the job and had he heard, was with a private company saw him a couple times on the UN phone number and will forward to the agent.	
good relationship with not an engineer and supermanent project makes some sense as had an excellent relation. The two of them any documentation.	the had management style anager who was later brou it is hard to share a positionship with Colonel of undertook a series of act This became a financial is	ops wanted to keep her. However, she was issues. Most critically, and the aght in, and the did not get along. This on like that. had the ear of AID; she who was the lead engineer for AID on tions based on verbal say so, unsupported by sue. I and the Country Director,	
REPORT MADE BY:	Name: SA Signature:	Date Signed:	

# Memorandum of Interview -

One significant verbal agreement betweer and and 'the 'that became an issue had to do with usage of a UNOPS-contracted helicopter. later denied entering into this agreement. This became a \$350,000 expense and AID, specifically a started taking tougher stands on such expenditures.


When he arrived, he identified a \$2.5 or \$3 million financial shortfall. This was the result of several factors, including expenses such as security personnel not being properly accounted for and confusion between expenditures and commitments as reported to AID. \$1 million had been committed but was missed in programmatic reporting. This is an example of how things would have been done better if UNDP was not involved.

\$1 million and AID covered the rest. Part of the problem was that AID was supposed to pay \$24 million for the project, however it was initially funded at only \$23 million. AID never committed to pay the other million so that was an immediate \$1 million shortfall. Security personnel, vehicles, the helicopter situation already mentioned, and similar items accounted for another \$1 million. The third million was lost as a result of bad reporting.

He is not aware of any money going to other projects. UNDP collected an overhead, called F&A, of about 7%. Some of the F&A money might have gone to projects in other countries, however that was all above board and done with the full knowledge of AID.

UNOPS had discussed a no cost extension with AID to close the project out properly. As UNDP had the agreement with AID, this had to go through them. UNDP was late in getting the letter to AID and AID denied the request.

While he was there, UNOPS always sought tenders from at least three local contractors for each project. UNOPS constructed the Bills of Quantity (BOQs) as many of the locals were illiterate. The BOQs were based on the AID design and were simple to understand. Bidders supplied the rates. 90% of them had to be corrected as the figures rarely added up. The locals had no software for this. Figures were not manipulated, just corrected. Generally, UNOPS went for the cheapest bidder, which was not always the best bidder.



While he was there, the AID Mission always got exactly what it asked for. He had not heard that AID was unable to get documents it had requested. He provided all BOQs, designs and more. He had been sent in to fix relations with AID, which he did. He never denied AID anything. Internal problems between and had been sent in the fix relations with AID, which he did. He never denied AID anything. Internal problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the fixed problems between the fixed problems had been sent in the

Mark Oviatt was there for the last three months he was in country. He was in country when Oviatt had the VIP guesthouse renovated. This was done with money from the UNOPS admin budget. He is "pretty sure" of that. The admin budget came from project fees.

Before he arrived, the Qalat airfield was approved with a \$300,000 budget. This was never realistic. handled it. Not only was the construction not enough for what needed to be done – in a dangerous area, furthermore – but finance was needed for maintenance. Ruts needed to be corrected immediately. That did not happen. He told Colonel this.

response was that maintenance was not an AID issue but a military one. He has an email to this effect from and will forward it.

The Tarnak Bridge was also constructed before his time. As he understood it, it was designed for a different location. A local official insisted it be moved but no re-design was conducted. They did some land reclamation and moved forward with the construction. The first winter was heavy and there were no issues. Then there were freak floods, huge rains. Water hit the bottom of the bridge; this was attested to by local witnesses and photos taken.



Memorandum Of Interview				
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP December 12, Telephonic	2007	Case Number	
official identity of the ag  He was Deputy Miss currently detailed to	esidence in the Was ent, stated sion Director at USA the USAID Human	shington, DC metro and the following, in su AID/Afghanistan from Resources Office in	was interviewed rea. Already apprised of the bstance:  n 7/06 until 7/07. He is the Ronald Reagan Building as the New Africa Command in	
He was against any e overspent, committee to complaints on pro March for closeout a	I money not allocat jects they did comp nd in order to get a	ed, left projects unco lete. It was finally a final accounting. Th	mpact Program (QIP). UNOPS impleted and was unresponsive greed to extend the project to at was never received. No st of project would be finished;	
(LOC) in 2007, in sp months to make final during the time of the properly incurred and	payments on grant e award. The Missi there was no way nything to support	he QIP ended on 12/3 expenses, so long as on had no way to cor to get that information the \$5 million withdr	rew from its letter of credit 1/06. The UN had up to nine all expenses were incurred aftern that all expenses were in. While he was there, the awn. However, again, it was basis to disallow it.	
	was no accountable	ility and no audit abil	re was no way to monitor ity. He wanted to close the	
He is unaware of any Afghanistan Contract			[USAID/ on to freeze the LOC.	
REPORT MADE BY:	Name: Signature:	SÃ,	Date Signed:	

This document is the property of the Office of Inspector General and cannot be reproduced on  $c_{re}$ .... without written permission. Disclosure to unauthorized persons is prohibited. Public availability is determined under Title 5 U.S.C. §552

He knew Mark Oviatt from Iraq when Oviatt worked for IRG. Oviatt came to Afghanistan in the spring of 2007, shortly before he left. He and Oviatt met with UNDP's financial directors from New York, primarily to discuss the Secondary Roads project which was \$10 million overdrawn at the time. It was at this time that he learned that UNDP, not UNOPS, managed the LOC. He was not prepared to continue with the LOC and he also wanted to review the 7% fee that UNDP was charging and reduce it to 5%. The UNDP representatives responded by advising that operating in Afghanistan was too expensive to allow a reduction in their fee structure. UNOPS did agree to change the liquidation methodology but that did not take effect while he was still in country.

He does not recall ever discussing the QIP LOC or related financial situation with Oviatt. He has no idea why UNDP drew the amount of \$5.1 million on the day it did so.

The UN had a \$15 million overrun on its elections project. \$4.8 million was attributed by the UN as the amount to be covered by USAID. He never said that QIP money should be used to cover this. In fact, he prepared a letter for Ambassador Newman pledging to pay the \$4.8 million pending availability of funds. The Ambassador signed it but no money was available. They were waiting for the Afghanistan supplemental to be approved by Congress. Moving money from one project to another never even came up.

Secondary Roads was overdrawn pursuant to delays in work due to security problems and the need for corresponding engineering changes. He never heard that UNOPS was moving money from this to other projects.

The USAID UNOPS project manager was until December when took over. He never received any complaints on her. I and he had some heated discussion, however, on UNOPS. In 10/06 she told him there were problems in UNOPS' commitment and expenditure reporting. He brought in Regional Legal Advisor who advised that the Contracting and Controller's Offices needed to get a full accounting of the project. In that she and the PRT had it under control and could handle it. Furthermore, at the time now her husband, was the Deputy Controller. He was serving as her informal advisor to help solve this problem. He told:

| The USAID UNOPS | told told to the project when the property is the project when the project where the project when the project when the project when the projec

UNOPS was the only implementing partner in many areas of the country where USAID wanted to go, strategically. They needed, however, to identify ways to better safeguard AID's money. That the UN is a public international organization providing limited audit rights was a problem. They tried to change this. The UN would not grant audit rights but agreed to give more access to their records before he left.



(Philippines/RIG)

From: (Philippines/RIG)

Sent: worluay, December 17, 2007 5:26 PM

To: Subject:

Request for assistance from USAID OIG

Attachments: UNDP Doc request.doc



UNDP Doc request.doc (39 KB)

Hello

I apologize for the delay in contacting you again. I hope all is well in New York.

I tried to go as far as I could without having to request your assistance. I now find that I am hitting a wall. If you can help, I'd be obliged.

I am investigating activities that occurred pursuant to a UNDP cooperative agreement with USAID/Afghanistan, namely the Quick Impact Projects under the Provincial Reconstruction Teams. I met with UNOPS officials in Kabul (UNOPS executed the projects) and requested documents. My request was denied, they advised me, because the award was actually with UNDP, not UNOPS. I cannot get anyone at UNDP to speak with me, which makes it hard to ask them for documents. I am attaching a slightly modified version of the request I provided to UNOPS. Can you help?

I have also been trying to contact UNDP staff (Sophia Baranes, Eugena Song) to set up appointments to speak telephonically, but they have not responded. Is there a way you can encourage Ms. Baranes or Ms. Song to speak with me? I understand that the UN has immunity; at the same time, USAID expects that its partners would be cooperative with all official requests from the Inspector General. Before I report to the Agency that the UN refused to cooperate, I thought I'd run it by you.

Of course, let me know if you have questions or if you wish to discuss anything.

Thank you very much (ME) (MUL) for any assistance you may be able to provide.

Best regards,

Special Agent USAID/Manila RIG/I

## Request for UNDP Assistance From USAID Office of Inspector General

#### Documents and records requested:

The following documents in the possession, custody or control of the United Nations Development Programme, its designee or subcontractor, relating to work and events transpiring under the USAID/Afghanistan Quick Impact Projects (QIP), No. 306-A-00-03-00509-00, including, but not limited to:

## All documents related to the following projects:

- 1. PRTBYN002 Bailey Bridges Procurement
- 2. PRTBYN005 Construction of District Government Buildings
- 3. PRTBYN017 Construction of District Government Buildings
- 4. PRTBYN018 Construction of District Government Buildings
- 5. PRTBYN012/12A Abutments for/Erection of Bailey Bridge at Shar-Naw
- 6. PRTJBD036 Base and Sub-base for 6,387 m of Road
- 7. PRTKDH018A Renovation of Kandahar Airport Terminal Building, Phase 1
- 8. PRTLKG001 Refurbish and Expand of Provincial Courthouse
- 9. PRTTKT001 FM Radio Station in Tirin Kowt
- 10. PRTQLT002 Provincial Department of Women's Affairs
- 11. PRTQLT011 Da Afghan Bank Branch Building
- 12. PRTKDH005 Tarnak River Bridge
- 13. PRTQLT004 Qalat Air Strip
- 14. PRTQLT012 Shaha Joy Hospital Refurbishment
- PRTKBL037 National Program Support Office

#### Documents to include but not be limited to complete sets of:

- Requests for Quotes (RFQs)/all corresponding bids received;
- Initial UNOPS Bills of Quantity (BOQ), BOQs as completed by bidders, winning BOQs, and final BOQs signed by contractors stating work performed;
- Contracts with local implementers;
- Records of payments (bank transfers, cash payments, etc.), including indication of project retention fee withholdings and their eventual payment to contractors;
- All project monitoring reports;
- · Correspondence with contractors;
- Project designs and change orders cost additions and deductions;
- Accounting of all QIP funds transferred/used for non-QIP projects, including bank transfer records;
- Accounting of non-QIP funds transferred/used for QIP projects, including bank transfer records;
- Accounting of all funds withdrawn from the cognizant letter of credit in calendar year 2007;
- List, status and cost of equipment procured for associated with these projects



# (Philippines/RIG)

From:

Philippines/RIG)

Sent:

Friday, March 07, 2008 8:48 AM

To:

Subject: USAID OIG meeting request

Mr.

My name is a lam an investigator with the USAID Office of Inspector General. I am based in Vanila, but have regional coverage, to include Afghanistan. I am requesting an interview with you to discuss activities that occurred under the UNDP's USAID agreement 306-A-00-03-00509-00, Quick Impact Program (QIP). I would also like to speak with Sophie Baranes and/or Eugena Song, if that is possible. I am available o in New York City on the afternoon of April 7, or the morning of April 8. If that is not possible, please let me know if another location (Kabul?) suits you better. Obviously if you have questions, please let me know.

Thanks you, sir. I look forward to meeting you.

Regards,

Special Agent

USAID/Manila RIG/I

Office) (Mobile)

@USAID.Gov

# (Philippines/RIG)

From:

(Philippines/RIG)

Sent:

Monday, March 24, 2008 10:12 AM

To:

Subject:

RE: Out of Office: USAID OIG meeting request

Attachments: UNDP Doc request.doc

Mr

Thank you for your assistance. I am back in Manila today and will be here through the end of this week. Attached is a list of documents I am also interested in reviewing (apologies - I was unable to upload this from my TDY account in Kabul). Please note, however, that I still hope to get answers to the below questions as soon as possible. No need to wait until the documents are corralled to respond to the questions. If you can at least get back to me by Friday, March 28 as to how things are looking (i.e. when I may look forward to hearing back on these two fronts) it would be greatly appreciated. My access to work email may be limited while I am n the US, however I do expect to check my TDY account -

Thank you,

from:

[mailto: Sent: Monday, March 17, 2008 10:09 AM

(Philippines/RIG)

Subject: RE: Out of Office: USAID OIG meeting request

Dear

Thanks for your follow-up message.

You may have misunderstood my statement, which I like to repeat. I have explained to you that my personal knowledge of this case is very imited. That is why a face-to-face meeting at this time would not be very useful to you. I have further explained that several colleagues from the office have worked on this project. Therefore, the knowledge is spread over several people. Therefore, I have requested the questions from you in order to know how and who is best positioned to answer your queries.

, will try to get back to you with the limits of my authority.

Best regards,

(Philippines/RIG) [mailto; From:

Sent: Sunday, March 16, 2008 5:37 PM

Subject: RE: Out of Office: USAID OIG meeting request

Thank you for your time on the telephone this morning. While I was disappointed that you feel an in-person meeting here in Kabul would be unproductive, I do appreciate your willingness to answer my emailed questions. Please note that I have been trying for some time to secure answers and documents from your office. My hope is that these questions may be answered by Friday, March 28, 2008. However, as I mentioned in my earlier email to you, I will be in New York on April 7 and would be willing to meet with any JNDP representative on that date to discuss these matters. One refrain I have heard several times is that answers cannot come from UNDP as UNOPS did the work. As I am sure you will understand, this is not acceptable to the OIG as the USAID award was vith UNDP. My questions pertain to the PRT Quick Impact Project, 306-A-00-03-00509-00 and are:

- What person or persons determined that \$5,116,520 would be drawn from the letter of credit in the first quarter of CY 2007 and \$1,589,722 in the second quarter of CY 2007?
- 2. How, exactly, were these figures compiled?
- 3. How, exactly, was this money spent? Please provide detailed expense reports, not generic statements.
- 4. Who is the person who physically withdrew the money from the LOC?
- 5. What is the status of the final financial statement and inventory of non-expendable property that you assured Carl Rahmaan USAID Deputy Director, he would receive in a letter dated 18 April, 2007?
- 6. What is the present contact information for Eugena Song and Sophie Baranes?
- 7. What knowledge does UNDP have when did it learn it and how that UNOPS was transferring QIP funds to non-QIP projects?

previously requested documents from the UNDP. None were provided. Unfortunately I cannot upload the list now, but will undeavor to do so tomorrow. Please do not hesitate to contact me for clarification on any of these matters. My offer to meet here in Kabul stands. I would be available tomorrow afternoon (Monday). I may be contacted at

hank you very much.

Special Agent USAID RIG/I Manila

From: [mailto: Sent: Friday March 07, 2008 8:49 AM

Fo: (b)(c)(term) (Philippines/RIG)

Subject: Out of Office: USAID OIG meeting request

am on leave ar will back to the office on the morning of March 11, 2008. During this time, I will not be able to reply to your emails.

will be the Officer-in-Charge of Operations. Kindly forward official business to him.

· (B) //C

Best regards.

(this is an automated message)

## Request for UNDP Assistance From USAID Office of Inspector General

#### Documents and records requested:

The following documents in the possession, custody or control of the United Nations Development Programme, its designee or subcontractor, relating to work and events transpiring under the USAID/Afghanistan Quick Impact Projects (QIP), No. 306-A-00-03-00509-00, including, but not limited to:

## All documents related to the following projects:

- 1. PRTBYN002 Bailey Bridges Procurement
- 2. PRTBYN005 Construction of District Government Buildings
- PRTBYN017 Construction of District Government Buildings
- 4. PRTBYN018 Construction of District Government Buildings
- 5. PRTBYN012/12A Abutments for/Erection of Bailey Bridge at Shar-Naw
- 6. PRTJBD036 Base and Sub-base for 6,387 m of Road
- 7. PRTKDH018A Renovation of Kandahar Airport Terminal Building, Phase 1
- 8. PRTLKG001 Refurbish and Expand of Provincial Courthouse
- 9. PRTTKT001 FM Radio Station in Tirin Kowt
- 10. PRTQLT002 Provincial Department of Women's Affairs
- 11. PRTQLT011 Da Afghan Bank Branch Building
- 12. PRTKDH005 Tarnak River Bridge
- 13. PRTQLT004 Qalat Air Strip
- 14. PRTQLT012 Shaha Joy Hospital Refurbishment
- 15. PRTKBL037 National Program Support Office

#### Documents to include but not be limited to complete sets of:

- Requests for Quotes (RFQs)/all corresponding bids received;
- Initial UNOPS Bills of Quantity (BOQ), BOQs as completed by bidders, winning BOQs, and final BOQs signed by contractors stating work performed;
- Contracts with local implementers;
- Records of payments (bank transfers, cash payments, etc.), including indication of project retention fee withholdings and their eventual payment to contractors;
- All project monitoring reports;
- · Correspondence with contractors;
- Project designs and change orders/cost additions and deductions;
- Accounting of all QIP funds transferred/used for non-QIP projects, including bank transfer records;
- Accounting of non-QIP funds transferred/used for QIP projects, including bank transfer records;
- Accounting of all funds withdrawn from the cognizant letter of credit in calendar year 2007;
- List, status and cost of equipment procured for associated with these projects



Memorandum Of Interview			
Case Title: Date of Interview: Person Interviewed: Place of Interview:	UNDP March 25	)	Case Number:
refused to be interview District of New York C	8/07, the reporting ed. Finally, after Grand Jury,	g agent (RA) tried to into being served a subpoen	a to appear in front of a Souther d. Already apprised of the
about 10/05 until a while serving with the UN's application	pproximately 6/0 the military in Iron process, she w	6. A contact of hers, aq, gave her number to (	of Project Services] from on or who she met Gary Helseth. After completing a project manager in Afghan- ogram.
someone's deputy. the State Departme etc., and things wer had contacts at AII attention. She quic	Initially she help int. UNOPS had be in a state of tra and State and in akly developed a	ed with UNOPS staff as started a lot of new projensition. Managerial dec	wever, and expected to serve as and coordinated with USAID and ects, building schools, roads, ision making was needed. She cus on the projects that needed ip with
devised a	elseth, that the air plan of action for a. That was unde	strip and other projects the airstrip. The contra- taken at the time of her	and (She reported were not progressing. She and ct needed to be re-bid and departure from UNOPS,
confirm operations Program Manager, airstrip, she thought	before progress re to AID. has tit "shocking" the	eports were sent, by and never been to Qalat.  It no real work had been	When she saw the state of the done. She reported this to and put her in his place.
REPORT MADE BY:	Name: Signature:		Date Signed: 3/25/08

She was never involved with the compilation or provision of updates or other data to USAID. She considered it her job to confirm the information that  $\langle h_0 \rangle / \langle h_0 \rangle \rangle$  had already sent. Though she is not technically sure of what was reported to AID, she believes that the airstrip had not been accurately reported. She found the project to be very much delayed. She believes that the strip was supposed to have an asphalt top and be comprised of gravel. What she saw looked to her to be a tactical strip. It was dirt. She was surprised at how much it cost. She told Helseth that they needed to bring in a team of engineers to address this. Helseth arranged for two UN engineers to come in. She does not remember their names seemed happy with that. Work seemed to be starting when she left.

She also went to see the Tarnak Bridge. She reported to Helseth that there were problems there, too. A plan of action was determined, needed people were hired. The same two engineers who were dispatched to the airstrip came to the bridge. As with the airstrip,  $(\frac{b}{b})(c)$  reports to AID on the bridge's construction and progress were not accurate. Once again no one from USAID or UNOPS was confirming  $(\frac{b}{b})(c)$  data. A UNOPS employee who was working on this project was let go. She does not recall his name.


The situation at the Judicial Center was the same. Reports were not accurate and had not been verified on the ground. She thought that project was also going to be turned around but she did not stay long enough to witness it.

She was getting things done. She is not sure what happened. Maybe Helseth was jealous. Nothing specific happened between them; Helseth surprised her by not wanting her to continue. He brought in someone else from the UN – to work on the PRT. and the barely had any relationship with him at all. USAID wanted the barely had any relationship removed and after only one or two months he was gone.

It is possible that Helseth heard that she was interested in working for USAID and thought that she was not loyal to UNOPS. She did work for USAID in Washington after this. He told her there was no place for her in the PRT. She thinks she also got caught in the cross fire over (STAID) One day she was discussing the matter with Helseth tent that she was working against UNOPS.

Helseth was very unprofessional about this. She never received her last paycheck. She had no trouble leaving the country, however. She cannot say if Helseth was corrupt or not. He is a US citizen but she does not know where he currently is. To her knowledge, he quit UNOPS.

(BATIC), also a US citizen, may now be working in Russia. She does not know what company he works for. She will look for their email addresses.



She only had one meeting with UNDP. She met with its finance people in an effort to learn about the money stream. If there were discrepancies, she wanted to know. She remembers that the Qalat airstrip was the priciest project. She took her finance person, who was French but she does not recall his name. She got some sense of it – but mostly that UNDP served as the bank for UNOPS. It did not add any value to the projects and had no input or daily interaction.

She does not know if Helseth could remove money from the project or not. She thought that once AID relinquished the money, it just had to wait to hear back from UNDP as to how it was spent. She has no knowledge of UNOPS spending PRT money on the UNOPS Dubai office or other outside, non-PRT, projects. She visited that office but has no idea how its construction was funded. Helseth was involved with the building; he was based out of it. He would know how it was funded.

She was not involved with the payment of retention funds to contractors. Helseth would also know about this.

She is currently working in Washington, DC as a contractor for the State Department. She resides at