U.S. DEPARTMENT OF STATE



AMERICAN RECOVERY AND REINVESTMENT ACT of 2009

External Program Plan



July 8, 2010

TABLE OF CONTENTS

Overview	3
Goals	3
Governance and Risk Management	3
Funding Summary Table	5
Diplomatic and Consular Programs Overview	6
Hard Skills Training Center	6
Passport Facilities	11
o San Diego	
o Atlanta	
 National Passport Center (Portsmouth, NH) 	
Vermont	
o Arkansas	
o Buffalo	
o El Paso	
National Foreign Affairs Training Center	15
Capital Investment Fund Overview	19
Data Center	19
IT Platform	25
1. Diplomatic Facility Telephone	
Systems Replacement	25
2. Replacement of Aging Desktop	
Computers	28
3. Mobile Computing	31
Cyber Security	36
1. Tools to Guard Against and Track	
Cyber Attacks	36
2. Strengthen Computer Hardware	
Security Testing and Forensic	
Investigations	43
3. Safeguarding Citizens – Computer	
Security Systems	47
4. Expanded Cyber Education	52
International Boundary and Water Commission	56

OVERVIEW

The American Reinvestment and Recovery Act (ARRA) was signed into law by President Obama on February 17, 2009. It is an unprecedented effort to jumpstart our economy, create or save millions of jobs, and put a down payment on addressing long-neglected challenges so our country can thrive in the 21st century. The Act is an extraordinary response to a crisis unlike any since the Great Depression, and includes measures to modernize our nation's infrastructure, enhance energy independence, expand educational opportunities, preserve and improve affordable health care, provide tax relief, and protect those in greatest need.

GOALS

The Department of State (DOS) seeks to use ARRA funds to: create and save jobs; repair and modernize domestic infrastructure crucial to the safety of American citizens; enhance energy independence and reduce global warming by "greening" our facilities; and expand consular services offered to American taxpayers.

GOVERNANCE AND RISK MANAGEMENT

The Department has designated the Under Secretary for Management as the Senior Accountable Official for the Recovery Act. The Office of Management Policy, Rightsizing and Innovation is coordinating the Department's work under the Recovery Act, in full cooperation and coordination with the budget and program offices. The Department will leverage our existing organizations and processes to the greatest extent possible for oversight functions, including the Management Controls Steering Committee and Senior Assessment Team.

The Department has already undertaken several risk management activities. To the greatest possible extent, we have imposed budgetary funds control in our financial systems to budget levels lower than usual. The Department has proactively engaged the Office of the Inspector General, and we fully intend to coordinate and leverage any oversight activities that they undertake. The Department will place specific Recovery Act language into the annual A-123 assurance letters that are signed by the Assistant Secretaries to the Secretary to ensure:

• Obligations and costs are in compliance with applicable law

- Funds, property, and other assets are safeguarded against waste, loss, unauthorized use, or misappropriation
- Revenues and expenditures applicable to agency operations are properly recorded and accounted for, to permit the preparation of accounts and reliable financial and statistical reports, and to maintain accountability over the assets.

In addition to the risk management activities outlined above, the Department is developing a risk profile to establish mitigation plans and processes. We will prioritize and monitor our risks, assessing and utilizing (but not limited to) factors such as:

- funding level of the program
- the kind and scope of activities to be performed
- delivery schedules and project plans
- expected outcomes and outputs
- characteristics of recipients and ability to identify any wrong-doings or improprieties
- prior and existing audits and findings
- the extent currently subjected to existing internal control processes
- management and oversight structures

The Department will track the program plan obligations, milestones and performance measures. Analysis and reporting on obligations, outlays, funding modifications and unliquidated obligations will be undertaken in a timely fashion. We plan to monitor the entire lifecycle of the programs.

AMERICAN RECOVERY AND REINVESTMENT ACT of 2009 FUNDING SUMMARY TABLE

(\$ in thousands)

State Operations Account	Funds
Diplomatic & Consular Programs	90,000
Hard Skills Training Center	70,000
Consular Affairs Passport Facilities	15,000
National Foreign Affairs Training Center	5,000
Capital Investment Fund	290,000
Data Center	120,000
IT Platform	33,500
Diplomatic Facility Telephone System Replacement	10,000
Replacement of Aging Desktop Computers (GITM)	13,000
Mobile Computing	10,500
Cyber Security	98,500
Tools to Guard Against & Track Cyber Attacks Strengthen Computer H/W Security Testing and Forensic	66,803
Investigations	1,402
Safeguarding Citizens- Computer Security Systems	25,366
Expanded Cyber Education	4,929
Transfer to USAID*	38,000
Office of Inspector General**	2,000
International Boundary and Water Commission Construction	220,000
TOTAL	602,000

^{*} USAID program plan not included. USAID responsible for providing program plan.

^{**} OIG program plan not included. OIG has separate reporting procedures.

DIPLOMATIC AND CONSULAR PROGRAMS (D&CP)

(\$ in thousands)

Diplomatic and Consular Programs	FY 2009 Stimulus Funds
Hard Skills Training Center	70,000
Passport Facilities	15,000
National Foreign Affairs Training Center	5,000
TOTAL	90,000

I. Hard Skills Training Center \$70,000,000

Summary

Construct a training facility capable of supporting hard skills security-related training for the Department and the wider foreign affairs community. The existing security training infrastructure is not sufficient to meet current and projected training needs. Recovery Act funds along with regular Worldwide Security and Protection (WSP) appropriated funds will enable the Department to construct a hard skills training campus that meets the increased demand for security training and makes the delivery of security training more efficient than the current arrangement of 15 separate locations throughout the United States. Specifically, the Foreign Affairs Counter Threat course, already mandated for federal employees assigned to only five specific posts, will be expanded to include all critical and high threat posts worldwide. This project will enable the Department to provide vital security training to law enforcement and security staff and all foreign affairs employees; especially those assigned to critical and high threat posts.

This hard skills training facility will use both ARRA stimulus funds and WSP funding. Currently, the Department has \$105.5 million programmed to support this project (\$70 M ARRA, \$17.55M FY 2009 WSP, and another \$18M in WSP) in FY2009. Subsequent phases of the project will be funded through WSP. The FY 2010 budget request seeks an additional \$12.5M to bring annual WSP funding for this project to \$30 million/year.

As requested in the joint explanatory statement accompanying the Department of State, Foreign Operations, and Related Programs Appropriations Act, 2008 (Div. J, P.L. 110-161), the Department produced a report in May 2008 outlining the Department's increased need for security training and provided the initial project concepts for a training facility as part of a consolidated security training complex. The report called for the development of a master plan starting with an Architectural & Engineering (A&E) study to help frame the project scope, cost and timelines. Those initial project studies will be completed with ARRA and WSP funds.

In addition, ARRA and FY 2009 WSP funds will be used to complete Phase 1 of the training facility. The consideration and funding of any possible future phases will be subject to annual

funding availability and prioritization in the annual budget process. The project concept is to deliver functioning training facilities at the completion of each phase of the project and not have any partially completed training venues.

Anticipated deliverables in Phase 1 funded by the ARRA and FY 2009 WSP funds are:

Perimeter security

Indoor firing ranges

Live-fire shooting houses

Baffled outdoor tactical combat ranges

Outdoor rifle range

Drive and shoot range

Simulations building

High-speed antiterrorism driving tracks

Mock urban driving tracks

Unimproved road driving course

Administration buildings

Site/utility infrastructure (specific details to be provided when site has been decided upon)

Objectives

- 1. Produce a Master Plan, acquire and secure a site, and complete the first phase of construction of a consolidated training facility.
- 2. Simplify logistics and save time and money (including avoidance of lease costs) by centralizing training that is currently done in 15 locations throughout the country

Activities

- 1) Land acquisition
- 2) Architectural and engineering services
- 3) Site preparation
- 4) Phase one construction
- 5) Furnishing, furniture and equipment/operations and maintenance
- 6) Project Management

Characteristics

- 1) Contracts Open source competitions will be used for site selection and contract awards.
- 2) Recipients
 - a. 95% of ARRA funding is anticipated to go to non-Federal entities
 - b. 5% of ARRA funding is anticipated to go to Federal agencies (General Services Administration GSA)
- 3) Beneficiaries Foreign Affairs Employee Community
- 4) Award selection methodology
 - a. Awards are expected to be competitive
 - b. Full and open

c. Small, disadvantaged businesses

Schedule

Planning Phase:

Issue notice to proceed (NTP) to Architectural and Engineering Firm (July 2009)

Procurement Phase:

Complete Site Acquisition: TBD Award Design/Build Contract: TBD

Issue NTP to Design/Build Contractor: TBD

Execution Phase 1: Design and build: TBD

Procurement and Installation of equipment, and furnishings: TBD

Environmental Review Compliance

The project will comply with National Environmental Policy Act, National Historic Preservation Act, and related statutes as applicable to the circumstances of the project.

All environmental documentation will be prepared in compliance with the National Environmental Policy Act (NEPA) and the NEPA implementing regulations of the Council on Environmental Quality (CEQ), 40 CFR Parts 1500-1518. State and GSA will coordinate to ensure that the required reporting is met.

Measures

- 1) Quarterly reporting on progress toward achievement of training center project management goals at a minimum, monthly, or even shorter intervals, reporting if deemed necessary. Links to non-proprietary reporting will be posted on the recovery gov website
- 2) Contract awards, obligation and spend rates
- 3) Number of people employed
- 4) The consolidation of the Bureau's training currently provided at 15 disparate venues throughout the country will create efficiencies in the provision of essential security training to the foreign affairs community. Reductions in lease cost and facility use fees will occur as we migrate to the training center. We currently estimate \$16.833 Million annually in lease and operational cost off-sets.

Monitoring/Evaluation

The Bureau of Diplomatic Security uses the Program and Performance Measurement System (PPMS) to review the progress of all major programs. Critical tasks within the program/project are identified and performance indicators for acceptable levels of performance are created. Regularly scheduled performance reports are generated so that performance on critical tasks can be analyzed and corrective actions taken. Consistent collaboration with the Office of the Inspector General will take place throughout this project.

Accountability

DS has two program management systems in place to hold managers accountable for all programs:

- 1) PPMS is a tool used by DS to integrate performance management into the budget process. PPMS identifies critical tasks within the program/project and performance indicators are created for those critical tasks with criteria for acceptable levels of performance. Regularly scheduled performance reports are generated so that performance of critical tasks can be analyzed and corrective actions taken as necessary.
- 2) The DS Planning System (DSPS) is a bureau-wide planning system that complements and supports the PPMS. The program plans developed in DSPS link program activities and results to the Bureau Strategic Plan and for each program identifies and documents a "best concept" program design.

Transparency

The Program and Performance Measurement System (PPMS) provides transparency throughout the process.

Barriers to Effective Implementation

The project will be subject to the following risks:

- 1) Suitable, affordable site unavailable
- 2) Permissions and permits to build cannot be secured
- 3) Unexpected complications related to environmental requirements
- 4) Soil and water analysis issues that inhibit/prohibit building on the site
- 5) Construction delays
- 6) Properly qualified Design/Build contractor unavailable

Federal Infrastructure Investments

The Department will seek to incorporate as many of the Leadership in Energy and Environmental Design (LEED) Green Building System strategies of sustainable design and, to the extent possible, the DOS Building Standards in order to meet LEED Silver Certification requirements. The contractor shall incorporate as many of the strategies of sustainable design, and to reduce life cycle costs, environmental energy intensity, waste, and pollution generation while enhancing the work environment for greater quality of employee health and productivity. The most recent Federal Guide for Green Construction Specifications, Whole Building Design Guide and other references, as applicable to this project, are to be incorporated into the Construction Documents and Project Specifications as instructions to contract performance and a means to meet various federal government statues and Executive Order mandates.

GSA Interactions

The project team meets weekly and is working with GSA to fulfill requirements for site acquisition and procuring A&E services for the development of a master plan as well as bid design-build documents for Phase I of the project. The selected A&E firm has been provided preliminary information and presented their proposed team and project approach to DOS. The final Statement of Work (SOW) is complete and will be provided to the DOS Contracting Office for issuance to the Contractor. GSA is reviewing the SOW and are incorporating their requirements into the SOW to ensure effective and expeditious execution of the project. The Bureau of Administration is currently preparing the Independent Government Cost Estimate and preliminary project schedule. Reporting on meeting the requirements as provided in the National Environmental Policy Act (NEPA) will be carried out by the Department's Office of Facilities Management.

II. Passport Facilities \$15,000,000

Diplomatic and Consular Programs	FY 2009 Stimulus Funds
Passport Facilities	15,000
TOTAL	15,000

Program Purpose

Construct five new passport agencies (Vermont, Buffalo, El Paso, Atlanta, & San Diego) and expand services at two existing locations (Portsmouth and Hot Springs).

Public Benefits

CA seeks to expand the Department's existing network of 23 passport agencies and centers nationwide by opening up new agencies in metropolitan areas that are currently underserved. This expansion will address the demand for travel documentation, particularly in border regions, while continuing to provide the highest level of customer service to U.S. citizens. CA anticipates the new facilities will provide over 190 government and contractor positions.

The \$15 million in recovery funds will fully start-up all five new passport facilities, including equipment, and renovations to two existing locations. Average renovation costs are based on the most recent passport projects (Detroit, Minneapolis, & Dallas) and are roughly \$1.7M to \$2.2M (including equipment) based on an average cost per square foot of \$220.00. The Bureau of Consular Affairs (CA) will collocate the adjudication and fraud units at the Portsmouth National Passport Center, in accordance with General Accountability Office recommendations, to ensure the adjudication process focuses on potential fraud indicators. The renovations at Portsmouth and Hot Springs will address CA's highest priority of alleviating potential deficiencies in the adjudication process in Portsmouth. Estimated out-year operating costs will be funded by Border Security Program funds.

	Total
Location	Allocation
Atlanta	\$2,750,000.00
Buffalo	\$1,700,000.00
El Paso	\$2,100,000.00
St. Albans	\$1,500,000.00
San Diego	\$2,750,000.00
APC	\$1,600,000.00
NPC	\$2,600,000.00

Measures

- 1) Quarterly reports on the progress of each project and will establish a rate of completion for each phase of construction.
- 2) Consular Affairs and State's Bureau of Administration will competitively bid contracts using internal mechanisms.
- 3) Dollar value of furniture and equipment for each project.
- 4) Monthly progress report of percent obligated of total project
- 5) Estimated new hires for new agency

Schedule and Milestones

Milestone	Completion Date
ARKANSAS 1) Design/bid/permit 2) Construction 3) Furniture 4) DS, CST, TWD systems installation	1-3 are included in the Stanley Contract; Award Date 5/2010 4) TBD
PORTSMOUTH 1) Design/bid/permit 2) Construction 3) Furniture and DS, CST, TWD systems installation	 Design/bid/permit 1/12/2010 Construction 10/15/2010 Furniture and DS, CST, TWD systems installation 11/2010
BUFFALO 1) Solicitation of space and lease award 2) Design/bid/permit 3) Construction 4) Furniture and DS, CST, TWD systems installation	 Solicitation of space and lease award 1/15/10 Design/bid/permit 4/2/10 Construction 8/1/2010 Furniture and DS, CST, TWD systems installation 9/10
EL PASO 1) Solicitation of space and lease award 2) Design/bid/permit 3) Construction 4) Furniture and DS, CST, TWD systems installation	 Solicitation of space and lease award 3/22/10 Design/bid/permit 4/23/10 Construction 10/2010 Furniture and DS, CST, TWD systems installation 11/2010
VERMONT 1) Solicitation of space and lease award 2) Design/bid/permit 3) Construction 4) Furniture and DS, CST, TWD systems installation	 Solicitation of space and lease award 11/4/09 Design/bid/permit 3/22/10 Construction 11/1/2010 Furniture and DS, CST, TWD systems installation 12/1/2010
ATLANTA 1) Solicitation of space and lease award	1) Solicitation of space and lease award-3/12/2010

2) Design/bid/permit3) Construction4) Furniture and DS, CST, TWD systems installation	 2) Design/bid/permit TBD 3) Construction 9/1/2010 4) Furniture and DS, CST, TWD systems installation 10/2010
SAN DIEGO 1) Solicitation of space and lease award 2) Design/bid/permit 3) Construction 4) Furniture and DS, CST, TWD systems installation	 Solicitation of space and lease award 5/13/2010 Design/bid/permit 8/1/2010 Construction 2/1/2011 Furniture and DS, CST, TWD systems installation 3/1/2011

Projects and Activities

- 1) Public counter traffic
- 2) On/off-site passport card printing
- 3) On/off-site passport book printing
- 4) Construction is related to expanding service to the American traveling public.

Review Process

- 1) The Bureau of Administration will track the construction of the project through weekly project tracking meetings.
- 2) Areas of risks will be initially identified and updated during project progress meetings.
- 3) Operations at the facility will be subject to periodic management assessments, yearly Internal Controls Program Assessments, Office of the Inspector General Audits, and Incident Reporting in accordance to Internal Controls guidelines.

Cost and Performance Plan

Transparency: Agency program plans and costs will be detailed in yearly submissions of the Bureau Strategic Plan. Adjustments, i.e., increases and decreases in spending plans, will be reflected in mid-year and end-of-year budget submissions.

Accountability: Agency accountability will be in accordance with Management Controls for Consular Operations. The Regional Director for the Agency will report directly to the Senior Passport Operations Manager.

Energy Efficiency Spending Plans

The facility will be designed and constructed in compliance with the latest energy code and guidelines and in compliance with the Leadership in Energy and Environmental Design (LEED) criteria. CA will incorporate water efficient technologies in public areas to reduce water consumption, purchase green products and services for each project to create environmentally friendly agencies. Establish recycling stations at each new agency for the collection of reusable

materials. In facilities located within existing GSA space already built out, GSA will work with CA, to the maximum extent possible, to incorporate Green Guiding Principles.

Program Plan Award Types

No Data Available

III. National Foreign Affairs Training Center \$5,000,000

Summary

Construct additional classroom and training capacity for information technology, tradecraft and language training in order to ensure that personnel being assigned overseas have both the specific information technology, tradecraft, skills and language training (e.g., Arabic, Chinese, Urdu) needed to perform essential job functions.

Objectives

- 1) Construct, renovate and fit-out space within the facility and grounds to provide a secure, safe and functional facility that maximizes efficiency and space utilization
- 2) Update exterior and interior signage to orient employees, visitors, and students so they can safely and efficiently navigate the 72 acre campus
- 3) Upgrade infrastructure wiring and public address systems so staff and students can hear administrative announcements that impact their training program, and help create a secure and safe campus environment. Add DVC capability for more efficient training delivery to remote locations.

Activities

- 1) Interior construction/renovation, fit-out and furnishings
- 2) Safety/orientation signage (interior and exterior)
- 3) Public address system expansion/DVS

Characteristics

- 1) Contracts following federal procurement and award procedures.
- 2) Recipients
 - a. Non-Federal: All contracts will be awarded to private non-Federal groups.
- 3) Beneficiaries Personnel being assigned overseas.
- 4) Award selection methodology This schedule will be accomplished modifying existing competitive contracts/task orders, competitive new contracts via GSA Schedules or open market, or through specifically allowed set aside contracts within the 8(a)/socio-economic contractual parameters whichever is the most beneficial to the Government.

Schedule

Overall, the stimulus funds for the construction and furnishing of new classrooms and renovation of old classrooms and offices and training space have resulted in more efficient use of space. The new K building classrooms are fully operational with classes ongoing. The Bureau of Administration is handling the design and construction of the gymnasium classroom, project FSIARR04. Design is complete, and both the construction contract task order and construction management support task order modification have been awarded with Notices To Proceed issued on May 26, 2010. Construction is scheduled to be completed by late summer/early fall and then six to eight weeks beyond that are needed for the installation of Smart Boards and computer infrastructure and associated testing. We anticipate that the room will be ready for use by late October or early November.

Milestones

Milestone	Completion Date
Planning Phase • Interior Construction/Renovations, Fit-out and Furnishings. • Signage (Safety/Orientation) Interior and Exterior. • Public Address System Expansion/DVC.	04/30/2010
Procurement Phase • Interior Construction/Renovations, Fit-out and Furnishings • Signage (Safety/Orientation) Interior and Exterior. • Public Address System Expansion/DVC	05/31/2010 04/30/2011 06/30/2009
Execution Phase • Interior Construction/Renovations, Fit-out and Furnishings • Signage (Safety/Orientation) Interior and Exterior. • Public Address System Expansion /DVC	Ongoing 11/30/2010 Ongoing 04/30/2011 04/30/2010 10/30/2009

With three additional contracts/task orders/modifications being awarded within the last two weeks of May 2010, there are no figures available at this time in regards to any jobs created or preserved. Previously reported jobs created/preserved are associated with completed projects.

Environmental Review Compliance

Required National Environmental Policy Act (NEPA) documents were previously completed (2006). No additional NEPA reviews necessary.

Savings/Costs

Activity	Savings/Costs
Interior	Because we are taking existing
Construction/Renovations,	FSI space that houses fewer
Fit-out and Furnishings	classes or staff and
	reconfiguring it so it houses
	more people estimated
	operating costs will remain the
	same.
	FSI does not have any leased
	space that will result in costs
	savings.
Signage	Improve operational efficiency
(Safety/Orientation)	of FSI through better
Interior and Exterior.	communications; not
Public Address System	measureable in dollar terms.
Expansion/DVC	

Measures

- 1) Completion of identified project tasks
- 2) Accommodation of additional personnel and students in existing space
- 3) Jobs created or preserved in accordance with the Recovery Act guidelines

Monitoring/Evaluation

- 1) Daily oversight by Contracting Officer's Representative
- 2) Consistent collaboration with OIG will take place throughout this project.

Transparency

- 1) The Foreign Service Institute will continue to use its annual performance planning process as a basis for public reporting.
- 2) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 3) Contracting solicitations will be posted in accordance with the most current Recovery Act Guidance
- 4) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation and Recovery Act guidance.

Accountability

- 1) Real property reporting
- 2) Consistent collaboration with the Office of the Inspector General

- 3) Contracting officer representative will carefully monitor progress and performance including the monitoring of invoices
- 4) Contract laws and provisions The Federal Acquisitions Regulation, as supplemented by the Department of State's Acquisition Regulation, will be used in the conduct of procuring goods and services with federal funds to ensure accountability and internal controls. In addition, funding guidelines as set forth by the Office of Management and Budget, the Vice-President's Office and the Congress will also govern FSI's procurement activities.

Barriers to Effective Implementation

- 1) Processing task order modifications and competitions for kick-off of projects will add to significant existing workload in FSI
- 2) Factors beyond the agency's control (e.g., weather, market driven cost fluctuations for construction materials, etc.) can potentially result in cost overages

Federal Infrastructure Investments

The facility will be designed and constructed in compliance with the latest energy code and guidelines and in compliance with LEED criteria. All computers will carry EnergyStar certifications to meet agency requirements, as well as complying with the agency's green building requirement and energy efficiency policies.

GSA Interactions

Since this is a relatively small project, and in an effort to reduce administrative and overhead costs, the Department is considering contracting directly through the Department's Office of Logistics Management.

Capital Investment Fund

(\$ in thousands)

Capital Investment Fund	FY 2009 Stimulus Funds
Data Center	120,000
IT Platform Cybersecurity	33,500 98,500
Transfer to USAID TOTAL	38,000 290,000

I. Data Center

Summary

The Data Center program will build an enterprise data center in the Western U.S. and consolidate all domestic servers into four enterprise data centers. The program will provide a highly available, scalable, and redundant data center infrastructure that will substantially reduce the Department's risk and provide for future IT growth.

The new data center, the Enterprise Server Operations Center (ESOC) West, will be established on the Western power grid. The facility will be built in conjunction with GSA.

ESOC West will incorporate a "Pod" design concept, which provides space for three "Pods" in the facility. Each "Pod" will provide a minimum of 15,000 square feet for "rack space" plus required IT support spaces. Though the full facility shell will be built initially, only one of the three pods will be fully built out. The additional pods will be built out in five year increments or as business needs dictate. This approach will save costs in the short term, only requiring initial investment in expensive infrastructure to outfit the first pod, while giving the Department the flexibility to scale as required. Additional pods will be built out as needed using new state-of-the-art facilities equipment, taking advantage of the latest advances in green IT, cooling and power.

The initial shell will be approximately 135,000 square feet. This will accommodate three 15,000 square feet pods plus the required support space for electrical and cooling infrastructure, security support, and circulation space (using a 1 to 3 data center to support space ratio).

The three other facilities addressed by the Data Center Program are: ESOC East, which is a new data center recently established in a commercial collocation facility; the Beltsville ESOC, which will be repurposed to host all development systems.

The Data Center program also includes a significant IT Integration component: planning and execution of customer system transitions into the new facilities; the implementation of the ESOC

services infrastructure (e.g. Configuration Management, Incident Management, Service Management), and the design and implementation of the new Development Network in Beltsville.

Objectives

- 1) Minimize the Department of State's risk by providing a redundant processing center
- 2) Provide additional resources to support the Department of State's mission
- 3) Ensure Continuity of Operations 24/7 by placing the Data Center away from the East Coast power grid.

Activities

- 1) Site Selection and Acquisition Phase, accomplished in cooperation with GSA
 - a. Hire Architectural and Engineering Design Firm
 - b. Prepare Greening Plan for new Data Center
 - c. Develop Draft Program of Requirements with input from DOS team
 - d. Design/Build Documents Issued for new Data Center
- 2) Build new Data Center Facility Phase, to be accomplished in conjunction with GSA
- 3) Transition systems and decommission existing facility Phase
 - a. Design Target IT Infrastructure
 - b. Pilot Target IT Infrastructure
 - b. Develop application system transition plan
 - c. Build IT Infrastructure in newly constructed Data Center
 - d. Execute transition plan to populate and bring new Data Center online
 - e. Decommission existing obsolete data center facilities

Characteristics

- 1) Contracts
 - a. The Government Representative A&E firm will be contracted using an existing Department IDIQ contract that was awarded on a competitive basis
 - b. Land Acquisition and the Design / Build Contract will be handled through standard GSA processes in coordination with Department real estate and data center subject matter experts
 - c. IT Transition and Operations and Maintenance services will be procured though a competitive process
 - d. DOS Program Management support will be acquired through existing Department Blanket Purchase Agreements
 - e. Hardware, software, and facility infrastructure equipment will be procured using the competitive process for U.S. vendors
- 2) Recipients
 - a. Non-Federal
 - i. Real Estate Purchase (to be vetted by the Department and GSA)
 - ii. Construction Contracts (to be vetted by the Department and GSA)
 - iii. Program Engineering and Program Support Activities

- iv. IT Hardware and Software
- v. IT Contract Services to Plan and Transition Systems
- b. Federal
 - i. Ten Federal Employees (\$1.5 million not with stimulus funds)
- 3) Beneficiaries are the public who depend upon Department of State services either directly, such as passport and consular services, or indirectly.
- 4) The following award selection methodology will be used for all Department acquisitions:
 - a. Technical Evaluation Team considers technical qualifications of respondents
 - b. Contracting office evaluates financial tradeoffs of respondents
 - c. Technical Evaluation Team and Contracting office make recommendation
 - d. Best value that is technically acceptable is selected
- 5) GSA award selection methodology will be determined once a Memo of Understanding is established between the Department and GSA, though it is expected that standard GSA methodologies for Land Acquisition and Design / Build contracting will be used.

Schedule

Phase	Activity	Time to Complete	Planned
Participation			Delivery Date
Planning and	Site Selection	10 months to find appropriate land, collect	11/2009
Procurement	and	requirements, and design new facility	
Phases	Acquisition		
Execution Phase	Build new	18 months to build new Data Center	09/2011
	Data Center		
	Facility		
Procurement and	Transition	30 months to establish and execute plan for	05/2012
Execution	systems and	moving existing systems to the new Data	
	decommission	Center	
	existing		
	facility		
	Total Project	40 Months. ARRA funds will be obligated by	05/2012
	Time:	September 2010.	

The Department of State Data Center Project is on schedule and within budget. The RFP to build the new data center was awarded in February of 2010. This was accompanied by 35% design/build documentation. The builder, under GSA direction, will have all design complete by July 2009. As design continues pre-construction projects, such as power station upgrade, changes to existing structures on or near the property, and IT equipment planning and purchasing are under way. The official ground breaking ceremony is planned for June 2010. Delivery of the completed building is scheduled for fall 2011. The fully functioning data center will open in late spring 2012. The project is on track to deliver at that time.

Environmental Review Compliance

The program/project will comply with the National Environmental Policy Act (NEPA) and the NEPA implementing regulations of the Council on Environmental Quality.

Savings/Costs

- 1) The program expedites plans already in progress within the Department and will not realize direct cost savings.
- 2) Operations and maintenance (O&M) costs to operate and manage the new Data Center are estimated at \$20 million per year starting in FY2011 includes facility maintenance, salaries, and ongoing equipment capital replacements and improvements. O&M costs have previously been identified and budgeted for in the Department's budget.

Measures

The three primary measures of project success are:

- 1) Delivery of new Data Center according to requirements
- 2) Percent of existing systems transitioned to the new Data Centers
 - a. FY10 Target: 15% of systems
 - b. FY11 Target: 35% of systems
- 3) Number of old facilities (all of which are in either Department owned or leased decommissioned or repurposed,
 - a. FY10 Target: 3 facilities decommissioned/repurposed
 - b. FY11 Target: 5 facilities decommissioned/repurposed
- 4) Percentage of projects completed within planned cost, schedule, and scope as defined by the project charter
 - a. Yearly Target: 90% of projects
- 5) Cost saving associated with power consumption, as demonstrated by energy audits of new consolidated data centers compared to baseline energy audits of existing Department legacy data centers
 - a. FY10 Target: 10% energy cost reductionb. FY11 Target: 20% energy cost reduction

Monitoring/Evaluation

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Site Selection / Acquisition	2010	Land acquired	Deed in hand	According to program schedule
Build New Facility	2011	Building completed	Building reviewed, commissioned and accepted by government	According to program schedule
Transition Systems	2012	Transition complete	Installed GFE accepted by government	According to program schedule
Decommission Existing Facility	2012	Existing facilities repurposed	All existing IT systems transitioned out of	According to program schedule

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
			facility	
Program Management	2009, 2010	Timeliness of award and expenditure of dollars	Funds obligated in accordance with spending plan	Monthly
Program Management	2009 thru 2012	Timeliness of completion of planned work	Project delivery schedule met	Monthly
Program Management	2009	Implementation of oversight board	Report from Oversight Board	Monthly

Transparency

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisition Regulation

Accountability

- 1) Senior Management progress and performance reviews
- 2) E-Gov programming board periodic progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of Program Management Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

- 1) Ability to timely search for and acquire acceptable site, licenses, permits and approvals
- 2) Ability to find an acceptable site with existing power and network infrastructure to meet demanding data center requirements
- 3) Selection of cleared, properly qualified, reliable Design/Build contractor
- 4) Unexpected complications due to environmental regulations and requirements
- 5) Regional and local business conditions
- 6) Establish the best facility O&M approach after a full alternatives analysis (i.e. DOS operated; GSA operated, GOCO)
- 7) Once site is acquired, DOS/GSA ability to complete design and build in 18 months
- 8) Ability to maintain proper scope of program, which will be mitigated by Earned Value Management (EVM) reporting and frequent senior management reviews of program progress

Federal Infrastructure Investments

The Data Center will be designed and constructed in compliance with the latest energy code and guidelines and in compliance with LEED criteria.

The Department and GSA will coordinate to ensure all contracts will include provisions specifying that work will be done in compliance with energy efficiency and green building requirements. Design contracts will specify that Energy Efficient Building and Sustainable Design and Construction principles and concepts be integrated throughout. The facility infrastructure will be designed, procured, and implemented employing the most energy efficient designs, systems, equipment, and controls that are life-cycle cost efficient.

The Government Representative A&E firm will be tasked to meter the power consumption of Department data centers, including establishing a baseline of the power consumption of existing Department legacy data centers.

II. IT Platform \$33,500,000

Project One: Diplomatic Facility Telephone Systems Replacement - \$10,000,000

Telephone System Replacement	FY 2009
Telephone System Installations	
TOTAL	\$10,000,000

Summary

The Department of State will replace antiquated telephone systems at a number of Diplomatic missions. The current systems are 13-15 years old and have been expanded to maximum capacity. In addition, the systems have begun to experience increased maintenance requirements by qualified telephone technicians at significant cost. These telephone systems are vital tools for our staff in meeting our mission objectives and replacing them will bring the Department of State closer to achieving the industry standard lifecycle of 10 years.

Objectives

- 1) Replace the oldest equipment at Diplomatic facilities with new telephone systems.
- 2) Ensure staff has access to the necessary technology to perform their duties.
- 3) Reduce average lifecycle of telephone systems from 20 years to 10 years.

Activities

- 1) Acquisition of Telephone Systems
- 2) Shipment of Telephone Systems to the facilities
- 3) Installation of Telephone Systems at each facility
- 4) Test and Acceptance of installed Telephone System at each facility

Characteristics

- 1) Procurement via GSA
- 2) Firm fixed price procurement
- 3) All equipment will be procured from American vendors

Schedule

- 1) Procurement Phase: 90 days from award of task order
- 2) Shipping Phase: 30 days from receipt of equipment
- 3) Installation Phase: 109 days 239, depending on the facility size.
- 4) Test and Acceptance Phase: 12 days

All hardware has been acquired and is currently being deployed. All installations are due to be completed by the end of Q2 FY 2011.

Environmental Review Compliance

- 1) The selected Manufacturer will:
 - a. Follow Greenhouse Gas Protocol to reduce carbon footprint
 - b. Be a member of Climate Leaders, a United States Environmental Protection Agency industry-government partnership.
- 2) The selected contractor (Procurement and Installation Contractor) will:
 - a. Be a member of Climate Savers Computing Initiative, a non-profit organization formed to reduce energy consumption

Savings/Costs

- 1) Utilize volume discount of 15% off GSA Schedule-70 price under ANSWER contract
- 2) Reduce maintenance visits and repairs to telephone systems by 75 %.

Measures

- 1) Will provide 5,000+ State Department personnel with a modern, up-to-date telephone system.
- 2) Telephone system will provide voicemail, call accounting, threat recording, and remote maintenance capability.

Monitoring/Evaluation

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology. The project management team will conduct:

- 1) Bi-weekly Video Teleconference meeting with the Contracting Officer, the contractor and support staff to discuss current and upcoming projects
- 2) Daily meetings between Contractor and Contracting Officer Representative
- 3) Weekly status reports from the Contractor
- 4) Bi-annual Program Management Review meetings with the Contracting Office, Contractor, the selected Manufacturer and support staff

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well-defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

None Identified

Federal Infrastructure Investments

1) Telephone systems located at our diplomatic facilities are a significant investment in federal infrastructure that ensures the United States Foreign Affairs community is provided with modern technology to perform their duties.

Project Two: Replacement of Aging Desktop Computers (Global Information Technology Modernization (GITM) - \$13,000,000

\$ in thousands

Replacement of Aging Desktop Computers	FY 2009	
	Stimulus Funds	
Acquisition of Computers	11,800	
Tier 2 Technical Services	1,200	
TOTAL	13,000	

Summary

This project will replace antiquated computers essential for classified and unclassified processing domestically and at 285 overseas Embassies and Consulates. This will bring the Department of State's desktop computers up to the required standards to execute the diplomatic mission worldwide. This project will provide Tier 2 technical services in order to enable responsive and knowledgeable customer support for deployed technologies. These new computers and expanded services will increase operational efficiencies, lower overall maintenance costs and strengthen the security posture for computer systems throughout the Department of State.

Objective

Replace 12,852 classified and unclassified desktop computers at overseas and domestic locations, which cannot run the new applications required to support our worldwide diplomatic mission. Enhance Tier 2 technical services to support customer demand in the areas of newly deployed technologies.

Activities

- 1) Acquisition and installation of computer hardware
- 2) Establishment of Tier 2 technical services to support newly deployed technologies

Schedule

Phase Participation	Activity	Time to Complete
Planning Phase	Computer Desktop	30 days (from the date funding is
	Specification Development	made available) to identify
	and Identification	specifications and configurations
Procurement Phase	Compete, Award Contracts	6 months for acquisitions to
	Department of State buys	compete and award the contract
	computers	and buy computers
Execution Phase	• Tier 2 technical service	12 months (period of
	performance	performance)
	Total Project Time:	13 Months

This activity is nearing completion. To date over 13,000 computers and over 11,000 monitors were acquired and deployed.

Environmental Review Compliance

Computer purchases will be Electronic Product Environmental Assessment Tool (EPEAT) compliant products (in accordance with Executive Order 13423 – Strengthening Environmental Energy and Transportation Management – January 24, 2007). Department of State's contracts already include this standard language.

Savings/Costs

The Department of State will utilize an established bulk procurement methodology that enables significant cost avoidance. Equipment procured in the past using this methodology was found to be 35% less expensive per item than buying it from comparable GSA schedules.

Measures

The primary measures for these activities are:

- 1) 100% of equipment delivered and operating within established timeframe
- 2) Attainment of performance targets specified in contract for technical services

Monitoring/Evaluation

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology.

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Equipment Procurement	FY2009	100% planned equipment purchased	100% planned equipment received	Quarterly
Tier 2 Technical Support	FY2009	Support Services Completion	Services provided per contract requirement	Monthly

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Tier 2 Technical Support	FY2010	Support Services Completion	Services provided per contract requirement	Monthly

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

1) Global logistics (shipping, configuration, disposal of old equipment, installation)

Federal Infrastructure Investments

All desktop computers will carry the EPEAT and EnergyStar certifications to meet agency requirements, as well as complying with the agency's green building requirement and energy efficiency policies.

Project Three: Mobile Computing - \$10,500,000*

Mobile Computing	FY 2009	FY 2010
Labor Support	\$750	\$3,000
Development and Pilot	\$940	0
Equipment Enhancements	0	\$5,000
Certification and Accreditation (Security)	\$250	\$500
TOTAL	1,940	8,500
Jobs Created/Saved	4	8

^{*}The project total includes \$59,931 for Grants.gov per OMB direction which is not reflected in above table for clarity

Summary

This project will provide technological improvements to the Department of State Mobile Computing platform, increase the number of employees that have mobile access, and ensure continuity of operations for services such as Passport, Visa, and American Citizen Services. This project contains two parallel initiatives designed to expand remote access beyond the current 16,000 employees. The first initiative will provide all new direct hire employees (approximately 5,000) remote access capabilities in FY2009 using the current systems. The second initiative will overhaul the existing Mobile Computing platform to provide full access to the Department of State's unclassified resources and applications. Mobile access is a key business requirement; however, the current infrastructure and devices are limited and do not provide the full functionality that the user requires to fulfill their mission anytime/anywhere. This initiative also increases the ability of employees worldwide to telework, both in support of "green" initiatives as well as responding to a crisis that might limit movement either domestically or overseas.

Additionally, another component of Mobile Computing dealing with the secure access (Secure Mobile Computing) is being resourced through the Cyber Security Program. Secure Mobile Computing will greatly enhance mobile access security and expand the number of secure mobile access methods updating an aging mobile access infrastructure; provide a fully functional redundant site to assure secure access to DoS resources in times of emergency; provide more detailed reporting providing deeper insight into system usage and access and the ability to track access from specific (questionable) locations.

Objectives

- 1) Provide all new direct hire employees with remote access capabilities.
- 2) Provide diplomats and staff with the full suite of unclassified computer applications and resources when accessing the network from a computer that is outside the Department of State's network (e.g. home or government provided computer).
- 3) Increase the number mobile devices supported.
- 4) Increase the infrastructure to support twice the current mobile workforce.
- 5) Reduce the carbon footprint of Department of State by enabling more users to telework.

6) Migrate existing Mobile Computing users to the new system.

Activities

- 1) Planning and Initiation Phase
 - Research and Development for Pilot Initiation
 - Reduce the cost of adding new mobile computing users in FY2009
 - Identify Commercial Off-the-Shelf (COTS) products that meet technical and security requirements
- 2) Procurement Phases
 - Acquisitions Phase I and Phase II
 - Purchase full suite of equipment for the Testing Phase
 - Purchase full suite of equipment for the Installation and Implementation Phases
- 3) Testing Phases
 - Define testing methodology
 - Plan and execute testing of COTS products for mobilization to user desktops
- 4) Installation and Implementation Phases
 - Plan and execute installation of new mobile computing platform
 - Migrate existing mobile computing user base to new systems.
 - Expand user base to meet goal of doubling the current remote access users
 - Conduct required security Certification and Accreditation (C&A)

Characteristics

- 1) All equipment will be purchased from American vendors.
- 2) All labor support (as noted in the funding chart) will be U.S.-citizen employees. We estimate creating 4 contractor positions as a part of this project.
- 3) A formula will be established (TBD) to estimate the number of manufacturing jobs created/saved based on the procurement strategy identified above.

Schedule

Phase Participation	Activity	Time to Complete
Planning and Initiation	Research and Development and Pilot	6 months to collect requirements,
Phases	Initiation	research and development and identify
		Commercial-off-the-Shelf Products
		(COTS)
Procurement Phases	Develop Contract Management Plan,	2 months to purchase Pre-testing
	Bidding Process, Equipment	phase equipment
	Purchase	2 months to purchase Pre-Installation
		phase equipment
Testing Phase	Define Test Methodology, Plan and	4 months to plan and execute testing of
	Execute Testing	(COTS) to be mobilized on user
		desktops
Installation Phase	Plan and execute installation of new	4 months to establish and execute plan
	Mobile Computing (MC) Platform	for moving existing systems to the new
		Data Center

Phase Participation	Activity	Time to Complete
Implementation Phase	Migrate existing users to new system, Expand user base to accessing Mobile technology, conduct C&A to provide security enhancements	6 months for customer migration and expansion to mobile resources and C&A
Close Out	Total Project Time:	24 Months

This project is on budget and on schedule per the project plan and has completed the Development Phase and is well into Integration & Testing. State has begun procurement required for implementing the production solution procurement. The Certification and Accreditation process for the new solution is also currently underway.

Environmental Review Compliance

The program/project will be in compliance with the National Environmental Policy Act (NEPA) and the NEPA implementing regulations of the Council on Environmental Quality.

Savings/Costs

- 1) It is estimated that an additional \$600,000 is required for FY11 and beyond due to the increased customer base for mobile computing and additional operational staff will be required.
- 2) These costs will be funded via the Working Capital Fund (WCF) so the out-year costs will be provided by Mobile Computing subscribers, as is the current practice.

Measures

The primary measures of project success are:

- 1) Increasing the number of users that have remote access to unclassified resources
- 2) Increasing the number of applications available to mobile computing users

Monitoring/Evaluation

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology.

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Enrollment of remote access users	FY2009- FY2010	Number of enrolled users	Percentage Increase	Monthly
Number of available applications	FY2010	Number of available applications	Percentage Increase	Monthly

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

- 1) The introduction of new technology will require a risk assessment and coordination with Information Assurance and Diplomatic Security as they may not approve the proposed solution and/or their review could delay approval and implementation.
- 2) FY 2009 timeframe is aggressive for acquiring the necessary resources needed to complete the overhaul of Mobile Computing
- 3) Assumes O&M via WCF charges to bureau and posts
- 4) Unexpected issues related to the certification and accreditation (C&A) by the National Institute of Standards and Technology (NIST) and National Security Agency (NSA) of required products.

Federal Infrastructure Investments

N/A

Cyber Security \$98,500,000

Project One: Tools to Guard Against & Track Cyber Attacks - \$66,802,919

Funding Table

(\$ in thousands)

DoS Cyber Security Initiatives	FY 2009	FY 2010	Total
Tools to Guard Against & Track Cyber Attacks	\$628	\$3,583	\$4,211
Reduce the ways cyber attacks can succeed	\$30,074	\$32,518	\$62,592
Total	\$30,702	\$36,101	\$66,803

Summary

The nature of the U.S. Department of State's mission makes it a target for cyber terrorists and hackers. This initiative kick-starts key activities to reduce the potential for successful cyber attacks against the Department of State.

The Department of State serves the American public by executing its diplomatic mission, servicing the American public through the issuance of passports, and servicing our foreign guests through the issuance of visas. A secure and modern Information Technology (IT) infrastructure is essential to the execution of those duties. To meet that critical target, this program will produce a more secure network infrastructure that enhances the protection of IT assets for the Department of State and its partners in the U.S. foreign affairs community. This initiative will also protect the personally identifying information of U.S. citizens receiving services from the Department of State (ex. passport requests/issuance). By implementing a state-of-the-art secure IT infrastructure, the Department of State will both enhance its ability to execute its diplomatic mission and serve the U.S. public, as well as to strengthen its infrastructure from cyber security threats; thereby better protecting information on U.S. citizens as well as national security information that is stored on our network infrastructure. This will be accomplished through a series of technical initiatives.

Objectives

- 1) Produce a more secure infrastructure, protecting the IT assets of the Department of State with the capability of expanding to support its partners in the U.S. foreign affairs community.
- 2) Expand the capabilities of Department of State teams monitoring for, guarding against, tracking and responding to cyber attacks.
- 3) Enhance the protection of personally identifying information of U.S. citizens receiving services from the department (e.g., passport requests and issuance).
- 4) Modernize, standardize, and centralize the Department of State's domestic network.
- 5) Fully integrate the Department of State's domestic and overseas networks through reengineering, standardization, and deployment of a world-class, enterprise-wide network and network security architecture.

- 6) Provide technological improvements to, and enhance security for the Department of State Mobile Computing platform
 - a. Provide diplomats and staff with the full suite of unclassified computer applications and resources when accessing the network from a computer that is outside the Department of State's network (e.g. home or government provided computer).
 - b. Enhance mobile access security and expand the number of secure mobile access methods.
 - c. Provide a fully functional redundant site to assure secure access to DoS resources in times of emergency.
 - d. Provide more detailed reporting providing deeper insight into system usage and access and the ability to track access from specific (questionable) locations.
 - e. Increase the number mobile devices supported.

Activities

- 1) Security Infrastructure Design/Acquisition
 - a. Design stronger digital locks, alarms, and perimeters around the Department of State's information systems to better protect against cyber attacks including Data Loss Protection tools to limit leaks of personally identifiable information.
 - b. Engineer especially protected areas for the most sensitive data and then build these "enclaves" for widest possible use.
 - c. Develop and implement these changes using the best techniques available to the public and private sector.
- 2) Network Modernization Design/Acquisition
 - a. Reengineer the Department of State's IT Domestic Network to support emerging operational and security requirements using the best technology available to lower the greatest amount of risk.
 - b. Develop and implement these changes using the best techniques available to the public and private sector.
- 3) Testing, Integration, Deployment
 - a. Build networks flexible enough to implement changes in the management or structure of administrative services in the foreign affairs community without expensive re-design.
 - b. Implement network design that will securely support the same multi-media technologies already available on the Internet for interaction between government, the citizens, business, and communities, as advocated by the administration. This includes the support of technologies including safest possible use of social networks and streaming video/audio;
 - c. Develop and implement a secure mobile computing solution using encryption and other techniques that is integrated into the new network design and security infrastructure.
 - d. Build a security foundation consistent with the many different business needs of our partner Federal agencies abroad. This involves balancing highly secure requirements with requirements to interface actively with the public on the same IT infrastructure.

- e. Test, integrate, and deploy centrally managed network with regional hubs to support all foreign affairs agencies world-wide.
- f. Build disaster recovery/continuity of operations capabilities for the foreign affairs community.
- 4) Automate critical functions using the best techniques available to the public and private sector for installing security patches, distributing software security upgrades, and monitoring dangerous events via recorded audit logs.
- 5) Transition to Operations
 - a. Expand network capability to make electronic exchanges with citizens interactive. Examples of interactive exchanges could include discussion of key foreign policy issues with anyone and responses to citizen requests for services provided by the Department of State.
 - b. Provide enterprise portal providing access to our partner Federal agencies into the performance and status of the enterprise network at any point in time.

Characteristics

This program will benefit the American public by strengthening and modernizing the Information Technology infrastructure that supports the execution of our diplomatic mission, services the American public through the issuance of passports, and services our foreign guests through the issuance of visas. The intent of the stimulus will be met through the hiring of network and system engineers to design and implement the solution.

- 1) Contracts: Fixed price contracts to American companies will be issued for hardware, software, and circuits that will provide immediate fiscal assistance to our most critical high tech industries through existing GSA and Department of State contracts.
- 2) Contracts: Use existing GSA schedule and Department of State contracts to procure labor under performance-based contracts. These contracts will maximize utilization of small and disadvantaged businesses to meet or exceed targets set at the departmental or federal level.
- 3) Recipients: U.S. based hardware and software vendors, U.S. based telecommunication vendors (domestically), and U.S. based IT firms capable of providing the necessary engineering and installation workforce.
- 4) Beneficiaries: Department of State and Foreign Affairs personnel domestically and worldwide at Embassies and other Department of State and United States Government facilities. American citizens also benefit in that this project will help secure and protect privacy information.
- 5) Award selection: Existing GSA schedule and Department of State Contracts for best value based primarily on meeting requirements, quality, and price.

Delivery Schedule

The following milestones are established, consistent with the best practices used by public and private organizations for technical management projects:

Milestone (Managing State Projects)	Fiscal Year and Quarter
Project Plan Review (PPR)	FY2009: Q3
Contractors hired	112007. Q3
Detailed plan developed	
Reporting in place	
System Requirements Review (SRR)	FY2009: Q3
Define data, performance, security, maintainability requirements for system	
 Gain approval from all stakeholders 	
Source Selection Review (SRR)	FY2009: Q4
 Acquisition and contract management plans for hardware, software, and circuits 	
Review proposals and select vendors	
Issue task orders and begin administration	
Critical Design Review (CDR)	FY2010: Q1
Develop detailed design	
 Integrated testing and results 	
Gain approval from all stakeholders	
Deployment Readiness Review (DRR)	FY2010: Q2
Completed pilot results	
 Concept of Operations finalized 	
 Detailed deployment plan 	
 Gain approval from all stakeholders 	
User Acceptance Review (UAR)	FY2010: Q4
Acceptance Plan	
System transitioned to operations	

Network Access Control and Perimeter Security (NAC/PS) / End to End Configuration (EECM):

- This project is on schedule and within budget.
- Finished the Preliminary Design Phase
- Started the Integration Testing Phase
- Acquisition of necessary hardware and software underway

Domestic Network Modernization Design Project:

- The planning portion of this project is under budget and ahead of schedule.
- Detailed design and the Critical Design Review control gate are completed. The project has moved to the deployment planning phase.
- Acquisition of necessary hardware and software underway

Automated Centralized Patch Management (CPM):

- This project is on schedule and within budget.
- Consolidated 10 sites into CPM in December, 20 sites in January, and 40 sites in March.
- 96 sites consolidated into CPM to date.

Environmental Review Compliance

While there will not be a direct environmental impact, this is a "green" initiative in two respects. First, it provides a secure IT infrastructure supporting telework and other remote execution of Department of State activities. Second, energy efficiency will be an important consideration when evaluating the equipment used to establish this infrastructure.

Savings/Costs

- 1) The program expedites and expands plans already in progress within the Department and will not realize direct cost savings through expediting.
- 2) O&M costs to operate and manage the new infrastructure are estimated at an additional \$300,000 per year starting in Fiscal Year (FY) 2011, which also covers the increased maintenance costs.
- 3) When these projects are completed, a more comprehensive, secure infrastructure for the entire foreign affairs community will exist. Federal experience shows that more standard, secure systems and networks are also less expensive over time to operate. Savings will be quantified in collaboration with individual agencies and OMB, resulting in significant savings to the overall U.S. Government and the American taxpayer.

Measures

The primary measures of project success are:

- 1) Delivery of new security infrastructure for all foreign affairs agencies measured by the number of locations with the new infrastructure available.
- 2) User acceptance by the foreign affairs agencies measured by the number of foreign affairs operating under the new security infrastructure.
- 3) Realization of economies of scale and elimination of duplication through centralization and consolidation of network service to foreign affairs agencies. This is measured by the number of sites supported through the centralized distribution and application of security patches and through centralized monitoring of security compliance.
- 4) Increase the capabilities and number of secure access methods available to mobile computing users.

Monitoring/Evaluation

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology.

This effort will use a set of formal, established measures to ensure it achieves the desired outcome(s) and executes appropriately. Those include:

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Financial Performance	2009-10	Cost and Schedule Performance (Earned Value Management)	Efficiency measure of capital investment: 90% variance will trigger management review	Monthly
Quantitative Performance	2009-10	Continuous vulnerability scanning	Reduce exposure through continuous threat reduction	Monthly
Contractual Performance	2009-10	Service Level Agreements (SLAs). Use of Service Level Agreements with contractors to ensure performance meets or exceeds Acceptable Quality Levels (AQLs).	Contractors are awarded incentives for exceeded AQLs such as controlling costs and lost profit (disincentive) for falling below AQLs. These SLAs are tied to both financial and quantitative performance of the contractor.	Monthly

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews

- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

- 1) Unexpected complications in the development of business requirements and security enclaves.
- 2) The introduction of new technology will require a risk assessment and coordination with Information Assurance and Diplomatic Security as they may not approve the proposed solution and/or their review could delay approval and implementation.
- 3) Unexpected issues related to the certification and accreditation (C&A) by the National Institute of Standards and Technology (NIST) and National Security Agency (NSA) of required products.

Federal Infrastructure Investments

N/A

Project Two: Strengthen Computer Hardware Security Testing and Forensic Investigations - \$1,402,000

Funding Table

(\$ in Thousands)

Strengthen Computer Hardware Security Testing and Forensic Investigations	FY2009	FY2010	Total
New Laboratory Equipment and Electrical Upgrade	\$1,402	-	\$1,402
Total	\$1,402		\$1,402

^{*}A portion of the planned budget for this activity was reprioritized to meet the requirement for secure mobile computing enhancements which is reflected under Cyber Security Project #1 - Tools to Guard Against & Track Cyber Attacks.

Summary

This project will purchase new laboratory tools and electrical systems to strengthen and modernize the secure inspection processes that safeguard the Department of State's computer equipment (i.e., any device that uses a computer chip) from hackers, terrorists, inside/outside physical hardware attacks, spies, and those who would do us harm. To ensure that information remains safe, computers must be protected to deter and detect unauthorized physical probing, modifications, implants or extraction of information/data contained in equipment. This safeguarding encompasses the entire lifecycle of computers, including procurement, receipt, delivery, storage, installation and disposition.

The existing 18-year-old laboratory equipment currently used to inspect and test computers is antiquated and no longer capable of fully inspecting and testing new technologies primarily due to the decreasing size and increasing complexities of today's computing equipment. Our existing test and inspection laboratory facility will be updated to include the latest state-of-art tools for inspection and testing. This new suite of specialized laboratory equipment will strengthen and modernize inspections and forensic (after an attack or incident) investigations of computers.

Objectives

- 1) Strengthen the lifecycle supply chain risk management process from procurement to disposition;
- 2) Quickly procure modernized test and verification tools, such as the most advanced X-ray equipment and other specialized instruments (e.g. scanners, microscopes, optical devices, boroscopes, oscilloscopes and signal analyzers), to improve computer inspection, verification, forensic investigation, and quality assurance;
- 3) Quickly procure anti-tampering devices to immediately identify and respond to hardware attacks:
- 4) Quickly procure verification tools to identify and safeguard computers and components from counterfeiting;

Activities

- 1) Acquire new X-ray technology and other laboratory tools to replace the existing antiquated tools thereby improving computer forensics;
- 2) Implement new methods, techniques and procedures for the testing, inspection and verification of computers by laboratory technicians;
- 3) Evaluate computers before purchasing to combat counterfeiting;
- 4) Apply advanced cyber security anti-tampering products to safeguard computers from physical compromise; and
- 5) Develop and implement technical security "best practices" for Department of State technicians worldwide to identify security intrusions.

Characteristics

- 1) Contracts: Use existing Department of State contracts to procure X-ray and laboratory test equipment from US vendors. The nature of the work will require that we only buy equipment made in America.
- 2) Recipients: U.S. electronic test equipment manufacturing companies and U.S. firms that can provide a work force of American citizens qualified to perform this work.
- 3) Beneficiaries: Department of State and Foreign Affairs personnel domestically and worldwide at Embassies and other Department of State and United States Government facilities. American citizens also benefit in that this project will help secure and protect privacy information.
- 4) Award selection: Existing Department of State Contracts for best value based primarily on meeting requirements, quality, and price.

Schedule

Planning Phase:

1) Document requirements for test and verification tools, such as the most advanced X-ray equipment and other specialized instruments (4rd Quarter, FY-09);

Procurement Phase:

1) Phase I equipment ordered (3rd Quarter, FY-09).

Project execution:

- 1) Installation of newly procured tools by existing staff (4th Quarter, FY-09)
- 2) Upgrade laboratory facilities to ensure all electrical, ventilation, and space for newly procured equipment is sufficient (4th Quarter, FY-09)
- 3) Set up, install and begin operation of equipment (4th Quarter, FY-09).
- 4) Develop and implement new methods, techniques and procedures for the testing, inspection and verification of computers by laboratory technicians (4th Quarter, FY-09, and all Ouarters FY-10)
- 5) Develop and implement technical security "best practices" for State technicians worldwide to identify security intrusions (4th Quarter, FY-09, and all Quarters FY-10).

Environmental Review Compliance

Project will be in accordance with National Environmental Policy Act.

Measures

- 1) Improve process turnaround time for performing computer testing, inspections and verification by 10%.
- 2) Increase Random Quality Assurance inspections by 10% of procured computers to detect defects and flaws in manufacturing.
- 3) Increase selection of COTS (commercial off-the-shelf) computers in lieu of custom manufactured computers.
- 4) Improve abilities to investigate physical tampering and counterfeiting of computers and electronic devices.
- 5) Automate and standardize laboratory testing, inspection and verification of computers to eliminate manual reporting.

Savings/Costs

- 1) Use of state-of-the-art equipment will reduce processing time to examine computers, speeding up delivery to customers.
- 2) The fully operational laboratory will increase the number of quality assurance tests performed while requiring no increase in staff.
- 3) The new laboratory tools will result in cost avoidance. These tools will help minimize the high cost of equipment recalls by reducing the probability that flawed or defective computers are installed. About 56% of the randomly tested equipment failed one or more of the quality and/or security tests in 2008. If this equipment had been deployed it would have had to have been recalled secure global shipping is expensive.
- 4) New laboratory equipment will increase the identification of COTS computers that meet security standards and will reduce the need for costly custom-manufactured computers.

Monitoring/Evaluations

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology.

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practice defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

N/A

Federal Infrastructure Investments

N/A

Project Three: Safeguarding Citizens – Computer Security Systems - \$25,366,000

(\$ in thousands)

Activity	FY2009	FY2010	Total
Safe Guarding U.S. Citizens' through Cyber Security	18,291	7,075	\$25,366
Jobs Created/Saved			
Contractor Staff	11	11	

Summary:

This program will deploy state-of-the-art computer security systems to the Department of State headquarters building and Embassies worldwide.

The Department of State's unique relationships with the Departments of Homeland Security, Justice, Defense, as well as private-sector partners make our information a major target of hostile intelligence services and terrorist organizations. This threat to the Department of State's information systems must be addressed to protect American interests and citizens both domestic and overseas from harm. The critical systems that process passports and visas, support foreign policy negotiations, and synchronize US evacuations are under constant attack. We require cutting-edge security solutions that incorporate comprehensive and modern protections to enhance the Nation's security to address the challenges of constantly changing cyber threats.

These security systems include using FIPS 201 and, as appropriate, CNSS Policy 25 compliant smart cards to gain access to Department of State's systems so that at any given time we are able to discern who accessed information on our computers worldwide. This security upgrade effort will also ensure data is protected with strong authentication and access controls. A significant part of this effort will provide the next generation of secure phones to our Ambassadors and other senior leaders to ensure that they can coordinate critical efforts with the President, Department of Defense and friendly governments (an example would be the evacuation of US citizens in a time of crisis). These secure phones enable US government leaders to address world problems quickly without fear of our enemies listening.

Objectives:

The Major Objective of this program and its sub-projects are:

- 1) Ensure that all Department of State employees and contractors who have a Smart ID Badge and use it to access Department of State computer systems and the information they contain
- 2) Provide the next generation of secure telephones to leadership and other personnel as needed to protect sensitive conversations from eavesdropping by hostile intelligence services and terrorist organizations around the world

Activities:

- 1) Design review of each protection system to ensure compliance with new national security policy
- 2) Request for Quote(s) / Statement of Work / Contract award(s)

- 3) Integration and test of enterprise level system(s)
- 4) Operational system build
- 5) Integration with Department and other Government systems to ensure national level interoperability
- 6) Deployment to Department of State diplomatic facilities domestically and overseas

Characteristics:

- 1) Contracts: Use the reverse auction competitive process for U.S. vendors to procure for hardware, software and bill of materials (e.g. cables, fiber converters, computers, etc.) related to this project.
- 2) Contracts: The Department of State will expand contract staffing using existing small business Department of State contract vehicles (Hybrid Information Technology Services to State (HITSS), Vanguard1)
 - i. The HITSS Contractors are all U.S. based small businesses and will provide security expertise, installation and general program support for most of this effort
 - ii. Currently this program does not anticipate requiring additional full-time government employees
 - iii. The majority of these efforts will use performance based contracting.
- 3) NSA Approved Encryption systems will be procured by transferring the purchase funding to NSA which in turn will use their current contract to procure the equipment needed.
- 4) Recipients: U.S. computer security vendors and U.S. firms that can provide a work force of American citizens qualified to perform this work.
- 5) Beneficiaries: Department of State and Foreign Affairs personnel domestically and worldwide at Embassies and other Department of State and United States Government facilities. American citizens also benefit in that this project will help secure and protect privacy information.
- 6) Award selection: Existing GSA schedule and Department of State Contracts for best value based primarily on meeting requirements, quality, and price.

The estimated procurements and contract awards total: \$19,789,380

Schedule:

Phase Participation	<u>Activity</u>	Time to Complete
	Design Review & Executive Board approval to include PDR (Preliminary	3 months after receipt of full
Planning	Design Review)	funding

Phase Participation	Activity	Time to Complete
Final Reviews and Procurements	Final Review & Approval CDR (Critical Design Review) and associated contract award(s)	Within 6 months
Lessons Learned Review	Make any Deployment related corrections	Within 8 to 10 months
	Enterprise wide) FOC	
	(Full Operating	
Full Installation And Activation	Capability)	Within 12 to 18 months

Status:

Secure Voice Over IP Services: State has acquired 1720 Sectera® vIPer instruments and the hiring of an additional four technicians to accelerate the replacement of the current generation of outdated and unreliable STEs. A recent survey of the Department's secure voice customers has shown that currently fielded STE equipment has a 73% unreliability rate. This will help to meet the critical secure voice communications needs of the Department of State senior leadership, the President and our foreign partners.

PKI/BLADE: State has acquired 47,000 PKI readers in support of Department's Domestic HSPD-12 Logical Access Implementation. The Department has been taking possession of these readers in monthly shipments, while steadily deploying readers to domestic offices. These have included multiple passport offices, and Field Offices of the Bureau of Diplomatic Security. In addition to the readers, ARRA funding has allowed the PKI Program to hire six staff for deployment, two engineers who are engaged on the Classified PKI effort, and a senior analyst.

Environmental Review Compliance:

National Environmental Policy Act requirements are not applicable for this program.

Measures:

The process of implementation of the activities will be defined, tracked and audited within the program through milestones and reporting. Further accountability will be provided by Department internal processes (e.g. Program Management Reviews (PMR) and internal security mechanisms).

- 1) Weekly, monthly and total deployments
- 2) Weekly, monthly and total expenditures to include all sub-projects
- 3) Formal PMRs every quarter
- 4) Over-runs and under-runs will be included in monthly reporting

- 5) Contract status and level of effort will be reported monthly
- 6) Capture lessons-learned at PMRs and other major reviews to add to the knowledge-base for other program utilization

Monitoring/Evaluation:

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology. In addition, the project management will:

- 1) Enhance established procedures by monitoring contracts on a daily basis to ensure performance, cost, and schedule goals are being met
- 2) Conduct frequent (daily/weekly) quality assurance inspections
- 3) Submit progress reports against contract schedule
- 4) Document timely inspections and acceptance of deliverables
- 5) Using inspections reports, take prompt actions to remedy deficiencies related to the contractors performance, cost, and schedule (immediately upon notification)

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted Full and Open
- 3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and

Controlling phases of delivery

Barriers to Effective Implementation:

- 1) Unexpected complications related to conformance and interoperability testing.
- 2) Unanticipated issues related to implementation of the use of smart ID cards for logical access control.

Federal Infrastructure Investments:

- 1) The new security mechanisms will allow effective remote management of department facilities.
- 2) Modernization of security infrastructure reduces energy requirements at all diplomatic facilities worldwide.

Project Four: Expanded Cyber Education - \$4,929,000

(\$ in thousands)

Expanded Cyber Education	FY 2009 Stimulus Funds	FY 2010 Stimulus Funds	
TOTAL	\$1,733	\$3,196	\$4,929

Summary

Recent cyber threat analyses and cyber incidents show that general user practices and cyber technical measures need to change significantly and rapidly to adequately protect against cyber threats of increasing volume and sophistication. While computer security solutions can help address these threats, we must also train users on how to spot and properly react to potential cyber attacks and incidents. This project develops and delivers courses to enable the general Department of State work-force and persons with specific cyber security management responsibilities to protect against these new cyber threats. These security measures will protect the personal information of all U.S. passport holders, Americans abroad, visa holders, and Department of State employees/retirees, as well as sensitive data related to national security, diplomatic negotiations, and international law-enforcement cooperation.

Objectives

- 1) Protect the personal information of 250 million U.S. citizens and visa holders.
- 2) Protect highly sensitive foreign policy information on an international network, often operating in high threat environments.

Activities

- 1) Content analysis and contract awards
- 2) Course enhancement and creation
- 3) Expand existing training infrastructure
- 4) Deliver training

Characteristics

- 1) Contracts: Use existing GSA and Department of State contracts to procure contract labor and hardware and software.
- 2) Recipients:
 - a. U.S. based Training and Curriculum Development Firms
 - i. Curriculum Development and Training Implementation (\$3.6M, 11 employees)
 - b. U.S. based IT Infrastructure Management Firms
 - i. Infrastructure Establishment (\$1.05M, 5 employees)
 - ii. Infrastructure O&M (\$0.3M, 2 employees)

- c. Program Management (\$0.055M, 0.2 employees)
- 3) Beneficiaries: Department of State and Foreign Affairs personnel domestically and worldwide at Embassies and other Department of State and United States Government facilities. American citizens also benefit in that this project will help secure and protect privacy information. Anyone who uses Department of State services either directly (such as passport services) or indirectly (though diplomacy).
- 4) Award Selection Methodology
 - a. Technical Evaluation Team considers technical qualifications of respondents
 - b. Teaming arrangements address small and disadvantaged business concerns
 - c. Contracting office evaluates financial tradeoffs of respondents
 - d. Technical Evaluation Team and Contracting office make recommendation
 - e. Best value that is technically acceptable is selected

Schedule

Phase Participation	Activity	Time to Complete
Planning/Procurement	Content Analysis and Contract Awards	4 months
Design/Development	 Course enhancement and creation Expand existing training infrastructure 	8 months (changed to 8-15 months)
Training Execution	Deliver training	18 months (changed to 18-24 months)

This project is on schedule and on budget and has successfully implemented a continuous training program pilot geared educating users on cyber security threats.

Environmental Review Compliance

None required

Savings/Costs

- 1) Distance learning infrastructure (and timing courses around other travel) will reduce travel costs (currently 40% of budget).
- 2) Automated tracking will reduce the cost of the existing process, which is largely manual.
- 3) As an asset, new courseware and delivery infrastructure will endure for about 3-4 years, reducing costs in the 18 months after the end of funding.
- 4) Opportunity cost of staff time to participate in training is ongoing.

Measures

1) The percent of general users and cyber specialists (in specific roles) with the requisite training to make maximum improvements to security.

- 2) Reduction in increase of incidents (from behaviors covered in this training).
- 3) Ability to provide threat-specific alerts world-wide (and test understanding) within 24 hours.

Monitoring/Evaluation

Consistent collaboration with OIG will take place throughout this project. The Department of State will enhance its disciplined Capital Planning and Investment Control (CPIC) process by increasing the level of scrutiny and frequency. These processes include project life-cycle methodology with rigorous earned value management, which will show us the bang for the buck as the project proceeds. Progress reports that include earned value data will be distributed monthly. Project Managers are/will be certified by the Project Management Institute and trained in the Department of State's standard project management methodology. Contracts will be monitored monthly to ensure that delivery, cost, and schedule goals are being met, and risks are remediated. In addition, the project management will evaluate the program's effectiveness using the metrics in the following table.

Activity	Fiscal Year	Measurement	Quantifiable Outcome	Frequency (e.g. monthly, quarterly)
Content	FY09-	Existing federal	Number of	Monthly
Analysis	FY10	courses reviewed	Courses Analyzed	
Course	FY09-	Courses materials	Number of	Monthly
enhancement	FY10	completed	Courses Ready	
and creation			for Delivery	
Expand existing	FY09-	Infrastructure	Earned Value	Monthly
training	FY10	expanded	Measures	
infrastructure				
Implement	FY10	Students trained	Number of	Monthly
training	(changed		students trained	
	FY10-			
	FY11)			
Implement	FY10	Employees received	% of network	Monthly
training	(changed	daily cyber security	users receiving	
	FY10-	awareness training	daily training.	
	FY11)			

Transparency

The Department of State will continue to use its annual performance planning process as a basis for public reporting. The Department of State will also include all applicable information on the Recovery.gov website, which is linked to our primary website State.gov:

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting
- 2) Contracting solicitations will be posted as competitive

3) Reporting of contracting actions will be accomplished through processes defined in the Federal Acquisitions Regulation

Accountability

The Department of State will follow its well defined eGovernance review process which includes:

- 1) Monthly meetings with individual managers to review those specific projects
- 2) Senior Management progress and performance reviews
- 3) Program Management practices will be followed as established through industry best practices defined according to the Project Management Institute and the Department's Managing State Projects standard
- 4) Delivery schedules, costs, and quality will be measured as part of the Monitoring and Controlling phases of delivery

Barriers to Effective Implementation

N/A

Federal Infrastructure Investments

N/A

International Boundary and Water Commission Construction

(\$ in thousands)

International Boundary and Water Commission Construction	FY 2009 Stimulus Funds
IBWC Construction	
Rio Grande Flood Control System Project	218,000
Transfer to IBWC Salaries & Expenses Account	2,000
TOTAL	220,000

Summary

Recovery Act funding will be applied to the Rio Grande Flood Control System Project to evaluate, through environmental assessments and geo-technical investigations, needed repairs and/or rehabilitation of deficient portions of the flood control systems. Repairs and rehabilitation will entail raising levee segments to original design levels, and reconstructing segments where the integrity of the structures has been compromised along the Upper Reach of the Rio Grande Flood Control System (comprised of 225 miles of levees extending from Caballo, New Mexico to below Fort Quitman, Texas) and the Lower Rio Grande Valley Flood Control System (comprised of 270 miles of river and interior floodway levees between Penitas and Brownsville, Texas). These flood control systems protect the lives and property of over 3 million U.S residents in New Mexico (Dona Ana County) and Texas (El Paso, Cameron, Hidalgo, Starr and Willacy Counties).

The USIBWC began a multi-year program to rehabilitate its levee system in 2001 after geotechnical analysis determined that 60% of the system was deficient. With the Recovery Act (ARRA) funding, USIBWC will be able to accomplish a large percentage of needed levee raising and structural rehabilitation work to ensure the levees provide adequate protection and meet the standards established by the Federal Emergency Management Agency (FEMA).

Objectives

- 1) Enhance protection of lives and property of over 3 million U.S. border residents.
- 2) Achieve FEMA certification standards, negating the need for residents to buy costly flood insurance.

Activities

- 1) Geo-Technical Investigations
- 2) Documentation of Cultural and Historical Resources
- 3) Environmental Documentation
- 4) Design and construction of flood control improvements
- 5) Design and construction of environmental enhancements

Characteristics

- 1) Contracts: Firm Fixed contracts, Incentive Contracts, Indefinite-Delivery Contracts (competitively bid)
- 2) Recipients
 - a. Non-Federal
 - i. Architecture and Engineering firms
 - 1.Design
 - 2.Construction
 - ii. Environmental firms
 - 1.Geotechnical investigations
 - 2. Environmental documentation
 - b. Federal
 - i. Ten federal employees
- 3) Beneficiaries include the public and adjacent landowners
- 4) Award selection methodology:
 - a. Consideration of contractor qualification and responsibility
 - b. Contracting by negotiation
 - c. Lowest price technically acceptable source selection process

Schedule

The Rio Grande Flood Control Project consists of the following phases of activities:

Pre-Construction Phase: 6 months for geotechnical investigations and environmental

documentation and 2 to 4 months for design

Construction Phase: Approximately 15 months for construction

The pre-construction phase was initiated with prior-year funding, and using Recovery Act funding, all geo-technical analysis and design and the remaining environmental documentation under the original schedule was completed in October 2009. An Environmental Assessment for an additional segment was awarded in February 2010 with an expected completion date of June 2010. Contracting actions were initiated in March 2009 using ARRA funding. USIBWC anticipates awarding all construction contracts by the end of September 2010, and expects all planned construction to be completed by November 2011.

Milestones

Milestone	Completion Date
Planning Phase: 6 months for geotechnical investigations and environmental documentation	
The planning phase was initiated with prior-year funding, and using Recovery Act funding all geo-technical analysis and the remaining environmental documentation was completed by October 2009. Geotechnical, engineering	11/30/2010

and environmental studies for additional levee segments will be completed by November 2010.

Procurement Phase: 2-4 months for design	
The procurement phase was initiated in March 2009 using ARRA funding. USIBWC anticipates awarding all construction contracts by the end of	12/31/2009
September 2010.	

Execution Phase: approximately 15 months for design and construction

All planned construction to be completed by Nov 2011.

11/20/2011

Environmental Review Compliance

Environmental reviews for the segments planned for rehabilitation with ARRA funds were completed using prior year funding, as described below.

- 1) Programmatic Environmental Impact Statements completed January 2008.
- 2) Site specific Environmental Assessments completed 2007.

One remaining Environmental Assessment is estimated to be completed by September 2009 and the outstanding Cultural Resources and Historic Property Inventory assessments are estimated to be completed by December 2009.

Savings/Costs

- 1) Reduce long-term construction funding needs for the Rio Grande Flood Control project.
- 2) Increase funding for the IBWC Salaries and Expenses account to maintain levees that were rehabilitated with ARRA funding at FEMA certification standards.

Measures

- 1) Percentage of flood control system meeting agency-established capacity requirements and certified in accordance with FEMA standards.
- 2) Percentage of residents who will be protected from potential flooding by the rehabilitation and reconstruction of IBWC-maintained levees and floodways in the Rio Grande Flood Control Project.
- 3) Number of jobs created or saved.
- 4) Percentage of project schedule milestones completed on a monthly basis.
- 5) Percentage of construction work completed on a monthly basis.

The measures have been revised to enrich the performance metrics for Recovery targets. In some instances, targets will not be available until additional baseline data has been collected.

Measure	Target/Actual			
	2009	2010	2011	2012
[+]Percentage of flood control system meeting agency- established capacity requirements and certified in accordance with FEMA standards.	-	0/0	0/0	-

Frequency : Monthly **Direction :** Increasing

Type: Outcome

 $\textbf{Explanation:} \ \textbf{This is a measure of the percentage of flood control systems meeting FEMA}$

standards.

Unit: % Construction complete

Unit: % Construction complete						
[+]Number of jobs created	217	173	-	-		
Frequency: Monthly						
Direction: Increasing						
Type: Output						
Explanation: IBWC initially expected to create 765 jobs through the implementation of ARRA funds. Based on actual jobs reported by recipients, the IBWC expects to create 692 jobs in FY 2010 and 300 in FY2011. A total of 217 jobs were reported for FY 2009.						
Unit: Jobs created						
[+]Percentage of project original schedule milestones completed on a monthly basis. Scope of project expanded by an additional 50% planned for execution in 2010 (5 additional segments).	80%	80%	0/0	-		
Frequency: Monthly						
Direction: Increasing						
Type: Efficiency						
Explanation: No Data Available						
Unit: % Milestones						
[+]Percentage of construction work completed on a monthly basis	-	23%	0/0	-		
Frequency: Monthly						
Direction: Increasing						

Type: Output

Explanation : No Data Available

Unit: % Completed

Monitoring/Evaluation

- 1) Enhance established procedures by monitoring contracts on a daily basis to ensure performance, cost, and schedule goals are being met.
- 2) Conduct frequent (daily/weekly) quality assurance inspections.
- 3) Submit progress reports against contract schedule.
- 4) Document timely inspections and acceptance of deliverables.
- 5) Using inspections reports, take prompt actions to remedy deficiencies related to the contractors performance, cost, and schedule (immediately upon notification).
- 6 Conduct peer review of solicitations.
- 7) Tighten internal controls by conducting internal audits of selected Recovery Act contracts through duration of project.
- 8) Consistent collaboration with OIG will take place throughout this project.

Transparency

- 1) Recovery.gov: Weekly reports; monthly financial reports; program-specific Recovery Act plans; recipient reporting.
- 2) All contracting actions will be posted on FedBizOps.Gov.
- 3) All contractors are required to be registered with Central Contractor Registration.
- 4) Reporting of all contracting actions will be accomplished in the Federal Procurement Data System (FPDS).

Accountability

- 1) Senior Management will be held accountable through progress and performance reviews.
- 2) Recovery Act funds will be subject to annual audit by an independent auditor selected by the State Department Inspector General.
- 3) Quality Assurance procedures will be established.
- 4) Contracts will be monitored to ensure performance, cost, and schedule goals are being met.
- 5) Anti-fraud initiative will be implemented, including conducting fraud awareness training

Barriers to Effective Implementation

N/A

Federal Infrastructure Investments

N/A