



SEE DATA SHEETS.
REQ'S VENTURI.

MK. NO.	SERVICE CONNECTION	FITTING	FUNCTION	DIM. FROM FLOOR
W 1	140° HOT WATER	1"	TANK FILLS & BOOSTER INLET	8"
S 2	STEAM	1 1/2"	TANK HEATS (COILS) "ECON-O-BLOWER" HEAT (COILS) & BOOSTER COMMON INLET.	9 7/8"
R 3	RELIEF VALVE	3/4"	CONNECTS TO WASTE (BY OTHERS)	23"
C 4	CONDENSATE	3/4"	STEAM TRAP & RETURN FROM "ECON-O-BLOWER" STEAM HEAT (COILS) AND STEAM BOOSTER.	18"
E 5	ELECTRIC 7.5 AMPS.	3/4"	CONTROL PANEL 480/60/3	17 1/2"
D 6	DRAIN	2"	MANIFOLD	3"
W 7	COLD WATER	1/2"	HOSE REEL - INLET	24"
W 8	HOT WATER	1/2"	HOSE REEL - INLET	24"
S 9				
V 10	VENTS (2)	4" x 16"	EXHAUST 200 CFM LOAD 400 CFM UNLOAD	64 1/2"

ATLANTIC DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
NORFOLK, VIRGINIA 23511

APPROVED _____
APPROVED AS NOTED _____ X
DISAPPROVED _____

SUBJECT TO THE REQUIREMENTS OF
CONTRACT NO. N62470-77-C-7526

APPROVAL OF A SUBMITTAL DOES NOT INCLUDE APPROVAL OF ANY DEVIATION FROM THE CONTRACT REQUIREMENTS UNLESS THE CONTRACTOR CALLS ATTENTION TO AND SUPPORTS THE DEVIATION... THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING PROPER PHYSICAL DIMENSIONS & WEIGHTS, COORDINATION OF LOADS, ETC., AS REQUIRED

REVIEWER RAS DATE 26 June 81

FOR OFFICER IN CHARGE OF CONSTRUCTION

PROVIDE STRAIGHT LENGTH FOR CLEAN RACK TAKE-OFF PER A19-2.

ELEC. CHAR. 480/60/3	
HORSEPOWER DISTRIBUTION:	
1/2 HP	CONVEYOR
1/2 HP	PREWASH
1 1/2 HP	WASH
1 1/2 HP	RINSE
3/4 HP	ECON-O-BLOWER

TANKS REQUIRE 60.5 GAL'S. TOTAL OF 140° HOT WATER TO FILL.
FINAL RINSE REQUIRES 1.2 GAL'S. PER RACK.

TOTAL STEAM REQUIREMENT 310 LBS. COND./HR. AT 20 P.S.I.

DISHWASHER TO HAVE "AUTOMATIC TANK FILLS" AND "STAINLESS ST'L. MAIN FRAME."

FILE NO.
Lockwood Greene Engineers, Inc.
RECEIVED
MAY 27 1981
REF. TO _____
ACK _____

"It is hereby certified that the (material) (equipment) shown and marked in this submittal is that approved/proposed to be incorporated into Contract Number _____, is in compliance with the contract drawings and specifications, and can be installed in the allotted space, and is (approved for use) (submitted for Government approval).

CARDINAL CONTRACTING CO.

Authorized Reviewer _____ Date _____
Signature: CQC Rep _____ Date 5-25-81.

DOORS "OUT".

E	30 LBS. OF STEAM ADDED FOR "BLOWER"	J.F.K.	5-15 81
D	BLOWER STEAM HEAT ADD. ONE SUPPORT REMOVED FROM OVERSHELF	A.S.	2-18 81
C	REVISED PER CUSTOMER'S SPECIFICATION	J.F.K.	11-7 80
B	REVISED PER CUSTOMER'S SPECIFICATION	J.F.K.	7-31 80
S.O.#	"ECON-O-BLOWER" ADDED.	J.F.K.	9-27 79
A	"PULPER WAS ECOLD-LINE"	P.A.S.	9-21 79

N-62470-77-C-7526

MAY 15 1981

1354

G. S. BLAKESLEE & CO.
CICERO, ILLINOIS

MARINE CORP BASE
CAMP LEJEUNE, N.C.

DR. BY J.F.K. CHK. BY B/ SCALE 1/2" = 1'-0" DATE 9-14-79

FIRST MADE FOR 3-790914-1-A MACHINE MODEL RA-PL E JK DWG. NO. 3-S033952-1-E

TOLERANCES UNLESS OTHERWISE NOTED:
FRACTIONAL ±
DECIMAL ±

