

Actions -		View: External Audience		Templates: Grouped Column Fo				
City and Airport Name	Airport ID	Project	POCs	NAS/AeroNav Impacts Description	Tech Ops/TSOG impacts	AT/OSG Impacts	ATO Notes	Implementati
City and Airport Name : Adak (1)								
Adak	ADK	DOT Funded RSA Project	ARP: Pat Oien 271-5445 AKDOT: Luke Bolen 269-0859 ATO: Tuan Nguyen 425-203-4623 FPO: Kyle Christiansen 271-5187	Possible RWY 23 ILS/PAPI Impacts. LOC will require regrading in front, and new flight check GS grading in Fresnel zone. Possible work out arrangement to increase reliability. Avoid staging near AWOS. Considered critical for Alaska Airlines operations. No cuts to power or telecom.			Per Pat Oien: RWY 18/36 likely shortened (no FAA NAVAIDS). RWY 5/23 likely no threshold changes - Pat will provide updates. ATO Project JCN AL509774 - Improve ALS RWY 23. FAA lighting "shortened" with REILs due to inability to resolve pier issues with Navy (which provides no light credit for the procedure). REILs installed in 2009. Modified approach lights scheduled for 2010. Per Tuan Nguyen: ARP has a proposal of having 400ft DD for RWY 23, which will put RWY 23 LOC outside RSA. Still since there is a grading work in LOC critical area, RA will be required to shutdown/restore ILS equipment, FC after grading completion.	
City and Airport Name : Akhiok (1)								
Akhiok	AKK	Runway Extension /resurface	ARP: AKDOT: ATO:	NAS: RCO AWSS AeroNAV: Threshold Move			No impacts to existing ATO infrastructure.	Runway Extension /resurface. Start 2014, contingency 2015. ATO AWSS and RCO at airport, but no approach lighting.
City and Airport Name : Akutan (1)								
Akutan	7AK	Construct New Airport					No existing ATO infrastructure.	
City and Airport Name : Alakanuk (1)								
Alakanuk	ALU	Construct New Airport, Phase 4 - Install electrical & gravel surface for runway (4000x75'), apron, taxiway, access road, PAPI, REIL, and AWOS pad.	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 ATO: Kerwine Fasciane 271-5563 FPO: Kyle Christiansen 271-5187	TBD			No existing ATO infrastructure	
City and Airport Name : Ambler (1)								
Ambler	AFM	Extend primary & crosswind runways, clear runway visibility zone, expand runway safety areas; construct new apron, new SREB and relocate airport access road.	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 ATO: Ed Vey 271-3056 Tuan Nguyen 425-203-4623 FPO: Kyle Christiansen 271-5187	Existing RWY 36 VASTs. Update all IAPs. Need new RWY data by end of 2016.			TOO to replace VASI with PAPI	
City and Airport Name : Anchorage - Lake Hood (1)								
Anchorage - Lake Hood	LHD	Strip Improvements, Phase 2 - Upgrade RWY & TXY lighting/signage on gravel strip (Z41)	ARP: G. Eric Helms 271-5202 ADOT: Mike Lee 266-2738 ATO: N/A FPO: N/A	Closures of gravel strip & associated taxiways required to accommodate runway lighting upgrades.				
City and Airport Name : Anchorage - Merrill Field (5)								
Anchorage - Merrill Field	MRI	Rehabilitate Taxiway Quebec, Phase 3	ARP: G. Eric Helms 271-5202 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A	None anticipated - taxiway not located in movement area.				
Anchorage - Merrill Field	MRI	Rehabilitate Taxiway Quebec, Phase 4	ARP: Gabriel Mahns, 271-3665 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A	None anticipated - taxiway not located in movement area.				
Anchorage - Merrill Field	MRI	Reconstruct Primary Access Road, Phase 1	ARP: Gabriel Mahns 271-3665 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A					

Anchorage - Merrill Field	MRI	Reconstruct Primary Access Road, Phase 2	ARP: Gabriel Mahns 271-3665 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A		
Anchorage - Merrill Field	MRI	Reconstruct Apron, Golf East, Phase 1	ARP: Gabriel Mahns 271-3665 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A		
City and Airport Name : Anchorage - Ted Stevens Int'l (4)					
Anchorage - Ted Stevens Int'l	ANC	Taxiway E & RON 2 reconstruction	ARP: Eric Helms - 907-271-5026 AKDOT: Wolfgang Junge - 907-269-0508 ATO: Tom Clark - 425-203-4735	Taxiway closures during construction	F&E FOTS project funding 2012-Q4
Anchorage - Ted Stevens Int'l	ANC	Taxiway M, L, and E2 Reconstruction	Sponsor/POC: AKDOT/Wolfgang Junge 269-0608 Airports POC: Eric Helms, 271-5202 ATO POC: Tom Clark (425) 203-4735	Phased taxiway closures for construction	F&E FOTS Project Funding Q4 2012
Anchorage - Ted Stevens Int'l	ANC	Rehab RW 7L/25R	Sponsor/POC: AKDOT, Morgan Merritt (907) 269-0614, Mike Lee (ANC) Airports POC: Gabriel Mahns, 271-3665 ATO POC: Tom Clark (425) 203-4735 flight Procedures POC: Kyle Christiansen, 271-5187	GS, LOC, MALSR, PAPI, VASI cables, AKDOT requests ALSF upgrades for CAT III	12/09/11: Assessing whether FAA has requirement for CAT III capability. Decision expected Jan 2012. Effort to establish CAT III dependant on this decision. 3/1/12 per OSG, ANC Terminal District has identified a need and is seeking WSC support for CAT III on 7L. Requirement not yet validated. -6/5/12 Advised AK DOT time frame for any possible FAA upgrades to allow CAT III would likely be well after 2014. Alternative solution is for ANC to perform upgrades and request FAA takeover ownership of equipment. -11/1/12 ANC hosting meeting to discuss consultant's findings and steps forward for ANC funded improvements with FAA takeover.
Anchorage - Ted Stevens Int'l	ANC	Taxiway Zulu Extension Ph1	Gabriel Mahns, 271-3665		
City and Airport Name : Anchorage, Merrill Field (1)					
Anchorage, Merrill Field	MRI	Rehabilitate Taxiway Quebec, Phase 2	ARP: G. Eric Helms 271-5202 SPONSOR: David Lundeby, MRI Mgr. 343-6303 email: lundebyda@muni.org ATO: N/A FPO: N/A	None anticipated - taxiway not located in movement area.	
City and Airport Name : Barrow, Wiley Post-Will Rogers Memorial (1)					
Barrow, Wiley Post-Will Rogers Memorial	BRW	Construct Runway Safety Area, Taxiway and Apron	ARP: Matt Freeman 271-5455 ADOT: Jason Hill 451-5444 ATO: Tim Shaw 425-203-4755 FPO: Kyle Christiansen 271-5187		REIL to be reinstalled and installation of RVR. Clearing JAI exceptions. Estimated completion May 1, 2012. Will need RA mod for time if there is a delay.
City and Airport Name : Bethel (1)					
Bethel	BET	Rehab RW 1L/19R	Sponsor/POC: AKDOT/Steve Jochens, 269-0446 Airports POC: Krisjon Tabsola, 271-3785 ATO POC: Tom Clark (425) 203-4735, FAA Flight Procedures POC: Kyle Christiansen, 271-5187	Runway closed for paving	Runway closures
City and Airport Name : Chefnork (1)					
Chefnork	+01G	Construct New Airport, Phase 2	ARP: John Lovett 907-271-5446 AKDOT: Scott Rhee 907- ATO: Tom Clark 907-203-4735 FPO: Kyle Christiansen 907-271-5187	AVN: New airport will be open at completion of Phase 3.	AKDOT establishing pads for PAPIs & REILs.
City and Airport Name : Chevak (1)					
Chevak	VAK	Runway Extension 3300' to 4000'	ARP: AKDOT: Luke Bowlen ATO: Tom Clark (425) 203-4735 FPO:	NAS: PAPI REIL relocations likely AeroNAV: Threshold move	ATO AWOS, PAPIs, REILs PAPI & REIL relocations likely if thresholds move. Equipment is new.
City and Airport Name : Cold Bay (1)					

Cold Bay	CDB	RSA construct Runway Safety Area, RWY 14/32	DOT: Bob Lundel - 907-269- DOT: Morgan Merritt - 907-269- ARP:	NAS: MALSR 14, LOC 14, GS 14, VASI 32, MALSR 32 AVN: LOC/DME BC RW 32 Threshold moving 220' north
City and Airport Name : Coldfoot (1)				
Coldfoot	cxr	Reconstruct Runway 1/19	Matt Freeman 907-271-5455	
City and Airport Name : Cordova, Merle K (Mudhole) Smith (1)				
Cordova, Merle K (Mudhole) Smith	CDV	Runway Safety Area Drainage	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 ATO: Tom Clark (425) 203-4735 FPO: Kyle Christiansen 271-5187	NAS: Remove or plug point drains & drainage structures, regrade RSA for sheet flow. AVN: TBD - The subsurface drainage piping structures are corroding & eroding the RSA embankment. The drainage structures will either be grouted in place or excavated & removed, then RSA graded for sheet flow. This may change the grade in front of the glide slope antenna. RWY 27 GS, VASI, MALSR, and RWY 09 VASI. Impact anticipated 2014 - work to occur on both RWY ends. Regrade for sheet flow may change grade in a manner that would possibly impact the LOC & GS. GS is in RSA, requires relocation. F&E Projects: 1003766 CORDOVA, AK RELOC GS RWY 27 (RSA) 708031 Install new cables in PED & new foundations (09 MALSR) 1202034 Install Install Wireless RMM for Mark 20a RWY 27
City and Airport Name : Cordova, Merle K (Mudhole) Smith (1)				
Cordova, Merle K (Mudhole) Smith	CDV	Construct New Apron, Extend Taxiway & General Aviation Improvements	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 ATO: Tuan Nguyen 425-203-4623 FPO: Kyle Christiansen 271-5187	NAS: Relocate fence & parking in front of the FSS Bldg.
City and Airport Name : Crooked Creek (1)				
Crooked Creek	CJX	Runway Extension/Realignment	ARP: John Lovett 271-5446/Gabriel Mahns 271-3665 AKDOT: Butch Douthit 269-0619 ATO: Tom Clark 425-203-4735	
City and Airport Name : Deadhorse (2)				
Deadhorse	SCC	Reconstruct Taxiway Alpha (parallel runway), connecting taxiways, and aprons	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-2284 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 REAL ESTATE: Linda Whitney 271-5847	NAS: TBD AVN: TBD
Deadhorse	scc	Construct Security Fencing around ANICS and ATCBI	Matt Freeman 907-271-5455	
City and Airport Name : Dillingham, Dillingham (1)				
Dillingham, Dillingham	DLG	Construct RSA	ARP: Eric Helms 907-271-5202 AKDOT Project Engineer: Pat Harvey 907-269-0616 ATO: Tuan Nguyen 425-203-4623 ES: Dave Yee, Carlos Kane	NAS: RWY 19 ODALS, RW 19 LOC/DME AeroNAV: TBD, anticipate DME move will require procedure changes - Need good coordinates 12/10/11: Setting up scope meeting 2nd week in January. 2/6/2012: Waiting for CE. Expect RA out for comment by 2/11. Design package due to AK DOT by 3/1. 10/11/2012: RA is in implementation phase.
City and Airport Name : Fairbanks Int'l (1)				
Fairbanks Int'l	FAI	Rehabilitate Apron (misc apron repair on air carrier side of airport)	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-2284 ATO: Ed Vey 271-3056 FPO: Kyle Christiansen 271-5187	
City and Airport Name : Fort Yukon (1)				
Fort Yukon	FYU	Tech Ops Punch List Items	ARP: Matt Freeman 271-5455 ADOT: RJ Stumpf 451-2285 TECH OPS: Jose Echevarria 271-2366 ATO: Tuan Nguyen 425-203-4623	
City and Airport Name : Galena, Edward G. Pitka Sr. (1)				
Galena, Edward G. Pitka Sr.	GAL	Reconstruct Runway and Taxiway Lights	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623	RWY 07 VASI non-Fed, decommissioned status pending FSEP removal. RWY 07 REIL non-Fed, decommissioned status pending FSEP removal. RWY 25 VASI non-Fed, decommissioned status pending FSEP removal.

City and Airport Name : [General Issues and Items](#) (1)

General Issues and Items	GEN	ATO Providing spatial data for new or relocated safety related equipment				
--------------------------	-----	--	--	--	--	--

City and Airport Name : [Golovin](#) (1)

Golovin	GLV	Reconstruct Runway & Remove Line of Sight Restrictions, Phase 1	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-2284 ATO: Ed Vey 271-3056 FPO: Kyle Christiansen 271-5187	Existing RWY 02 PAPI to be relocated. Threshold shifts both RWY ends	Need a new pub date	PAPI equipment located in Nome.
---------	-----	---	---	--	---------------------	---------------------------------

City and Airport Name : [Gulkana](#) (1)

Gulkana	GKN	Rehab Apron	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-2284 ATO: Ed Vey 271-3056 FPO: Kyle Christiansen 271-5187			No ATO equipment expected to be impacted, remove from list. 10/16/2012
---------	-----	-------------	---	--	--	--

City and Airport Name : [Gustavus](#) (1)

Gustavus	GST	Construct Runway Safety Area (RSA)	ARP: John Lovett 271-5446 ADOT: Loren Gerhing 465-4415 FPO: Kyle Christiansen 271-5187 ATO: Tim Shaw 425-203-4755	NAS: TBD AVN: No threshold changes planned.		ATO Impacts: Two VASIs impacted by RSA grading. Cables will be purchased by FAA, all other work will be for Sponsor.
----------	-----	------------------------------------	--	--	--	---

City and Airport Name : [Homer](#) (1)

Homer	HOM	Rehab Apron & Taxiways	ARP: John Lovett 907-271-5446 ATO: Tom Clark 425-203-4735 AKDOT: Bob Lundel 907-269-	NAS: Phased closures for construction AeroNAV: N/A ATO: FAA utilities may be impacted by relocation of a manhole. A Utility Conflict Report (UCR) will be generated by ADOT to outline any potential impacts.		Utility Conflict Report received from ADOT. No impacts anticipated
-------	-----	------------------------	--	---	--	--

City and Airport Name : [Hoonah](#) (1)

Hoonah	HNH	Extend Runway, Apron Expansion	ARP: John Lovett 271-5446 ADOT: Pat Carroll 465-4415 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623	NAS: RWY 24 REIL, PAPI, and ASOS Cutting power to PAPI REILS and AWOS during construction of fish culvert. AeroNAV: Threshold move. Need to confirm coordinates and elevation.		ATO Impacts: Relocation of RWY 24 REIL. (anticipated 2012) RWY 06, Extend threshold 300'. RWY 24 REIL to be relocated & PWR/Comm cables need to be replaced for PAPI and ASOS
--------	-----	--------------------------------	---	--	--	--

City and Airport Name : [Hooper Bay](#) (1)

Hooper Bay	HPB	Runway Extension	ARP: John Lovett 271-5446 ADOT: Morgan Merritt 269-0614 ATO: Tuan Nguyen 425-203-4735 FPO: Kyle Christiansen 271-5187	AWOS, ODALS, VOR, VASIs. Impact anticipated 2015. Both thresholds expected to move.		Runway relocation will impact ODALS/VASIs and likely the VOR. ATO (F&E / OPS) Projects for potential integration: -1002034 Rehab VOR Bldg (incl roof) (URGENT-inform Steve G of AIP project timeline) -808098 Replace Building (ODALS) -808182 Relocate RCO 7/12/2012- Decommissioning request denied due to light credit. 3/1/2012 - Decommissioning Request Form provided to Aaron Hughes along with offer to assist in completing the form. Waiting for response. Runway extension construction start 2014 at the earliest.
------------	-----	------------------	--	---	--	--

City and Airport Name : [Juneau Int'l](#) (1)

Juneau Int'l	JNU	Runway Safety Area (Record needs update)				
--------------	-----	--	--	--	--	--

City and Airport Name : [Juneau Int'l](#) (1)

Juneau Int'l	JNU	Construct Runway Safety Area (RSA), Apron & Snow Removal Equip Bldg (SREB)	ARP: John Lovett 271-5446 SPONSOR: Jeannie Johnson 789-7821, Tom Carson 586-4447 ATO: Tom Clark 425-203-4735 AeroNAV: Kyle Christiansen 271-5187	NAS: RWY 08 MALSR/LDIN, RWY 26 VASI, RVR, JAWS Wind Sensor AeroNAV: Threshold shifting requires new approach procedures.		ATO Impacts: Impact anticipated 2012 Current Notes: Follow on RA is out for comments. Execution depends upon AIP grant availability.
--------------	-----	--	---	---	--	--

Historical Notes:
 Dredge work started in April 2010. RWY 08 MALSRS & LDINS to be purchased through reimbursable agreement. Funding to install RWY 26 MALSRS still not identified and complete. Awaiting funding of RA amendment, cost estimate, and schedule for MALSRS design.
12/10/11: Congressional earmark (\$1 Million) for RWY 26 partial MALSRS, \$416K Other Transactions Agreement (OTA) to JNU for infrastructure work within RSA, remaining \$584K funding F&E project to complete installation of as many stations as funding will provide. OTA being finalized. Expected implementation Jan 2012. RWY 26 VASI part 77 penetration issues remain. F&E project for LDIN infrastructure and Mid-Field JAWS power projects.
 10/3/12 Follow on RA to address remaining project components in approval process. Expect fully funded and available for ES support by Jan 1, 2013.

City and Airport Name : [Kaktovik, Kaktovik](#) (1)

Kaktovik, Kaktovik	BTI	Construct New Airport	ARP: Krisjon Tabisola 271-3785 SPONSOR: Laura Strand, 646-8274 -North Slope Borough ATO: Tuan H. Nguyen 425-203-4623 FPO: Kyle Christiansen 271-5187	TBD	ASOS Relocation
--------------------	-----	-----------------------	---	-----	-----------------

City and Airport Name : [Kenai Muni](#) (3)

Kenai Muni	ENA	Develop Float Basin, Phase 1	ARP: Krisjon Tabisola 907-271-3785 ATO: None SPONSOR: Mary Bondurant, Airport Mgr. 907-283-7951	Not in movement area	
Kenai Muni	ENA	Develop Float Basin, Phase 2	ARP: Krisjon Tabisola 907-271-3785 ATO: None SPONSOR: Mary Bondurant, Airport Mgr. 907-283-7951	Not in movement area	
Kenai Muni	ENA	Develop Float Basin, Phase 3	ARP: Krisjon Tabisola 907-271-3785 ATO: None SPONSOR: Mary Bondurant, Airport Mgr. 907-283-7951		

City and Airport Name : [Ketchikan Int'l](#) (1)

Ketchikan Int'l	KTN	Reconstruct Apron & Taxiway	ARP: John Lovett 271-5446 ADOT: Pat Carroll 465-4415 FPO: Kyle Christiansen 271-5187 ATO: Tom Clark 425-203-4735		
-----------------	-----	-----------------------------	---	--	--

City and Airport Name : [Kiana Bob Baker Memorial](#) (1)

Kiana Bob Baker Memorial	IAN	Reconstruct and Extend Runway 06		Possible procedure impacts.	No equipment RWY 06. PAPI & REIL RWY 24.
--------------------------	-----	----------------------------------	--	-----------------------------	--

City and Airport Name : [King Salmon](#) (1)

King Salmon	AKN	Replace Runway Lighting System	ARP: G. Eric Helms 907-271-5202 AKDOT: Bob Lundell 907-269-0448 ATO: David Yee, 425-227-2985 Randy Swartz, SSC 907-246-3424/6211 FPO: Kyle Christiansen 907-271-5187	PAPI	ATO Impacts: Communications, power, control cables & emergency power supply	<u>3/1/12:</u> Bob Lundell to provide update on contractor's schedule. Schedule will determine RA mod time & scope. <u>12/10/11:</u> ATO Project JCN 801723 Cancelled. ALS to be replaced with MALSRS. ATO Project 805702 in Hold Status for funding. Stimulus funds have prioritized apron work completed summer 2010. Dave Yee ES indicated that the existing RA will cover 2010 work. The State is completing "physical" work.
-------------	-----	--------------------------------	---	------	---	--

City and Airport Name : [King Salmon](#) (1)

King Salmon	AKN	Taxiway Extension	ARP: Pat Olen 271-5445 AKDOT: Morgan Merritt 269-0614 - morgan.merritt@alaska.gov	NAS: Will require construction near ATCT, lots of duct banks in area.	
City and Airport Name : Kipnuk (1)					
Kipnuk	IIK	Construct Airport, Phase 2	ARP: John Lovett 271-5446 ADOT: Tony Sprague 269-0446 ATO: Christian Yaden 425-203-4338 FPO: Kyle Christiansen 271-5187	NAS: AWSS, RCO Co-located, WxCam AVN: New airport will be completed under Phase 3.	ATO Impacts: Project will impact IIK, AWSS, RCO & WX CAM. Impact anticipated 2012. Current Notes: Christian Yaden ATO PIM transferring project to Tim Shaw. Historical Notes: ACTION- DOTPF must provide final bill to Tom Waldron (Tom, please comment) by Sept 2011. ATO Project JCN AL207133, Establish CAST PAPI RW 15. ATO Project JCN AL9700240, Establish REIL RW 15. ATO Project JCN 801330, Relocate IIK RCO.
City and Airport Name : Kodiak (2)					
Kodiak	ADO	Pavement Rehabilitation	ARP: John Lovett 271-5446/Mike Edelmann 271-5026 ADOT: Steve Jochens 907-269-0659 ATO: Tim Shaw 425-203-4755 FPO: Kyle Christiansen 271-5187	NAS: TBD AVN: TBD ATO: Runway closures for paving	SEC entry completed
Kodiak	ADO	Construct RSA 7/25 & 18/36	ARP: John Lovett 271-5446/Mike Edelmann 271-5026 ADOT: Wolfgang Junge 269-0608 ATO: Tom Clark 425-203-4735 FPO: Kyle Christiansen 271-5187	NAS: TBD AVN: TBD ATO: GS, LOC. Impacts anticipated 2013, 2104	ATO Project JNC 707453 Level terrain in front of GS to east of RWY 18. EIS estimated completion Winter 201.3
City and Airport Name : Koliqanek (1)					
Koliqanek	JZZ	Runway Rehabilitation/Extension to 300' to west	ARP: Eric Helms 271-5202 ADOT: Luke Bowland 269-0891 ATO: Tom Clark 425-203-4735	RWY 09 threshold shifts 300' west. RWY 27 threshold elevation changes. Current pub date is 12/12/2013.	AWSS, PAPIs Runway extension construction start 2013. 300' at river end of RWY. RWY 09 PAPI requires glide angle change/TCH change.
City and Airport Name : Kotzebue, Ralph Wien Memorial (3)					
Kotzebue, Ralph Wien Memorial	OTZ	Reconstruct Runway 9/27 & several Taxiways	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-2284 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 ATO: Tuan Nguyen 425-203-4623 FPO: Kyle Christiansen 271-5187 REAL ESTATE: Linda Whitney 271-5847	NAS: GS AVN: TBD	ATO: No impacts expected.
Kotzebue, Ralph Wien Memorial	OTZ	Reconstruct Runway Safety Area, RWY 9/27	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847	NAS: GS AVN: TBD AT: TBD ATO: Impacts to existing ATO infrastructure are expected. REAL ESTATE & UTILITY: TBD	
Kotzebue, Ralph Wien Memorial	OTZ	Expand Runway Safety Area	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847	NAS: VASIs, ILS, REILs. AVN: TBD AT: TBD REAL ESTATE & UTILITY: TBD ATO: TBD	Preliminary study indicated: RWY 09 VASI (Relocation) and replace with PAPI. RWY 09 ILS (Shutdown/restore/FC) RWY 27 VASI (OBS evaluation will determine the relocation effort). Both REILs (Relocation)
City and Airport Name : Kotzebue, Ralph Wien Memorial (1)					
Kotzebue, Ralph Wien Memorial	OTZ	Construct General Aviation Apron	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623		
City and Airport Name : Manley Hot Springs (1)					
Manley Hot Springs	MLY	Construct New Airport, PAPI Pads & Access Road	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847	NAS: TBD AVN: TBD AT: TBD REAL ESTATE & UTILITY: TBD ATO: None	
City and Airport Name : Mekorvuk (1)					

Mekoryuk	MYU	Runway Extension from 3300' to 4000'	ARP: John Lovett 271-5446 ADOT: Design: Luke Bowland - 907-269-0891 ADOT: Construction: Eric DeSantis 907-269-0450 ATO: Paul Holmquist 425-203-4698	NAS: VASI, NDB, RCO, AWOS... AeroNav: Procedures	AWOS, RCO, VASIs, NDB.	RWY extension both ends. 2015 project, possible 2014.
City and Airport Name : Nome (5)						
Nome	OME	Reconstruct Runway 10 to repair bump near aiming point. Will use dynamic compaction.	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847	NAS: RWY 28 MALSR, RWY 28 ILS/DME, RWY 10 VASI		
Nome	OME	Construct Runway Safety Area 10/28 & Runway 3/21. Relocate Threshold for RWY 3 & EMAS for RWY 10. (project scope continues to be refined)	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847	NAS: RWY 28 MALSR, RWY 28 ILS/DME, RWY 03 VASI		Per AK DOT: 1. Modification of the runway edge and threshold lighting to relocate the Runway 3 threshold 600ft north. 2. Modification of the runway edge and threshold lighting to convert the Runway 21 threshold to a displaced threshold. 3. Relocation of the Runway 3 VASI. 4. Relocation of the Runway 3 REIL. 5. Relocation of the Runway 21 REIL (if needed due to displaced threshold). 6. May need adjustments to the MALSR approach lights when on the Runway 28 RSA regrading. 7. Replacement of the power feeder under the Snake River to the Runway 10 localizer due to the RSA work. Existing equipment: RWY 03- REIL, VASI may have OCS issues RWY21- VASI w/OCS issues RWY 10- REIL, VASI RWY 28- ILS,MALSR,PAPI
Nome	OME	Expand Runway Safety Area, Relocate Crosswind Runway Thresholds	Matt Freeman 907-271-5455	Relocate Runway 3 VASI.		
Nome	OME	Construct Runway Safety Area, Relocate Runway 3/21 Thresholds		Relocate Runway 3 VASI.		
Nome	OME	Reconstruct Runway	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 ATO: Tuan Nguyen 425-203-4623 REAL ESTATE: Linda Whitney 271-5847			
City and Airport Name : Nulato (1)						
Nulato	NUL	Rehabilitate Runway 2/20, Rehabilitate Apron Taxiway, Access Road, SREB	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 REAL ESTATE: Linda Whitney 271-5847			
City and Airport Name : Oakland International Airport, Oakland, CA (1)						
Oakland International Airport, Oakland, CA	OAK	RSA				
City and Airport Name : Petersburg (1)						
Petersburg	PSG	Construct Runway Safety Area (RSA) Phase 4, Rehabilitate Runway	ARP: John Lovett 271-5446 ADOT: Al Stieninger 465-4456 ATO: Tim Shaw 425-203-4755, Steve Cords 271-2893 FPO: Kyle Christiansen 271-5187	NAS: ODALS, VASIs AVN: Threshold changes require new flight procedures.		ATO Impacts: ODALS, VASI, REIL - impacts anticipated 2011 Current Notes: RA modification in progress Historical Notes: Reimbursable Agreement will provide MALSF in lieu of existing ODALS for summer 2011. Threshold move (RWY 4/22) will require RA for VASI upgrade to PAPI on both ends (summer 2011). RA for REIL relocation on RWY 4 (summer 2011). Awaiting final RWY marking & publication date of August 25, 2011.

12/10/2011: JAI exceptions being addressed. May require additional funds to address fill/grade issues.

City and Airport Name : [Point Hope](#) (1)

Point Hope	PHO	Repave Runway 1/19, Taxiway & Apron, Possible Threshold Moves	ARP: Matt Freeman 271-5455 ADOT: Ryan Anderson 451-5129 TECH OPS: Charlie Bader 271-5395, Dale Greeley 451-5724 FPO: Kyle Christiansen 271-5187 REAL ESTATE: Linda Whitney 271-5847	VASIs on both ends. Threshold changes may create VASI to PAPI target of opportunity. If no threshold changes, will require OPS agreement for shutdown of equipment.
------------	-----	---	---	---

City and Airport Name : [Shismaref](#) (1)

Shismaref	SHH	Reconstruct Runway 5/23, taxiway, and apron	Matt Freeman AK DOT - Ryan Anderson 907-451-5129 ATO - Paul Holmquist 425-203-4698	Need project plans. District would like to try and have some cables replaced concurrent with this project. RA likely for equipment shutdown. VASIs on each RWY end. If impacts to VASI- TOO for PAPI replacement.
-----------	-----	---	--	---

City and Airport Name : [Sitka Rocky Gutierrez](#) (1)

Sitka Rocky Gutierrez	SIT	Runway Safety Area (Record needs updating)		
-----------------------	-----	--	--	--

City and Airport Name : [Sitka Rocky Gutierrez](#) (1)

Sitka Rocky Gutierrez	SIT	Construct Runway Safety Area (RSA)	ARP: John Lovett 271-5446 ADOT: Chuck Tripp 465-4439 ATO: Tom Clark 425-203-4735 AeroNAV: Kyle Christiansen 271-5187	NAS: RWY 29 Threshold, VASI, REIL AVN: Threshold change -- Confirm publication date	ATO Impacts: REIL, VASI, RWY 29 Threshold. LDA not impacted. VASIs & REIL impacted. Threshold shift RWY 29. Declared distances used for full RSA. Use of temp threshold lighting during construction. Construction requires half-width closures.
-----------------------	-----	------------------------------------	---	--	---

City and Airport Name : [Soldotna Municipal](#) (1)

Soldotna Municipal	SXQ	Construct Apron: Reconstruct Taxiway, Phase 1	ARP: Krisjon Tabisola 271-3785 SPONSOR: Kyle Kornelis, Airport Mgr. 262-4672 kkornelis@ci.soldotna.ak.us		
--------------------	-----	---	---	--	--

City and Airport Name : [Talkeetna](#) (1)

Talkeetna	TKA	Construct Aprons, Access Road, Taxiway, RWY 18/36 Pavement Rehab	ARP: Mike Edelmann, 271-5026 AKDOT: Butch Douthitt 269-0619 ATO: Tom Clark 425-203-4735 FPO: Kyle Christiansen 271-5187	Runway closures for paving.	Historical Notes: 2/17/2011 Plan review
-----------	-----	--	--	-----------------------------	---

City and Airport Name : [Unalaska, Unalaska](#) (1)

Unalaska, Unalaska	DUT	RSA RW 12/30	Sponsor POC: AKDOT&PF, Alan Drake 907-269-0665 Airports POC: Eric Helms, 271-5202 ATO POC: Tuan Nguyen (425) 203-4623	NAS: RWY 12 REIL (relocation) RWY 12 VASI (Shutdown/Restore) RWY 30 VASI (Shutdown/Restore) AeroNAV: Procedures must be amended due to threshold change. MagVar change also required. Provided to Jason Pitts for RAPT determination Dec 2011. Request pads for WEF.	Scope meeting held Jan 2012. Waiting for ES site survey to determine RWY 12 VASI impacts. Expected in April. 10/12/2012: ES determined that no relocation is needed for RWY 12 VASI.
--------------------	-----	--------------	---	--	--

City and Airport Name : [Yakutat](#) (1)

Yakutat	YAK	Drainage Improvements	ATO - Tom Clark- 425-203-4735 ARP - John Lovett - 907-271-5446 ADOT - Design: Pat Carroll 907-465-4415 ADOT - Construction: Maureen Hanson 907-465-4428	Drainage improvements may impact ATO equipment. May require entire RWY surface be raised 3'.
---------	-----	-----------------------	--	--

- Date: 11/02/2012 - Total records: 74 - Total pages: 1